

3 021835

API No. 15-001-01162-0000

To:

API NUMBER CONTROL NO. 20000002-080

STATE CORPORATION COMMISSION

NW 1/4

Sec/Twp/Rge S.17-T26-R18E

Wichita State Office Bldg. - PLUGGING SECTION

3899 feet from south section line

130 S. Market, Room 2078

3084 feet from east section line

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Lease/Well# MCKINLEY/MCARTNEY NO 80

Operator License #

101

County

ALLEN

Operator: STATE OF KANSAS

Well Total Depth 800' feet

Name & FEE FUND PLUGGING

Production Pipe: 2" Size Feet 800'

Address

Surface Casing: 8" Size Feet ?

AB oil well x Gas Well SWD Well/ Input Well

D & A

Other well as hereinafter indicated:

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE

Lic. #

6372

Address: P. O. BOX 386, CHANUTE, KANSAS 66720

Company to plug at: Hour: 8:00 A.M. Day: 31 Month: 3 2000

Plugging proposal received from CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION

Phone:

316-432-2300

Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 800' THAT HAD BEEN

CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO CIRCULATE AS MUCH OF THE

WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent: All

Part

TECHNICIAN

None

X

Operations Completed: Hour:

12:00 P.M. Day:

31 Month:

3

2000

Actual Plugging Report:

3/4" PIPE WAS RAN INTO THE 2" CASING TO 672'. CEMENT WAS

PUMPED INTO THE 3/4" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING AT SURFACE. T

3/4" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO THE 2" AND 8" ANNULUS TO 550'. CEMENT WAS

PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 8" SURFACE CASING AT SUR

THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE.

RECEIVED

STATE CORPORATION COMMISSION

Remarks:

APR 12 2000

(If additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging

Signed:

Clayton P. Titel
TECHNICIANCONSERVATION DIVISION
Wichita, Kansas

R