

3 021895

15-001-01219-0000

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

API NUMBER

NE 1/4

CONTROL NO. 20000002-085

Sec/Twp/Rge S.17-T.26S.-R.18E.

3240 feet from south section line

669 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Lease/Well#

MCKINLEY/MCARTNEY NO.85

Operator License #

161

County

ALLEN

Operator: STATE OF KANSAS

Well Total Depth 800'

feet

Name & STATE FEE FUND PLUGGING

Production Pipe: 2"

Size Feet 800'

Address

Surface Casing: 10"

Size Feet ?

AB oil well X

Gas Well

SWD Well/ Input Well

D & A

Other well as hereinafter indicated:

Plugging Contractor: SPLANE PULLIN AND ROUSTABOUT SERVICE, INC.

Lic. #

6372

Address: P.O. BOX 386, CHANUTE, KANSAS 66720

Company to plug at: Hour:

8:00A.M. Day:

6 Month:

6

2000

Plugging proposal received from CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION

Phone:

316-432-2300

Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 800' THAT HAD

BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO CIRCULATE AS

MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT INSIDE AND OUTSIDE THE 2"

CASING.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent:

All

X

Part

TECHNICIAN

None

Operations Completed: Hour:

2:30P.M. Day:

6 Month:

6

2000

Actual Plugging Report:

3/4" PIPE WAS RAN INTO THE 2" CASING TO 588'. CEMENT

PUMPED INTO THE 3/4" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING AT SURFACE.

THE 3/4" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO THE 2" AND 10" ANNULUS TO 588'.

CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 10"

SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS FILLED

FROM SURFACE.

RECEIVED

STATE CORPORATION COMMISSION

Remarks:

(If additional description is necessary, use BACK of this form.)

JUN 19 2000

CONSERVATION DIVISION
Wichita, Kansas

I

DID

observe this plugging

Signed:


TECHNICIAN