

3 021908

15-001-01220-0000

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

API NUMBER

NE 1/4

CONTROL NO. 20000602-086

Sec/Twp/Rge S.17-T.26S.-R.183

18E

3473 feet from south section line

630 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Operator License #

101

Lease/Well#

MCKINLEY/MCARTNEY NO.86

County

ALLEN

Operator: STATE OF KANSAS

Well Total Depth 800'

feet

Name & STATE FEE FUND PLUGGING

Production Pipe: 5"

Size Feet 800'

Address

Surface Casing: 8"

Size Feet ?

AB oil well ☒ Gas Well ☐ SWD Well/ Input Well ☐

D & A

Other well as hereinafter indicated:

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE

Lic. #

6372

Address: P.O. BOX 386, CHANUTE, KANSAS 66720

Company to plug at: Hour: 8:00A.M. Day:

12 Month:

6

2000

Plugging proposal received from CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION

Phone:

316-432-2300

Were: THIS WELL CONSISTED OF 2" IN 5" IN 8" SURFACE CASING. THE 2" AND 5"

PROBABLY EXTENDED TO 800' AND WERE CEMENTED IN AT T.D. ONLY. THE

PLUGGING PROPOSAL WAS TO SHOOT OFF AND REMOVE THE TOP 500' OF 2", TO

PERFORATE THE 5", AND TO CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL

OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

TECHNICIAN

Plugging attended by Agent:

All

☒

Part

None

Operations Completed: Hour:

12:00P.M. Day:

12 Month:

6

2000

Actual Plugging Report:

THE 2" PIPE WAS SHOT OFF AT 500' AND THE TOP

500' OF 2" PIPE WAS REMOVED FROM THE WELL. THE 5" CASING WAS

PERFORATED AT 500' AND AT 200'. 1" PIPE WAS RAN INTO THE 5" CASING TO

500'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED

FROM THE 5" AND FROM THE 5" AND 8" ANNULUS AT SURFACE. THE 1" PIPE

WAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE.

RECEIVED

STATE CORPORATION COMMISSION

JUN 19 2000

Remarks:

(If additional description is necessary, use BACK of this form.)

CONSERVATION DIVISION
Wichita, Kansas

I

DID

observe this plugging

Signed:


TECHNICIAN