

3 021916

15-001-01264-00 00

To:

API NUMBER

CONTROL NO. 2000C002-087

STATE CORPORATION COMMISSION

NE 1/4

Sec/Twp/Rge S.17-T.26S.-R.18E.

Wichita State Office Bldg. - PLUGGING SECTION

3725 feet from south section line

130 S. Market, Room 2078

619 feet from east section line

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Lease/Well#

MCKINLEY/MCARTNEY NO.87

Operator License #

101

County

ALLEN

Operator: STATE OF KANSAS

Well Total Depth 800' feet

Name & STATE FEE FUND PLUGGING

Production Pipe: 1 1/2" Size Feet 800'

Address

Surface Casing: 10" Size Feet ?

AB oil well ☒ Gas Well ☐ SWD Well/ Input Well ☐D & A ☐

Other well as hereinafter indicated:

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE INC.

Lic. #

6372

Address: P.O. BOX 386, CHANUTE, KANSAS 66720

Company to plug at: Hour: 8:00A.M. Day: 5 Month: 7 2000

Plugging proposal received from CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION

Phone:

316-432-2300

Were: THIS WELL CONSISTED OF 1 1/2" CASING TO APPROXIMATELY 800' THAT

HAD BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO

CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT INSIDE AND

OUTSIDE THE 1 1/2" CASING.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent:

All

☒

Part

TECHNICIAN

None ☐

Operations Completed: Hour: 11:00A.M. Day: 5 Month: 7 2000

Actual Plugging Report:

WHEN RUNNING PIPE INTO THIS WELL THE 1 1/2"

CASING PARTED. THE TOP 380' OF 1 1/2" CASING WERE REMOVED FROM THE WELL.

1" PIPE WAS RAN INTO THE 10" SURFACE CASING TO 550'. CEMENT WAS PUMPED

INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 10" SURFACE CASING AT

SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE.

RECEIVED

STATE CORPORATION COMMISSION

JUL 17 2000

Remarks:

CONSERVATION DIVISION

Wichita, Kansas

(If additional description is necessary, use BACK of this form.)

I DID observe this plugging

Signed:

Clayton P. Titel
TECHNICIAN