

3 021984

15-001-01331-00-00

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

API NUMBER

NE 1/4

CONTROL NO. 20000033 - 040

Sec/Twp/Rge S.18-T.26S.-R.18E.

4392 feet from south section line

1600 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Lease/Well#

FRAKER NO.40

Operator License #

101

County

ALLEN

Operator: STATE OF KANSAS

Well Total Depth

800' feet

Name & STATE FEE FUND PLUGGING

Production Pipe: 2"

Size Feet 800'

Address

Surface Casing: 10"

Size Feet ?

AB oil well X Gas Well SWD Well/ Input Well

D & A

Other well as hereinafter indicated:

Plugging Contractor: JAMES D. LORENZ

Lic. #

9313

Address: 543A. 22000RD., CHERRYVALE, KANSAS 67335

Company to plug at: Hour: 1:00P.M. Day: 20 Month: 9 2000

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION

Phone:

316-432-2300

Were: THIS WELL PROBABLY ORIGINALLY CONSISTED OF 2" CASING TO APPROXIMATELY

800' THAT HAD BEEN CEMENTED IN AT T.D. ONLY. AT SOME LATER DATE CEMENT WAS PLACED

IN THE 2" AND 10" ANNULUS AT SURFACE ONLY. THE PLUGGING PROPOSAL WAS TO PERFORATE

THE 2" CASING AND TO CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent: All

Part

TECHNICIAN

None

X

Operations Completed: Hour: 3:00P.M.

Day: 20

Month: 9

2000

Actual Plugging Report:

THE 2" CASING WAS PERFORATED AT 500' AND AT 200'. 1" PIPE

WAS RAN INTO THE 2" CASING TO 600'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL

CEMENT CIRCULATED FROM THE 2" CASING AT SURFACE. THE 1" PIPE WAS REMOVED.

DISPLACEMENT WAS FILLED FROM SURFACE. AN ESTIMATED 180 SACKS OF CEMENT WERE

PUMPED INTO THIS WELL.

Remarks:

(If additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging.

Signed:

Clayton P. Titel
STATE CORPORATION COMMISSION
TECHNICIAN

OCT 11 2000

CONSERVATION DIVISION
Wichita, Kansas

MB