

3 021956

15001-01303-0000

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

API NUMBER

CONTROL NO. 20000033-029

NE ~~1/4~~

Sec/Twp/Rge S.18-T.26S.-R.18E.

3727 feet from south section line

2355 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Lease/Well#

FRAKER NO. 29

Operator License #

101

County

ALLEN

Operator: STATE OF KANSAS

Well Total Depth 800'

feet

Name & STATE FEE FUND PLUGGING

Production Pipe: 2"

Size Feet

Address

Surface Casing: 10"

Size Feet ?

AB oil well ☒

Gas Well

SWD Well/ Input Well

D & A

Other well as hereinafter indicated:

Plugging Contractor: JAMERS D. LORENZ

Lic. #

9313

Address: 543A., 22000 RD., CHERRYVALE, KANSAS 67335

Company to plug at: Hour:

2:30P.M. Day:

15 Month:

8

2000

Plugging proposal received from CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION

Phone:

316-432-2300

Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 800' THAT

HAD BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO

CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent:

All

☒

Part

TECHNICIAN

None

Operations Completed: Hour:

5:00P.M. Day:

15 Month:

8

2000

Actual Plugging Report:

3/4" PIPE WAS RAN INTO THE 2" CASING TO 780'.

CEMENT WAS PUMPED INTO THE 3/4" PIPE UNTIL CEMENT CIRCULATED FROM

THE 2" CASING AT SURFACE. THE 3/4" PIPE WAS REMOVED. 1" PIPE WAS RAN

INTO THE 2" AND 10" ANNULUS TO 700'. CEMENT WAS PUMPED INTO THE 1"

PIPE UNTIL CEMENT CIRCULATED FROM THE 10" SURFACE CASING AT SURFACE.

THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE.

RECEIVED

STATE CORPORATION COMMISSION

Remarks:

(If additional description is necessary, use BACK of this form.)

AUG 25 2000

CONSERVATION DIVISION
Wichita, Kansas

I

DID

observe this plugging

Signed:


TECHNICIAN

