

3 021976

15-001-01317-00-00

To:

API NUMBER

CONTROL NO. 20000033-039

STATE CORPORATION COMMISSION

NE 1/4

Sec/Twp/Rge S.18-T.26S.-R.18E.

Wichita State Office Bldg. - PLUGGING SECTION

4270 feet from south section line

130 S. Market, Room 2078

1792 feet from east section line

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Lease/Well#

FRAKER NO.39

Operator License # 101

County

ALLEN

Operator: STATE OF KANSASWell Total Depth 800'

feet

Name & STATE FEE FUND PLUGGINGProduction Pipe: 2"Size Feet 800'

Address

Surface Casing: 10"Size Feet ?AB oil well X Gas Well _____ SWD Well/ Input Well _____

D & A _____

Other well as hereinafter indicated: _____

Plugging Contractor: JAMES D. LORENZ

Lic. #

9313

Address: 543A. 22000RD., CHERRYVALE, KANSAS 67335Company to plug at: Hour: 2:00P.M. Day: _____

6 Month: _____

9

2000

Plugging proposal received from: CLAYTON P. TITELCompany Name: KANSAS CORPORATION COMMISSIONPhone: 316-432-2300Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 800' THATHAD BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TOCIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent: All _____

Part _____

X

TECHNICIAN

None _____

Operations Completed: Hour: 5:00P.M. Day: _____

6 Month: _____

9

2000

Actual Plugging Report: 3/4" PIPE WAS RAN INTO THE 2" CASING TO 610'.CEMENT WAS PUMPED INTO THE 3/4" PIPE UNTIL CEMENT CIRCULATED FROMTHE 2" CASING AT SURFACE. THE 3/4" PIPE WAS REMOVED. 1" PIPE WAS RAN INTOTHE 2" AND 10" ANNULUS TO 525'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTILCEMENT CIRCULATED FROM THE 10" SURFACE PIPE AT SURFACE. THE 1" PIPEWAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE.RECEIVED
STATE CORPORATION COMMISSION

SEP 18 2000

Remarks: _____

(If additional description is necessary, use BACK of this form.)CONSERVATION DIVISION
11/11/00

I DID observe this plugging.

Signed:


 TECHNICIAN

