

3 021870

API No. 15-001-01166-0000

To:

API NUMBER CONTROL NO. 20000002-052

STATE CORPORATION COMMISSION

NE 1/4

Sec/Twp/Rge S.17-T.26S.-R.18E.

Wichita State Office Bldg. - PLUGGING SECTION

3543 feet from south section line

130 S. Market, Room 2078

1239 feet from east section line

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Lease/Well# MCKINLEY/MCARTNEY NO.52

Operator License # 101

County ALLEN

Operator: STATE OF KANSAS

Well Total Depth 800' feet

Name & FEE FUND PLUGGING

Production Pipe: 2" Size Feet 800'

Address

Surface Casing: 10" Size Feet ?

AB oil well X Gas Well SWD Well/ Input Well

D & A

Other well as hereinafter indicated:

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE

Lic. # 6372

Address: P.O. BOX 386, CHANUTE, KANSAS 66720

Company to plug at: Hour: 8:00A.M. Day: 24 Month: 4 2000

Plugging proposal received from CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION Phone: 316-432-2300

Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 800' THAT HAD BEEN

CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent: All Part

TECHNICIAN
X None

Operations Completed: Hour: 1:30P.M. Day: 24 Month: 4 2000

Actual Plugging Report: 3/4" PIPE WAS RAN INTO THE 2" CASING TO 672'. CEMENT WAS

PUMPED INTO THE 3/4" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING AT SURFACE.

THE 3/4" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO THE 2" AND 10" ANNULUS TO 475'.

CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FORM THE 10" SURFACE

CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS FILLED FROM

SURFACE.

RECEIVED
STATE CORPORATION COMMISSION

Remarks:

APR 28 2000

(If additional description is necessary, use BACK of this form.)

CONSERVATION DIVISION
Wichita, Kansas

I DID observe this plugging

Signed:


TECHNICIAN

