

3 021837

API No.

15-001-01158-0000

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

API NUMBER

NW 1/4

CONTROL NO. 20000002-058

Sec/Twp/Rge S.17-T26-R18E

4620 feet from south section line

3090 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Lease/Well#

MCKINLEY/MCARTNEY NO.58

Operator License #

161

County

ALLEN

Operator: STATE OF KANSAS

Well Total Depth 800'

feet

Name & FEE FUND PLUGGING

Production Pipe: 2"

Size Feet 800'

Address

Surface Casing: 10"

Size Feet

AB oil well x Gas Well SWD Well/ Input Well

D & A

Other well as hereinafter indicated:

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE

Lic. #

6372

Address: P.O. BOX 386, CHANUTE, KANSAS 66720

Company to plug at: Hour:

8:00AM

Day:

11 Month:

4

2000

Plugging proposal received from CLAYTON P. TITEL

Company Name:

KANSAS CORPORATION COMMISSION

Phone:

316-432-2300

Were:

THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 800' THAT HAD BEEN

CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO CIRCULATE AS MUCH OF THE
WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent:

All

Part

TECHNICIAN

None

X

Operations Completed: Hour:

12:30PM

Day:

11 Month:

4

2000

Actual Plugging Report:

3/4" PIPE WAS RAN INTO THE 2" CASING TO 672'. CEMENT WAS

PUMPED INTO THE 3/4" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING AT SURFACE.

THE 3/4" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO THE 2" AND 10" ANNULUS TO 500'. CEMENT

WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 10" SURFACE CASING

AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE.

Remarks:

(If additional description is necessary, use BACK of this form.)

I

DID NOT observe this plugging

RECEIVED
STATE CORPORATION COMMISSION

Signed:

Clayton P. Titel
TECHNICIAN

APR 12 2000