

3 021948

15-001-01287-00 00

To:

API NUMBER

CONTROL NO. 20000002.003

STATE CORPORATION COMMISSION

NE 1/4

Sec/Twp/Rge S.17-T.26S.-R.18E.

Wichita State Office Bldg. - PLUGGING SECTION

4469 feet from south section line

130 S. Market, Room 2078

270 feet from east section line

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Lease/Well#

MCKINLEY/MCARTNEY NO.63

Operator License # 101

County

ALLEN

Operator: STATE OF KANSAS

Well Total Depth

800' feet

Name & STATE FEE FUND PLUGGING

Production Pipe: 2"

Size Feet 800'

Address

Surface Casing: 6"

Size Feet ?

AB oil well X Gas Well SWD Well/ Input Well

D & A

Other well as hereinafter indicated:

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE INC.

Lic. #

6372

Address: P.O. BOX 386, CHANUTE, KANSAS 66720

Company to plug at: Hour: 8:00A.M. Day: 9 Month: 8 2000

Plugging proposal received from CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION

Phone:

316-432-2300

Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 800' THAT MAY

HAVE BEEN CEMENTED IN AT T.D. ONLY. THE 2" AND 6" ANNULUS WAS OBSTRUCTED

AT 15. THE PLUGGING PROPOSAL WAS TO PERFORATE THE 2" CASING AND TO

CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent: All

Part

TECHNICIAN

None

X

Operations Completed: Hour:

11:15A.M. Day:

9 Month:

8

2000

Actual Plugging Report:

THE 2" CASING WAS PERFORATED AT 200' AND AT

500'. 3/4" PIPE WAS RAN INTO THE 2" CASING TO 700'. CEMENT WAS PUMPED INTO THE

3/4" PIPE UNTIL CEMENT CIRCULATED FROM THE WELL AT SURFACE. THE 3/4" PIPE

WAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE.

RECEIVED

STATE CORPORATION COMMISSION

AUG 22 2000

Remarks:

(If additional description is necessary, use BACK of this form.)

CONSERVATION DIVISION
Wichita, Kansas

I DID NOT observe this plugging

Signed:


TECHNICIAN

