

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-051-00716-00-02
Spot: NWNWNW Sec/Twnshp/Rge: 14-14S-17W
4950 feet from S Section Line, 5005 feet from E Section Line
Lease Name: BRUNGARDT SWD Well #: 1
County: ELLIS Total Vertical Depth: 3890 feet

Operator License No.: 34318
Op Name: BEREXCO LLC
Address: 2020 N. BRAMBLEWOOD
WICHITA, KS 67206

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	5.5	3523		200 SX
SURF	8.625	225		150 SX

Well Type: SWD UIC Docket No: D17130.0 Date/Time to Plug: 09/18/2012 9:30 AM
Plug Co. License No.: 34318 Plug Co. Name: BEREXCO LLC
Proposal Rcvd. from: CURT GABEL Company: BEREXCO LLC Phone: (785) 623-0546

Proposed Plugging Method: Ordered 725 sx 60/40 pozmix 4% gel cement w/1750 # hulls and 4 bags cc. PBTB @ 3455'.
DV @ 1183' to surface w/450 sx cement.
Squeezed @ 745' to surface w/300 sx cement.
Tried to run 4 1/2" liner twice. Could not get liner past 617'. Have been working on well since August 23rd 2012.
Emergency plug with rig over hole. Has kink in 5 1/2" casing.

Plugging Proposal Received By: PAT STAAB WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 09/19/2012 10:00 AM KCC Agent: PAT STAAB

Actual Plugging Report:

Perfs:

Perforations were sanded off for liner from 3699' - 3586'. Rigged to 8 5/8" casing. Pumped 5 sx cement w/200 psi. Shut in pressure 200 psi.
Berexco ran in hole with tubing to 3414'. Allied rigged to tubing, mixed and pumped 115 sx with 400 # hulls. No returns.
Pulled tubing to 2248'. Allied rigged to tubing, mixed and pumped 115 sx cement w/350 # hulls. No returns.
Pulled tubing to 1100'. Allied rigged to tubing, mixed and pumped 165 sx w/250 # hulls. No circulation. Pulled tubing and shut down till 3:00 pm.
Ran in hole with tubing. Started floating between 1994' - 2025'. Pulled tubing to 1711'. Allied mixed and pumped 100 sx 2% cc w/300 # hulls.
Pulled tubing to 1108', mixed and pumped 100 sx 2% cc w/200 # hulls. Shut down at 5:00 pm.
09/19/2012-Berexco ran in hole with tubing and tagged cement @ 1218'. Allied rigged to tubing, mixed and pumped 110 sx cement w/200 # hulls to circulate cement up 5 1/2" casing. Pulled tubing, topped off 5 1/2" casing with 12 sx cement. Hole standing full.

RECEIVED
SEP 28 2012
KCC WICHITA

Remarks: ALLIED CEMENTING TICKET # 56531

Plugged through: TBG

District: 04

Signed [Signature] (TECHNICIAN)

cc to WCC 9/28/12

CM

SEP 20 2012