

1090512

12-28

STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING SECTION
200 COLORADO DERBY BUILDING
WICHITA, KANSAS 67202

TECHNICIAN'S PLUGGING REPORT

Operator License # 5123

Operator: Pickrell Drilling Company, Inc.

Name & Address 110 N. Market, Ste: 205

Wichita, KS 67202

Abandoned Oil Well Gas Well Input Well SWD Well D&A

Other well as hereinafter indicated _____

Plugging Contractor Allied Cementing Company License Number _____

Address P.O. Box 628, Great Bend, KS 67530

Company to plug at: Hour: 9:15 a.m. Day: 28 Month: 12 Year: 19 94

Plugging proposal received from Ed Mondero

(company name) Pickrell Drilling Company, Inc. (phone) 913-798-2430

were: 5 1/2" at 4334' w/175 sx cement, PBTD 4387', Perfs at 4226-30', BP @ 4276'

1st plug pump 40 sx cement on bottom,

2nd plug gel to 1430', cement to surface.

Check backside.

Plugging Proposal Received by Steve Middleton
(TECHNICIAN)

Plugging Operations attended by Agent?: All Part None

Operations Completed: Hour: 10:10 a.m. Day: 28 Month: 12 Year: 19 94

ACTUAL PLUGGING REPORT Squeezed in 1972 at 785', cement circulated to surface.

1st plug pumped down 5 1/2" casing with 40 sx cement and 2 sx hulls, 15 sx gel with 250 sx cement. Maximum pressure 0 psi and shut in on strong vacuum.

Backside would not take. Pressured to 300 lbs., held for 10 minutes.

Remarks: Used 65/35 Pozmix 8% gel by Allied. No casing recovery.
(If additional description is necessary, use BACK of this form.)

INVOICED
(do not observe this plugging.)

DATE 1-9-95

INV. NO. 42024

12-28

API NUMBER 15- 135-20,406-0000
150 W of _____

SE NE, SEC. 13, T 20 S, R 23 W/E

3300 feet from S section line

810 feet from E section line

Lease Name Betz "C" Well # 3

County Ness

Well Total Depth 4340 141.05 feet

Conductor Pipe: Size _____ feet

Surface Casing: Size 8 5/8 feet 267

Signed [Signature]
(TECHNICIAN)

15-135-20406-0000

PICKRELL DRILLING COMPANY, INC.

110 NORTH MARKET - SUITE 205

WICHITA, KANSAS 67202-1996

(316) 262-8427

PLUG & ABANDON

BETZ C-3

150' W, SE NE, Sec. 13-20S-23W

Ness County, Kansas

12-28-94

R.U. Allied Cementing

- 1) Pressured casing annulus 300#, held pressure
- 2) 20 sx. 60/40 Poz mix 6% gel
- 3) 50 sx. cement w/ 200# cottonseed hulls
- 4) 15 sx. gel
- 5) 180 sx. 60/40 Poz mix 6% gel

No pump pressure throughout job.

Casing on vac. when finished.

Plugging approved by Steve Middleton, K.C.C.

12-29-94

Allied measure line - cement @ 600'

01-17-94

After cutting braden head & casing off ready mixed casing full of concrete. Had ordered 3 1/4 yds., used approx. 3 yds. to fill.

Ed. Mondero

Ed Mondero by Jack Gurley

JG

RECEIVED
STATE CORPORATION COMMISSION
JAN 27 1995
CONSERVATION DIVISION
WICHITA, KANSAS