

Kansas Corporation Commission

District Plugging Report

API Well Number: 15-001-03442-0000
 Spot: E2E2SW Sec 3 Twp 26 S Rng 18 ☒ E / ☐ W
1288 Feet from ☐ N / ☒ S Line of Section
3026 Feet from ☒ E / ☐ W Line of Section
 GPS: Lat: 37.809170 Long: 95.425950 Date: 9/17/12
 Lease Name: Humboldt School (Watts) Well #: WAT 02
 County: Allen Total Vertical Depth: 815 feet

Operator License No: <u>101</u>	String	Size	Depth	Pulled	Comments
Op Name: <u>STATE OF KANSAS</u>	<u>SURF - Casing</u>	<u>6.250</u>	<u>20</u>	<u>0</u>	<u>EST.</u>
Address 1: <u>130 S. MARKET</u>	<u>PROD - Casing</u>	<u>2.000</u>	<u>815</u>	<u>0</u>	<u>EST.</u>
Address 2: _____	_____	_____	_____	_____	_____
City: <u>WICHITA</u>	_____	_____	_____	_____	_____
State: <u>KS</u> Zip Code: <u>67202</u> - _____	_____	_____	_____	_____	_____

Well Type: OG - Oil & Gas (OIL) UIC Docket No.: _____ Date/Time to Plug: 12/5/12 / _____
 Plug Co License No.: 33749 Plug Co. Name: KEPLEY WELL SERVICE, LLC.
 Proposal Rcvd from: MIKE KEPLEY Company Name: KWS Phone: (620) 431-8945

Proposed
Plugging
Report:

Pump portland cement from TD to surface. Perforate when not documented Alt.II

Plugging Proposal Received By: Frank Guilfoyle Witness Type: COMP - Complete 100%
 Date/Time Plugging Completed: 12/5/12 / _____ KCC Agent: Frank Guilfoyle

Actual Plugging Report:	Perfs:	Top	Bottom	Thru
Clear trees from location. Pull 1" pipe and pump from well. Perforate well. Run 1" pipe and wash to 815 ft. Pump portland cement from TD to surface. Pull pipe and top off well. Run Packer to 20 ft and pressure to 250 PSI. Would not take any more cement. Pull packer and top off well. Well plugged. Perforations at 350 ft, 200 ft, and 100 ft. Pump total of 28 sacks of portland cement.	100	350	CSG - Casing	

KANSAS CORPORATION COMMISSION

JAN 04 2013

RECEIVED

Remarks: C# 11782. Control No. 20130039-002. GPS'ed by F.G. Reg. Sec.
NA083

Plugged Thru: TBG - Tubing Plugged Due to Compliance Issue: ☐ Yes ☒ No

District: 03

Frank Guilfoyle
(Technician)

Form: District Plugging Report - _____