

To: 1 071014  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING SECTION  
200 COLORADO DERBY BUILDING  
WICHITA, KANSAS 67202

12-19 API NUMBER 15- 101-21,524-0000  
NW SE NE, SEC. 23, T. 19 S, R. 29 W/EX

TECHNICIAN'S PLUGGING REPORT

Operator License # 3988

3630 feet from S section line  
990 feet from E section line

Operator: Slawson Exploration Company, Inc.  
Name & Address: 621 N. Robinson, Suite 490  
Oklahoma City, OK 73102

Lease Name Hansen "Z" Well # 1  
County Lane 151.45

Well Total Depth 4660 feet

Conductor Pipe: Size \_\_\_\_\_ feet

Surface Casing: Size 8 5/8 feet 307

Abandoned Oil Well  Gas Well \_\_\_\_\_ Input Well \_\_\_\_\_ SWD Well \_\_\_\_\_ D&A \_\_\_\_\_

Other well as hereinafter indicated \_\_\_\_\_

Plugging Contractor Slawson Exploration Company, Inc. License Number 3988

Address 621 N. Robinson, Suite 490, Oklahoma City, OK 73102

Company to plug at: Hour: 11:20 a.m. Day: 19 Month: 12 Year: 19 91

Plugging proposal received from Steve Slawson

(company name) Slawson Exploration (phone) 1-800-333-5493

were: 4 1/2" at 4659' w/200 sx cement, PBD 4575', Perfs at 4342-46', DV @ 2164' w/500 sx cement

1st plug pump 400 lbs. hulls ahead of 110 sx ATL cement down 4 1/2",

Check backside.

Plugging Proposal Received by Dan Goodrow (TECHNICIAN)

Plugging Operations attended by Agent?: All  Part \_\_\_\_\_ None \_\_\_\_\_

Operations Completed: Hour: 12:20 p.m. Day: 19 Month: 12 Year: 19 91

ACTUAL PLUGGING REPORT 1st plug pumped 400 lbs. hulls ahead of 110 sx ATL cement down 4 1/2".

Maximum pressure 800 psi and shut in 0 psi.

Backside would not take.

RECEIVED  
STATE CORPORATION COMMISSION  
DEC 30 1991  
12-30-91

Remarks: Used ATL cement by Allied. No casing recovery.

(If additional description is necessary, use BACK of this form.)

I (did ~~not~~) observe this plugging.

DATE 1-10-92

Signed Dan Goodrow (TECHNICIAN)

INV. NO. 34313