

STATE CORPORATION COMMISSION OF KANSAS  
OIL & GAS CONSERVATION DIVISION  
WELL COMPLETION FORM  
ACO-1 WELL HISTORY  
DESCRIPTION OF WELL AND LEASE

API NO. 15-101-21,604-0000

Operator: License # 5123

Name: Pickrell Drilling Company, Inc.

Address 110 N. Market, Suite 205

City/State/Zip Wichita, Kansas 67202

Purchaser: Farmland Industries

Operator Contact Person: Don Beauchamp

Phone ( 316 ) 262-8427

Contractor: Name: Company Tools

License: 5123

Wellsite Geologist: Tyler Sanders

Designate Type of Completion

New Well  Re-Entry  Workover

Oil  SUD  SUDW  Temp. Abd.  
 Gas  ENHR  SIGW  
 Dry  Other (Core, MSW, Expl., Cathodic, etc)

If Workover/Re-Entry: old well info as follows:

Operator: \_\_\_\_\_

Well Name: \_\_\_\_\_

Comp. Date \_\_\_\_\_ Old Total Depth \_\_\_\_\_

Deepening  Re-perf.  Conv. to Inj/SWD  
 Plug Back  PBDT  
 Commingled  Docket No. \_\_\_\_\_  
 Dual Completion  Docket No. \_\_\_\_\_  
 Other (SUD or Inj?)  Docket No. \_\_\_\_\_

10-24-91 11-06-91 1-1-92  
Spud Date Date Reached TD Completion Date

County Lane

NE - SW - NW - Sec. 16 Twp. 18S Rge. 30  <sup>E</sup><sub>W</sub>

1650 Feet from  (circle one) Line of Section

990 Feet from  (circle one) Line of Section

Footages Calculated from Nearest Outside Section Corner:  
NE, SE,  (circle one) or SW (circle one)

Lease Name Burnett "D" Well # 1

Field Name Wildcat

Producing Formation Lansing-Kansas City

Elevation: Ground 2879' KB 2884'

Total Depth 4619' PBDT \_\_\_\_\_

Amount of Surface Pipe Set and Cemented at 233' KB Feet

Multiple Stage Cementing Collar Used?  Yes  No

If yes, show depth set 2210' Feet

If Alternate II completion, cement circulated from 2210'

feet depth to surface w/ 275sx sx cat.

Drilling Fluid Management Plan 2-14-92  
(Data must be collected from the Reserve Pit)

Chloride content 4,000 ppm Fluid volume 1780 bbls

Dewatering method used \_\_\_\_\_

Location of fluid disposal if hauled offsite: \_\_\_\_\_

Operator Name 2-11-92

Lease Name 1997 License No. \_\_\_\_\_

Quarter SW Sec. 16 Twp. \_\_\_\_\_ S Rng. \_\_\_\_\_ E/W

County WICHITA, KANSAS Docket No. \_\_\_\_\_

INSTRUCTIONS: An original and two copies of this form shall be filed with the Kansas Corporation Commission, 200 Colorado Derby Building, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information on side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.


All requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature C. W. Sebitts  
Title C. W. Sebitts - President Date 2-10-92

Subscribed and sworn to before me this 10th day of February, 19 92.

Notary Public Verdella Lewis

6-06-94



K.C.C. OFFICE USE ONLY  
F  Letter of Confidentiality Attached  
C  Wireline Log Received  
C  Geologist Report Received  
Distribution  
 KCC  SUD/Rep  NGPA  
 KGS  Plug  Other  
(Specify)

Operator Name Pickrell Drilling Company, Inc. Lease Name Burnett "D" Well # 1  
 Sec. 16 Twp. 18S Rge. 30  East  West  
 County Lane

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all drill stem tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface during test. Attach extra sheet if more space is needed. Attach copy of log.

Drill Stem Tests Taken (Attach Additional Sheets.)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Log	Formation (Top), Depth and Datum	<input type="checkbox"/> Sample
Samples Sent to Geological Survey	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Name	Top	Datum
Cores Taken	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Heebner	3902	(-1018)
Electric Log Run (Submit Copy.)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Toronto	3916	(-1032)
List All E.Logs Run:		Lansing	3942	(-1058)
Radiation Guard		Muncie Creek	4114	(-1230)
Dual Induction		Stark	4218	(-1334)
Compensated Density Neutron		B/Kansas, City	4248	(-1414)
		Marmaton	4333	(-1449)
		Pawnee	4424	(-1540)
		Fort Scott	4470	(-1586)
		Cherokee	4494	(-1610)
		B/Lime	4550	(-1666)
		Mississippi	4561	(-1677)

CASING RECORD <input checked="" type="checkbox"/> New <input type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs./Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface Casing	12 1/4"	8 5/8"	20#	233'KB	60/40 poz	160sx	2%gel, 3%CC
Production Csg.	7 7/8"	4 1/2"	10.50#	4604'	60/40 poz	275sx	SSC w/FR
Stage Collar				2210'	ATL	275sx	1/4#Flo Seal

ADDITIONAL CEMENTING/SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	#Sacks Used	Type and Percent Additives
<input type="checkbox"/> Perforate				
<input type="checkbox"/> Protect Casing				
<input type="checkbox"/> Plug Back TD				
<input type="checkbox"/> Plug Off Zone				

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record (Amount and Kind of Material Used)	Depth
2	4273-4277	None	

<b>TUBING RECORD</b>	Size <u>2 3/8"</u>	Set At <u>4273'</u>	Packer At	Liner Run <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Date of First, Resumed Production, SVD or Inj.	<u>1-1-92</u>	Producing Method <input type="checkbox"/> Flowing <input checked="" type="checkbox"/> Pumping <input type="checkbox"/> Gas Lift <input type="checkbox"/> Other (Explain)		
Estimated Production Per 24 Hours	Oil <u>28.39</u> Bbls.	Gas <u>60</u> Mcf	Water <u>60</u> Bbls.	Gas-Oil Ratio <u>38°</u> Gravity

Disposition of Gas:  Vented  Sold  Used on Lease (If vented, submit ACO-18.)

METHOD OF COMPLETION:  Open Hole  Perf.  Dually Comp.  Commingled  Other (Specify)

Production Interval: A273-4277

# ORIGINAL

## PICKRELL DRILLING COMPANY, INC.

110 NORTH MARKET - SUITE 205

WICHITA, KANSAS 67202-1996

(316) 262-8427

#1 Burnett "D"  
NE SW NW  
Sec. 16-18S-30W  
Lane County, Kansas

API: 15-101-21,604 - 0000  
ELEV: 2884' KB, 2882' DF, 2879' GL  
3630' From South Line of Section  
4290' From East Line of Section

- 10-24-91: Spud @ 7:00 AM on 10-24-91, drlg. surface hole.
- 10-25-91: (On 10-24) Spud @ 7:00 AM. Set 8 5/8" 20# new Csg. @ 233'KB, cmt w/160sx 60/40 poz, 2% gel, 3% CC, cmt circ. Plug down @ 10:30 AM on 10-24-91. (On 10-25) Drlg. @ 1142'.
- 10-28-91: (On 10-26) Drlg. @ 2740'. (On 10-27) Drlg. @ 2265'. Partial loss of circulation. (On 10-28) Drlg. @ 3795'.
- 10-29-91: Drlg. @ 4024'. DST #1 3966'-4024', 30"-60"-90"-90", Rec. 30' GIP, 40' Cln Oil (34°), 230' Mdy Wtr (Chl 28,000 PPM), IFP 55#-77#, FFP 111#-133#, ISIP 1106#, FSIP 1095#.
- 10-30-91: Drlg. @ 4145'. DST #2 4114'-4145', 30"-60"-90"-90", Rec. 10' Cln Oil (34°), 100' GCM, 120' Mdy wtr (Chl 31,000 PPM), IFP 22#-33#, FFP 55#-88#, ISIP 918#, FSIP 918#.
- 10-31-91: Taking DST #4 @ 4200'. DST #3 4143'-4187', 30"-60"-90"-90", Rec. 1922' SW (Chl 21,000 PPM), IFP 111#-355#, FFP 444#-830#, ISIP 940#, FSIP 940#.
- 11-01-91: Taking DST #5 4213'-4290'. DST #4 4185'-4200', 30"-60"-90"-90", Rec. 434' sulpher wtr (Chl 20,000 PPM), IFP 22#-77#, FFP 100#-166#, ISIP 929#, FSIP 907#.
- 11-04-91: (On 11-02) DST #5 4213'-4290', 30"-30" (shut in losing mud down hole), Rec. 1218' Fluid = 620' O&WC mud (20% oil, 30% wtr, 50% mud), 418' G&WCO (30% G, 20% Wtr, 50% oil), 180' wtr, IFP 147#-492#, ISIP 936#. (DST #5 included "K" & "L" zones). DST #6 4255'-4290' (L Zone), 30"-30"-30"-30",

REC'D  
PICKRELL DRILLING COMPANY  
2-11-92  
FEB 11 1992  
CONTRACT DIVISION  
WICHITA, KANSAS

# ORIGINAL

PICKRELL DRILLING COMPANY, INC.

#1 Burnett "D"  
NE SW NW, Sec. 16-18S-30W  
Lane County, Kansas

Page Two

- 11-04-91: (On 11-02 Continued) Rec. 169' GIP, 1627' FI - 325' Gsy Oil (38°), 744' M&GCO = (50% oil, 30% G, 20% Mud), 62' OC Wtr (20% oil, 80% wtr), 496' SW (Chl 19,000 PPM), IFP 211#-500#, FFP 599#-720#, ISIP 896#, FSIP 918#. Prep to drill ahead.
- 11-04-91: (On 11-03) Drlg. @ 4408'. DST #7 4294'-4343', 30"-30"-30"-30", Rec. 10' Mud, IFP 19#-19, FFP 19#-19#, ISIP 492#, FSIP 581#. (On 11-04) Taking DST #9 @ 4468'. DST #8 4339'-4417', 30"-30"-30"-30", Rec. 5' Mud, IFP 39#-39#, FFP 39#-39#, ISIP 216#, FSIP 236#.
- 11-05-91: Drlg. @ 4560'. DST #9 4410'-4468', 30"-30"-30"-30", Rec. 10' Mud, IFP 19#-19#, FFP 19#-19#, ISIP 551#, FSIP 660#. DST #10 4463'-4557', 30"-30"-30"-30", Rec. 10' Mud (SS0), IFP 49#-49#, FFP 49#-49#, ISIP 442#, FSIP 127#.
- 11-06-91: (On 11-05) RTD 4619'. LTD 4618'. Ran 110 jts. 4 1/2" 10.50# Csg. set @ 4604' (14' off btm), pmpd 10 bbls mud flush ahead of 125sx 60-40 poz & 150sx SSC w/FR. Plug down @ 6:30 AM on 11-06-91. Prep to cmt stage collar @ 2210'.
- 11-07-91: Cmt thru stage collar w/275sx ATL, circ 10sx to surface. Complete @ 8:15 AM on 11-06-91. WOCT.
- 11-08-91: WOCT.
- 11-11-91: WOCT.
- 11-12-91: WOCT.
- 11-13-91: WOCT.
- 11-14-91: WOCT.
- 11-15-91: WOCT.
- 11-18-91: WOCT.
- 11-19-91: WOCT.
- 11-20-91: WOCT.
- 11-21-91: MICT.
- 11-22-91: Drlg. stage collar.
- 11-25-91: Drlg. on stage collar.
- 11-26-91: On 11/25 drilled out stage collar and cleaned out to bottom. Loaded hole. Prepare to run bond log and perforate.

RECORDED  
2-11-92  
1992  
WICHITA, KANSAS

# ALLIED CEMENTING CO., INC. N<sup>o</sup> 9218

Home Office P. O. Box 31

Russell, Kansas 67665

*New*

Date <i>11-5-91</i>	Sec.	Twp.	Range	Called Out <i>10:00 Pm</i>	On Location <i>12:30 Pm</i>	Job Start <i>7:30 Pm</i>	Finish <i>8:30 Pm</i>
Lease <i>Burnett</i>	Well No. <i>D-1</i>	Location <i>Ray 2w's a flow lane</i>		County <i>KS</i>	State <i>KS</i>		
Contractor <i>Cotooks</i>				Owner <i>SAME</i>			
Type Job <i>Top Stage</i>				To Allied Cementing Co., Inc. You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.			
Hole Size <i>7 3/8</i>	T.D. <i>4619</i>						
Csg. <i>4 1/2</i>	Depth <i>4604</i>						
Tbg. Size	Depth						
Drill Pipe	Depth						
Tool <i>2204</i>	Depth						
Cement Left in Csg.	Shoe Joint						
Press Max.	Minimum						
Meas Line <i>2228</i>	Displace <i>37</i>						
Perf.							

**EQUIPMENT**

No.	Cementer	<i>Randy</i>
Pumptrk <i>46</i>	Helper	
# No.	Cementer	<i>Bill</i>
Pumptrk <i>179</i>	Helper	<i>Mark</i>
	Driver	
Bulktrk		
Bulktrk	Driver	

**DEPTH of Job**

Reference:	<i>Pump Truck</i>	<i>475.00</i>
	<i>NIC</i>	
		<i>2-11-92</i>
		<i>66</i>
		<i>475.00</i>
	<b>Total</b>	<b>475.00</b>

Remarks: *Mixed All of 275 ss landed 1/2 of 1500 lbs cement circulated float held*

Charge To *Pickrell Ref Co*  
 Street *110 N. Market Suite 205*  
 City *Wichita* State *Ko. 67202*  
 The above was done to satisfaction and supervision of owner agent or contractor.  
 Purchase Order No. *[Signature]*

**CEMENT**

Amount Ordered	<i>275 ss ATW CER-2</i>	
Consisting of	<i>4 # No Seal per sk</i>	
Common	<i>275 ATW</i>	<i>5.50 1512.50</i>
Poz. Mix		
Gel.		
Chloride		
Quickset	<i>FRA-20 #</i>	<i>4.00 80.00</i>
No Seal	<i>-68 #</i>	<i>1.00 68.00</i>
Handling	<i>275</i>	<i>1.00 275.00</i>
Mileage	<i>40</i>	<i>440.00</i>
	<b>TOTAL \$ 2850.50</b>	
	<b>Disc - 427.58</b>	
	<b>\$ 2422.92</b>	<b>Total 2375.51</b>

Floating Equipment

KANSAS

*Thank You!*

2627, Russell, Kansas

ORIGINAL

Phone Plainville 913-434-2812

316-793-5861, Great Bend, Kansas

Phone Ness City 913-798-3843

# ALLIED CEMENTING CO., INC. N<sup>o</sup> 9216

Home Office P. O. Box 31

Russell, Kansas 67665

NEW

Date	11-5-91	Sec.	16	Twp.	18	Range	30	Called Out	10:00 Pm	On Location	12:30 Am	Job Start	5:30 Am	Finish	6:30 Am																																																																																																																																																																																																																																																								
Lease	Burnett	Well No.	# D-1	Location		Amy 2w 1/2 on Glen Lane		County	Lane		State	KS																																																																																																																																																																																																																																																											
Contractor	#10 Cotools							Owner	SAME																																																																																																																																																																																																																																																														
Type Job	Two Stage Bottom Stage Long string							To Allied Cementing Co., Inc. You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.																																																																																																																																																																																																																																																															
Hole Size	7 7/8		T.D.	4619																																																																																																																																																																																																																																																																			
Csg.	4 1/2		Depth	4604																																																																																																																																																																																																																																																																			
Tbg. Size			Depth																																																																																																																																																																																																																																																																				
Drill Pipe			Depth																																																																																																																																																																																																																																																																				
Tool	22/10		Depth																																																																																																																																																																																																																																																																				
Cement Left in Csg.	28		Shoe Joint	28																																																																																																																																																																																																																																																																			
Press Max.	1200		Minimum																																																																																																																																																																																																																																																																				
Meas Line	4594		Displace	37.82 mud																																																																																																																																																																																																																																																																			
Perf.																																																																																																																																																																																																																																																																							
<b>EQUIPMENT</b>																																																																																																																																																																																																																																																																							
Pumptrk	No.	Cementer	Road Parsons																																																																																																																																																																																																																																																																				
	46	Helper	Bill																																																																																																																																																																																																																																																																				
Pumptrk	No.	Cementer																																																																																																																																																																																																																																																																					
		Helper	Mark																																																																																																																																																																																																																																																																				
Bulktrk	199	Driver	Residh																																																																																																																																																																																																																																																																				
Bulktrk		Driver																																																																																																																																																																																																																																																																					
<table border="1"> <tr> <td>DEPTH of Job</td> <td>2-11-97</td> <td>CON</td> <td>880.00</td> </tr> <tr> <td>Reference:</td> <td>Pump truck</td> <td>WICHITA, KANSAS</td> <td></td> </tr> <tr> <td></td> <td>40 Mileage</td> <td></td> <td>80.00</td> </tr> <tr> <td></td> <td></td> <td>Total</td> <td>960.00</td> </tr> </table>																DEPTH of Job	2-11-97	CON	880.00	Reference:	Pump truck	WICHITA, KANSAS			40 Mileage		80.00			Total	960.00																																																																																																																																																																																																																																								
DEPTH of Job	2-11-97	CON	880.00																																																																																																																																																																																																																																																																				
Reference:	Pump truck	WICHITA, KANSAS																																																																																																																																																																																																																																																																					
	40 Mileage		80.00																																																																																																																																																																																																																																																																				
		Total	960.00																																																																																																																																																																																																																																																																				
Remarks:	Road Held																																																																																																																																																																																																																																																																						
<table border="1"> <tr> <td>Charge To</td> <td colspan="15">Pickrell Drig Co</td> </tr> <tr> <td>Street</td> <td colspan="15">110 N. Market Street 205</td> </tr> <tr> <td>City</td> <td colspan="15">Wichita State KS 67202</td> </tr> <tr> <td colspan="16">The above was done to satisfaction and supervision of owner agent or contractor.</td> </tr> <tr> <td>Purchase Order No.</td> <td colspan="15">E. Mendish</td> </tr> <tr> <td>X</td> <td colspan="15">10 B2 WFR2 CEMENT</td> </tr> <tr> <td></td> <td colspan="15">125.5x 60/40 W CFR 2</td> </tr> <tr> <td>Amount Ordered</td> <td colspan="15">150.5x Com Salt Sat W CFR-2</td> </tr> <tr> <td>Consisting of</td> <td colspan="15"><del>150 Com Salt Sat W CFR-2</del></td> </tr> <tr> <td>Common</td> <td>150</td> <td>5.25</td> <td>787.50</td> </tr> <tr> <td></td> <td>75 Com</td> <td>5.25</td> <td>393.75</td> </tr> <tr> <td></td> <td>50 Poz</td> <td>2.25</td> <td>337.50</td> </tr> <tr> <td>Chloride</td> <td></td> <td></td> <td>112.50</td> </tr> <tr> <td>Quickset</td> <td>WFR II - 420</td> <td>.50</td> <td>210.00</td> </tr> <tr> <td></td> <td>GRA - 20</td> <td>4.00</td> <td>80.00</td> </tr> <tr> <td>Handling</td> <td>275</td> <td>1.00</td> <td>275.00</td> </tr> <tr> <td>Mileage</td> <td>40</td> <td></td> <td>440.00</td> </tr> <tr> <td></td> <td></td> <td></td> <td>2298.75</td> </tr> <tr> <td></td> <td></td> <td></td> <td>2523.75</td> </tr> <tr> <td>Floating Equipment</td> <td colspan="15">Baker</td> </tr> <tr> <td></td> <td colspan="15">Two Stage Tool 4 1/2 - 2940.00</td> </tr> <tr> <td></td> <td colspan="15">2 Centri 7 1/2 - 86.00</td> </tr> <tr> <td></td> <td colspan="15" style="text-align: right;">\$ 3026.00</td> </tr> </table>																Charge To	Pickrell Drig Co															Street	110 N. Market Street 205															City	Wichita State KS 67202															The above was done to satisfaction and supervision of owner agent or contractor.																Purchase Order No.	E. Mendish															X	10 B2 WFR2 CEMENT																125.5x 60/40 W CFR 2															Amount Ordered	150.5x Com Salt Sat W CFR-2															Consisting of	<del>150 Com Salt Sat W CFR-2</del>															Common	150	5.25	787.50		75 Com	5.25	393.75		50 Poz	2.25	337.50	Chloride			112.50	Quickset	WFR II - 420	.50	210.00		GRA - 20	4.00	80.00	Handling	275	1.00	275.00	Mileage	40		440.00				2298.75				2523.75	Floating Equipment	Baker																Two Stage Tool 4 1/2 - 2940.00																2 Centri 7 1/2 - 86.00																\$ 3026.00														
Charge To	Pickrell Drig Co																																																																																																																																																																																																																																																																						
Street	110 N. Market Street 205																																																																																																																																																																																																																																																																						
City	Wichita State KS 67202																																																																																																																																																																																																																																																																						
The above was done to satisfaction and supervision of owner agent or contractor.																																																																																																																																																																																																																																																																							
Purchase Order No.	E. Mendish																																																																																																																																																																																																																																																																						
X	10 B2 WFR2 CEMENT																																																																																																																																																																																																																																																																						
	125.5x 60/40 W CFR 2																																																																																																																																																																																																																																																																						
Amount Ordered	150.5x Com Salt Sat W CFR-2																																																																																																																																																																																																																																																																						
Consisting of	<del>150 Com Salt Sat W CFR-2</del>																																																																																																																																																																																																																																																																						
Common	150	5.25	787.50																																																																																																																																																																																																																																																																				
	75 Com	5.25	393.75																																																																																																																																																																																																																																																																				
	50 Poz	2.25	337.50																																																																																																																																																																																																																																																																				
Chloride			112.50																																																																																																																																																																																																																																																																				
Quickset	WFR II - 420	.50	210.00																																																																																																																																																																																																																																																																				
	GRA - 20	4.00	80.00																																																																																																																																																																																																																																																																				
Handling	275	1.00	275.00																																																																																																																																																																																																																																																																				
Mileage	40		440.00																																																																																																																																																																																																																																																																				
			2298.75																																																																																																																																																																																																																																																																				
			2523.75																																																																																																																																																																																																																																																																				
Floating Equipment	Baker																																																																																																																																																																																																																																																																						
	Two Stage Tool 4 1/2 - 2940.00																																																																																																																																																																																																																																																																						
	2 Centri 7 1/2 - 86.00																																																																																																																																																																																																																																																																						
	\$ 3026.00																																																																																																																																																																																																																																																																						

2627, Russell, Kansas

6-793-5861, Great Bend, Kansas

# ORIGINAL

Phone Plainville 913-434-2812

Phone Ness City 913-798-3843

*New*

## ALLIED CEMENTING CO., INC. No 9211

Home Office P. O. Box 31

Russell, Kansas 67665

Date	10-24-91	Sec.	16	Twp.	18	Range	30	Called Out	7:00 Am	On Location	9:30 Am	Job Start	9:30 Am	Finish	10:30 Am
Lease	Burnett	Well No.	D-1		Location			Amy Du'an		County	Land	State		KS	
Contractor	Catoots											Owner	SAME		
Type Job	Surface														
Hole Size	<del>8 5/8</del> 12 1/4		T.D.		236										
Csg.	8 5/8 20 #		Depth		236										
Tbg. Size	Depth														
Drill Pipe	Depth														
Tool	Depth														
Cement Left in Csg.	15'		Shoe Joint												
Press Max.	Minimum														
Meas Line			Displace		14 1/4										
Perf.															

To Allied Cementing Co., Inc.  
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Charge To Pickwell Pipe Co. Inc  
 Street 110 N Market Suite 205  
 City Wichita State Ks 67202  
 The above was done to satisfaction and supervision of owner agent or contractor.

Purchase Order No.  
 Work To Order

### CEMENT

Amount Ordered	160 x 6 1/4 370cc 29 gal		
Consisting of			
Common	96	5.25	504.00
Poz. Mix	64	2.25	144.00
Gel.	3	6.75	NC
Chloride	5	21.00	105.00
Quickset			
Handlnt	160	1.00	160.00
Mileage	40		256.00
<b>Total</b>	<b>\$ 1671.00</b>		
	Disc - 250.65		
	<b>\$ 1420.35</b>	Total	<b>1169.00</b>

### EQUIPMENT

Pumptrk	No.	Cementer	<u>Randy Parsons</u>
	46	Helper	
Pumptrk	No.	Cementer	
		Helper	<u>B. H</u>
Bulktrk	#116	Driver	
Bulktrk		Driver	<u>Keith 241</u>

### DEPTH of Job

Reference:	<u>Pumptrk</u>	<u>380.00</u>
	<u>8 5/8 Ply</u>	<u>42.00</u>
<u>40</u>	<u>Mileage</u>	<u>80.00</u>
	<b>Total</b>	<b>502.00</b>

Remarks: Cement did Circulate  
Allied Cementing  
By Randy Parsons

Floating Equipment

*Thank You!*