

15-165-20348-00-00  
5-13-88

379

1 070551

API NUMBER 15- Drill Completion Date 9/9/70

To: STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING SECTION  
200 COLORADO DERBY BUILDING  
WICHITA, KANSAS 67202

NE NE SW, SEC. 18, T 16 S, R 17 W/E  
2310 feet from S section line  
2970 feet from E section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 3456  
Operator: AFG Energy, Inc.  
Name & Address: P.O. Box 605  
Russell, KS 67665

Lease Name Legleiter Well # 2  
County Rush 114.01  
Well Total Depth 3508 feet  
Conductor Pipe: Size feet  
Surface Casing: Size 9 feet 1097

Abandoned Oil Well Gas Well X Input Well SWD Well D&A

Other well as hereinafter indicated

Plugging Contractor AFG Energy, Inc. License Number 3456

Address P.O. Box 605, Russell, KS 67665

Company to plug at: Hour: 11:15 a.m. Day: 13 Month: 5 Year: 19 88

Plugging proposal received from Terry Piesker

(company name) AFG Energy, Inc. (phone) 913-483-6213

were: 5 1/2" at 3505' Perfs at 3261-3508'

1st plug pump 400 lbs. hulls ahead and 100 lbs. hulls in first part of 70 sx ATL cement,  
2nd plug pump 35 sx cement in backside.

Plugging Proposal Received by Dan Goodrow (TECHNICIAN)

Plugging Operations attended by Agent?: All X Part None

Operations Completed: Hour: 5 p.m. Day: 13 Month: 5 Year: 1988

ACTUAL PLUGGING REPORT 1st plug pumped 400 lbs. hulls ahead and 100 lbs. hulls in first part of 70 sx ATL cement. Maximum pressure 1000 psi and shut in 1000 psi.

2nd plug pumped 35 sx ATL cement in backside. Maximum pressure 500 psi and shut in 500 psi.

RECEIVED  
STATE CORPORATION COMMISSION

JUN - 2 1988  
06-02-1988

Remarks: Used ATL cement by Allied. No (if additional description is necessary, use BACK of this form.)

INVOICED observe this plugging.

Signed Dan Goodrow (TECHNICIAN)

DATE 6-27-88

INV. NO. 21039

5.13 AUG 3 1988