

11-17-87

1 070468

To: STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING SECTION  
200 COLORADO DERBY BUILDING  
WICHITA, KANSAS 67202

API NUMBER 15-135-23,120-6000

SW NW SW, SEC. 4, T 16 S, R 26 W/E

1650 feet from S section line

4950 feet from E section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 5123

Lease Name Thornburg Well # 1-L

Operator: Pickrell Drilling Company, Inc.  
Name & Address 110 North Market, Suite 205

County Ness 149.50

Well Total Depth 4600 feet

Wichita, KS 67202

Conductor Pipe: Size \_\_\_\_\_ feet

Surface Casing: Size 8 5/8 feet 351

Abandoned Oil Well  Gas Well \_\_\_\_\_ Input Well \_\_\_\_\_ SWD Well \_\_\_\_\_ D&A \_\_\_\_\_

Other well as hereinafter indicated \_\_\_\_\_

Plugging Contractor Pickrell Drilling Company, Inc. License Number 5123

Address 110 North Market, Suite 205, Wichita, KS 67202

Company to plug at: Hour: 9:45 a.m. Day: 17 Month: 11 Year: 19 87

Plugging proposal received from Ed Mondero

(company name) Pickrell Drilling Company, Inc. (phone) 316-262-8427

were: 4 1/2" at 4593' PBDT 4555' Perfs at 3909-11' Bridge plug 4060-3950'

1st plug CIBP at 3950',

2nd plug pump 3 sx hulls, 2 sx hulls mixed in 150 sx cement.

Plugging Proposal Received by Steve Pfeifer  
(TECHNICIAN)

Plugging Operations attended by Agent?: All  Part \_\_\_\_\_ None \_\_\_\_\_

Operations Completed: Hour: 10:30 a.m. Day: 17 Month: 11 Year: 19 87

ACTUAL PLUGGING REPORT 1st plug set CIBP at 3950',

2nd plug pumped 500 lbs. hulls and 150 sx ATL cement.

RECEIVED  
STATE CORPORATION COMMISSION  
NOV 19 1987  
11-19-87  
CONSERVATION DIVISION  
Wichita, Kansas

Maximum pressure 1000 psi and shut in 900 psi.

Remarks: Used ATL cement by Allied. No casing recovery. 4 1/2" Circ from T.O. to 0'  
(if additional description is necessary, use BACK of this form.)

**INVOICED** observe this plugging.

Signed Dan Gooden  
(TECHNICIAN)

DATE 12-3-87

INV. NO. 19066