

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-051-26241-00-00
Spot: SWSESWSW Sec/Twnshp/Rge: 20-12S-19W
55 feet from S Section Line, 760 feet from W Section Line
Lease Name: HOTTMAN-FURTHMYER Well #: 1
County: ELLIS Total Vertical Depth: 3920 feet

Operator License No.: 6037
Op Name: STAAB OIL CO., A GENERAL PARTNER
Address: 1607 HOPEWELL RD
HAYS, KS 67601

| String | Size | Depth (ft) | Pulled (ft) | Comments |
|--------|-------|------------|-------------|----------|
| CIBP | 0 | 3570 | | |
| DVT | | 1603 | | |
| PROD | 5.5 | 3916 | | 150 SX |
| SURF | 8.625 | 231 | | 150 SX |
| T1 | 2.875 | 3520 | | |

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 07/19/2013 8:00 AM
Plug Co. License No.: 99996 Plug Co. Name: ALLIED CEMENT COMPANY
Proposal Rcvd. from: FRANCIS C. STAAB Company: STAAB OIL CO. Phone: (785) 625-5013

Proposed Plugging Method: Ordered 400 sx 60/40 pozmix 4% gel cement; 500 # hulls; 14 sx gel.
DV Tool-1603' w/325 sx cement.
Perforations: 3576' - 3579'; 3546' - 3549'; 3526' - 3531'.
GPS: 38.98722 -099.46241

Plugging Proposal Received By: CASE MORRIS WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 07/19/2013 10:45 PM KCC Agent: PAT STAAB

Actual Plugging Report:

Allied rigged to 5 1/2" casing with a swedge and mixed and pumped 75 sx cement w/300 # hulls mixed in, followed by 14 sx gel, followed by 175 sx cement w/200 # hulls mixed in. Pumped to pressure with 500 psi and 300 psi shut in pressure.
Rigged to 8 5/8" casing and pumped 5 sx cement to pressure with 200 psi and 200 psi shut in pressure

Perfs:


| Top | Bot | Thru | Comments |
|------|------|------|----------|
| 3546 | 3549 | | |
| 3526 | 3531 | | |

Remarks: ALLIED CEMENTING CO TICKET # 56644

Plugged through: CSG

District: 04

Signed


(TECHNICIAN)

CM

JUL 22 2013

RECEIVED
KANSAS CORPORATION COMMISSION

JUL 31 2013

CONSERVATION DIVISION
WICHITA, KS