

1041358

7-8

00-60

TO: STATE CORPORATION COMMISSION API NUMBER 15-007-22,583 160'E SW SE SE SEC. 8, T 32 S, R 13 W

CONSERVATION DIVISION - PLUGGING SECTION 330 FEET FROM SOUTH SECTION LINE

WICHITA STATE OFFICE BLDG., 130 S. MARKET 830 FEET FROM EAST SECTION LINE

WICHITA, KANSAS 67202 LEASE NAME GANT-LARSON WELL # 1 COUNTY BARBER 144.63

TECHNICIAN'S PLUGGING REPORT OPERATOR LICENSE # 31881 WELL TOTAL DEPTH 4450 FEET

OPERATOR: MCGINNESS OIL COMPANY OF KS PRODUCTION CSG: SIZE 4 1/2" @ 4449' WITH 150 SX

NAME AND ADDRESS 150 N MAIN, SUITE 1026 WICHITA, KS 67202 SURFACE CASING: SIZE 8 5/8" @ 332.18' WITH 200 SX

ABANDONED OIL WELL X GAS WELL INPUT WELL INJ WELL D/A

OTHER WELL AS HEREINAFTER INDICATED

PLUGGING CONTRACTOR MIKE'S TESTING & SALVAGE, INC LICENSE NUMBER 31528

ADDRESS PO BOX 467, CHASE, KS 67524-0209

COMPANY TO PLUG AT: HOUR: 3:00 PM DAY: 08 MONTH: 07 YEAR: 1999

PLUGGING PROPOSAL RECEIVED FROM RANDY CROCKETT W/MCGINNESS

(COMPANY NAME) MIKE'S TESTING & SALVAGE (PHONE) 316-938-2945

WERE: PERFS AT 4381-4393

SANDED BACK TO 4180' AND PUT 4 SX CEMENT ON TOP OF SAND BRIDGE THROUGH BAILER. PUMPED DOWN 8 5/8" WITH 300# HULLS - 10 SX GEL - 50 SX CEMENT - 10 SX GEL - 100# HULLS - 8 5/8" WIPER PLUG AND 100 SX CEMENT. MAXIMUM PRESSURE AT 500#. SHUT IN PRESSURE AT 250#.

PLUGGING PROPOSAL RECEIVED BY STEVE PFEIFER

PLUGGING OPERATIONS ATTENDED BY AGENT?: ALL X PART NONE

OPERATIONS COMPLETED: HOUR: 3:45 PM DAY: 08 MONTH: 07 YEAR: 1999

ACTUAL PLUGGING REPORT

SANDED BACK TO 4180' AND PUT 4 SX CEMENT ON TOP OF SAND BRIDGE THROUGH BAILER. PUMPED DOWN 8 5/8" WITH 300# HULLS - 10 SX GEL - 50 SX CEMENT - 10 SX GEL - 100# HULLS - 8 5/8" WIPER PLUG & 100 SX CEMENT. MAXIMUM PRESSURE AT 500#. SHUT IN WITH 250#.

RECEIVED STATE CORPORATION COMMISSION

JUL 22 1999

REMARKS: USED 60/40 POZMIX 6% GEL BY ALLIED. RECOVERED 3000' OF 4 1/2" CASING. CONSERVATION DIVISION Wichita, Kansas

INVOICED I (PT) OBSERVE THIS PLUGGING.

DATE 7-26-99

INV. NO. 60073

SIGNED

Signature of Stephen J. Pfeifer (TECHNICIAN) FORM CP-2/3

(2)