| T | 6 030997 | API NUMBER 15-003-2009-000 |
|--|------------------------------------|---|
| STATE CORPORATION COMMISSION CONSERVATION DIVISION - PLUGGING SECTION | | |
| | | C NE SW , SEC. 12 , T 14 s, R 27 W/E |
| | ADO DERBY BUILDING KANSAS 67202 | 1980feet from \$ section line |
| TECHNICIAN'S PLUGGING REPORT | | 3300 feet from E section line |
| Operator I | License # 5123 | Lease Name Sutchiffe Well AC 3 |
| Operator: | Pickrell Drilling Co. | CountyGove 138,52 |
| Name& | 110 North Market Suite 205 | |
| | Wichita, Kansas 67202 | |
| · | | Surface Casing: Size 8 5/8 feet 263 |
| | | |
| | | Input WellD&A |
| Other well as hereinafter indicated | | |
| Plugging Contractor Allied Cementing Co. License Number | | |
| AddressNess City, Kansas | | |
| Company to plug at: Hour: PM Day: 17 Month: Nov Year:19 87 | | |
| Plugging proposal received from <u>Ed</u> | | |
| (company name) Pickrell (phone) | | |
| were: 8 5/8" set at 263' w/150 sks. 4½" set at 4326' PBTD 4273' | | |
| Top perf 3814' 2 stage collar at 1980 w/390sks cwc. Order 150 sks ATL 65/35 Poz 10% Gel | | |
| | | |
| 2% Dicel Cement Blend 5 sks Hulls. Allied Cement Co. Walker Water Trucks. | | |
| | | |
| <u>, </u> | | · |
| Plugging Proposal Received by Carl Goodrow Carlinocom (TECHNICIAN) | | |
| Plugging Operations attended by Agent?: All X Part None | | |
| Operations Completed: Hour: 12:10PM Day: 17 Month: Nov Year:19 87 | | |
| ACTUAL PLUGGING REPORT | | |
| | | AFT 0 |
| Squeezed 4½" w/150 sks ATL Cement Blend w/5 sks Hulls mixed in. Max Psi 500#. Close in Psi 200#. Test backside 390# Cement to | | |
| | Max Psi 300%. Close in | الم |
| | surface. Plug complete | e. |
| | | <u> </u> |
| | | DFC 16 NUSION |
| Remarks: | | CONSERVATION Wichita, Kansas |
| (If additional description is necessary, use BACK of this form.) | | |
| | | |
| TE / | -7-88 | Signed Carl Hood Ser |
| | - 1 00 | , |

INV. NO. 19409