

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-051-06850-00-01
Spot: NWSENW Sec/Twnshp/Rge: 18-15S-17W
3618 feet from S Section Line, 3706 feet from E Section Line
Lease Name: N P LEIKER Well #: 2
County: ELLIS Total Vertical Depth: 3741 feet

Operator License No.: 9408
Op Name: TRANS PACIFIC OIL CORPORATION
Address: 100 S MAIN STE 200
WICHITA, KS 67202

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	5.5	3576		100 SX
SURF	8.625	1146		550 SX

Well Type: SWD UIC Docket No: D18465.0 Date/Time to Plug: 02/17/2015 9:30 AM
Plug Co. License No.: 7023 Plug Co. Name: KLIMA WELL SERVICE, INC.
Proposal Rcvd. from: KEN BUHLER Company: TRANS PACIFIC OIL CORP. Phone: (785) 483-1821

Proposed Plugging Method: Ordered 500 sx 6/40 pozmix 4% gel cement, 500 # hulls and 14 sx gel. OH- 3576' - 3741'.

Plugging Proposal Received By: PAT STAAB WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 02/17/2015 1:00 PM KCC Agent: PAT STAAB

Actual Plugging Report:

Perfs: Perf Tech perforated at 1100'. Klima ran in hole with tubing to 3500'. Quality rigged to tubing and mixed and pumped 14 sx gel followed by 50 sx cement w/250 # hulls mixed in. Pulled tubing to 1650'. Quality rigged to tubing and mixed and pumped 250 sx cement w/250 # hulls mixed in to circulate cement up 5 1/2" casing. Pulled tubing. Rigged to 5 1/2" casing with a swedge and pumped 125 sx cement w/500 psi. Fluids were circulating up 8 5/8" casing. Lost circulation. Rigged to 8 5/8" casing and pumped 5 sx cement to pressure with 150 psi. Shut in pressure 150 psi.

GPS: 38.75032 -099.25835
3600' FSL 3652' FEL
SW NW SE NW

Remarks: QUALITY OILWELL CEMENTING TICKET # 1211

Plugged through: TBG

MAR 04 2015
CKM

District: 04

Signed



(TECHNICIAN)

CM

FEB 18 2015

KCC WICHITA

FEB 25 2015

CC:UIC ✓

RECEIVED