TO:	API NUMBER <u>15-189-22,275</u> ~ 60 6 6
STATE CORPORATION COMMISSION 10-19	<u>NW NW SE SW</u> SEC. <u>24</u> , T <u>34</u> S, R <u>37</u> W
CONSERVATION DIVISION - PLUGGING SECTION	NFEET FROM SOUTH SECTION LINE
WICHITA STATE OFFICE BLDG., 130 S. MARKE	ET1550FEET FROM WEST SECTION LINE
WICHITA, KANSAS 67202	LEASE NAME HJV JENNISON "A" WELL # 1
TECHNICIAN'S PLUGGING REPORT	COUNTY STEVENS 224.25
OPERATOR LICENSE # 4549	WELL TOTAL DEPTH 6900 FEET
OPERATOR: ANADARKO PETROLEUM CORP.	PRODUCTION CSG: SIZE <u>5½"</u> @ <u>6887</u> ' WITH <u>160</u> SX
NAME AND PO BOX 351	SURFACE CASING: SIZE <u>8%"</u> @ <u>1744</u> ' WITH <u>360</u> SX
ADDRESS LIBERAL, KS 67905-0351	_
ABANDONED OIL WELLGAS WELLINE	PUT WELLD/AX
OTHER WELL AS HEREINAFTER INDICATED	
PLUGGING CONTRACTOR HALLIBURTON ENERGY SERVICES LICENSE NUMBER 5287	
ADDRESS 1100 WEST PANCAKE, LIBERAL, KS	67901
COMPANY TO PLUG AT: HOUR:8:00 AM DA	AY: <u>19</u> MONTH: <u>10</u> YEAR: <u>1998</u>
PLUGGING PROPOSAL RECEIVED FROM	UMAN
(COMPANY NAME) <u>HALLIBURTON</u> (PHONE) <u>316-624-3879</u>	
WERE: PERFS AT 6798-6802, 6764-6772, 637	70-84, 5260-5188, 5309-5310 SQUEEZED
<u>1ST PLUG SET CIBP AT 6500', 6370'-6384' &</u>	6300'. PUMP 20 SX CEMENT WITH 300# HULLS AT 5188'.
PERFORATE AT 3255' & CEMENT WITH 60 SX.	2ND PLUG AT 1794' WITH 50 SX CEMENT.
3RD PLUG AT 600' WITH 25 SX CEMENT.	
4TH PLUG AT 40'-0' WITH 10 SX CEMENT.	
	PLUGGING PROPOSAL RECEIVED BY GARY WINTERS
PLUGGING OPERATIONS ATTENDED BY AGENT?:	ALLPARTX NONE
	DAY: 19 MONTH: 10 YEAR: 1998
ACTUAL PLUGGING REPORT	•
	& 6300'. PUMP 20 SX CEMENT WITH 300# HULLS AT
	TH 60 SX. 2ND PLUG AT 1794 WITH 50 SX CEMENT:
3RD PLUG AT 600' WITH 25 SX CEMENT.	· - · · · · · · · · · · · · · · · · · ·
4TH PLUG AT 40'-0' WITH 10 SX CEMENT.	
	12 £ 1
REMARKS: 60/40 POZMIX 6% GEL BY HALLIBU	JRTON. RECOVERED 2200' OF 5%" CASING.
BACK OFF 5%" CASING AT 2200'	
(IF ADDITIONAL DESCRIPTION	I IS NECESSARY, USE $\frac{\text{BACK}}{}$ OF THIS FORM.)
I (DID) OBSERVE THIS PLUGGING.	SIGNED April Winters
6-99	(TECHNICIAN) FORM CP-2/3

11-6-99 60270 10-19 400 30 30