

To: 1 120517  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING SECTION  
200 COLORADO DERBY BUILDING  
WICHITA, KANSAS 67202

12-27 282  
API NUMBER 15- 047-20,550-0000  
NW NW NW, SEC. 10, T 26 S, R 16 W/E

TECHNICIAN'S PLUGGING REPORT  
Operator License # 8791  
Operator: El-Kan Exploration  
Name & Address: P.O. Box 105  
Garfield, KS 67529

4950 feet from S section line  
4950 feet from E section line  
Lease Name Schultz Well # 5 A  
County Edwards 146.41  
Well Total Depth 4505 feet  
Conductor Pipe: Size \_\_\_\_\_ feet  
Surface Casing: Size 8 5/8 feet 482

Abandoned Oil Well  Gas Well \_\_\_\_\_ Input Well \_\_\_\_\_ SWD Well \_\_\_\_\_ O&A \_\_\_\_\_

Other well as hereinafter indicated \_\_\_\_\_

Plugging Contractor Greensburg Well Service License Number 5414

Address 303 E. Kansas, Greensburg, KS 67054

Company to plug at: Hour: 8 a.m. Day: 27 Month: 12 Year: 19 90

Plugging proposal received from Carl Schield

(company name) Greensburg Well Service (phone) 316-723-2204

were: 5 1/2" at 4489' w/110 sx cement, Perfs at 4388-4420'

1st plug sand back to 4230' and dump 5 sx cement on top of sand through bailer,

2nd plug pump 300 lbs. hulls, 10 sx gel, 100 lbs. hulls, 50 sx cement, 10 sx gel, 100 lbs.

hulls, release 8 5/8" wiper plug and pump 125 sx cement.

Plugging Proposal Received by Duane Rankin (TECHNICIAN)

Plugging Operations attended by Agent?: All  Part \_\_\_\_\_ None \_\_\_\_\_

Operations Completed: Hour: 11 a.m. Day: 27 Month: 12 Year: 19 90

ACTUAL PLUGGING REPORT 1st plug sanded back to 4230' and dumped 5 sx cement on top of sand through bailer,

2nd plug pumped 300 lbs. hulls, 10 sx gel, 100 lbs. hulls, 50 sx cement, 10 sx gel,

100 lbs. hulls, released 8 5/8" wiper plug and pumped 125 sx cement.

Maximum pressure 500 psi and shut in 100 psi.

Remarks: Used 60/40 Pozmix 6% gel by Allied. Recovered 3400' of 5 1/2" casing.

(If additional description is necessary, use BACK of this form.)

observe this plugging.

INVOICED

DATE JAN 22 1991

INV. NO. 30549

12-27

Signed Duane Rankin (TECHNICIAN)