

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-163-20635-00-01
Spot: NWNWNWSW Sec/Twnshp/Rge: 28-10S-20W
2369 feet from S Section Line, 5020 feet from E Section Line
Lease Name: TRIBLE Well #: 7
County: ROOKS Total Vertical Depth: 3795 feet

Operator License No.: 30606
Op Name: MURFIN DRILLING CO., INC.
Address: 250 N WATER STE 300
WICHITA, KS 67202

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	5.5	3777		125 SX
SURF	8.625	205		150 SX

Well Type: EOR UIC Docket No: E09412.2 Date/Time to Plug: 03/08/2016 7:45 AM
Plug Co. License No.: 34059 Plug Co. Name: HURRICANE SERVICES, INC.
Proposal Rcvd. from: JOHN GERSTNER Company: MURFIN DRILLING CO., INC. Phone: (785) 567-8104

Proposed Plugging Method: Ordered 500 sx 60/40 pozmix 4% gel cement w/800 # hulls.
Perforations: 3777' - 3797'.
Perforated 1640' cwc. Bond log - 1985
Squeezed - 2599' - 2631' w/125 sx cement- 2010
Squeezed - 2631' - 2659' w/25 sx Mitro Matrix - 2010
Squeezed - 1059' - 1122' w/150 sx cement

Plugging Proposal Received By: PAT STAAB WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 03/08/2016 11:45 AM KCC Agent: PAT STAAB

Actual Plugging Report:

Murfin Drilling ran in hole to 3593'. Hurricane rigged to tubing, mixed and pumped 200 sx cement w/500 # hulls mixed in. Pulled tubing to 2040'. Hurricane rigged to tubing, mixed and pumped 215 sx cement w/300 # hulls mixed in to circulate cement to pit area. Pulled tubing. Rigged to 5 1/2" casing and pumped 20 sx cement w/250 psi. Shut in pressure 180 psi. Rigged to 8 5/8" surface casing and pumped 50 sx cement with 50 psi. No shut in pressure.

GPS: 39.15320 -099.56719

Perfs:


Top	Bot	Thru	Comments
3777	3795		
3760	3766		
3660	3664		

Remarks: HURRICANE CEMENTING CO TICKET # 10626

Plugged through: TBG

District: 04

Signed


(TECHNICIAN)
Received
KANSAS CORPORATION COMMISSION

CM

MAR 15 2016

MAR 22 2016
CONSERVATION DIVISION
WICHITA, KS

Form CP-2/3

no
CE a/c
4-7-16