

X  
4-071044

drilled (comp. as per)

D-23,092

API number: 15-195-21,399-00-00

KANSAS CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
200 COLORADO DERBY BUILDING  
WICHITA, KANSAS 67202

SW SE NE /4 SEC. 28, 12 S, 22 W  
2970 feet from S section line  
1320 ~~990~~ feet from E section line

Operator license# 4767

Lease Estate "A" well # 1

Operator: Ritchie Exploration, Inc.

County Trego

Address: 125 N. Market #1000  
Wichita, Kansas 67202  
John C. Niernberger

Well total depth 4146 feet  
Conductor Pipe: 0 inch @ 0 feet  
Surface pipe 8 5/8 Inch @ 213 feet

Aband. oil well     , Gas well     , Input well     , SWD X, D & A     

Plugging contractor: Allied Cementing License#     

Address: Russell, Kansas 67665

Company to plug at: Hour: A.M. Day: 14 Month: May Year: 93

Plugging proposal received from: Pete Fiorini

Company: Ritchie Exploration, Inc. Phone: 316-267-4375

Were: 8 5/8" - 213' S.P. cwc. w/150 sx. cement. 5 1/2" casing set  
at 4068' w/140 sx. cement. D.V. tool @ 1787' cwc. w/400 sx. cement.  
Elev. 2372' - Anhy. 1778' - Open hole. Proposal okayed by Dennis Hamel.  
350 sx. 60/40 posmix - 10% gel. and 5 sxs. hulls. Pump in with pump  
truck. Pump in 5 1/2" casing w/50 sxs. cement followed with 250 sxs.  
cement with hulls added. Also squeeze 5 1/2" x 8 5/8" annulus. Shut  
in under pressure.

Plugging Proposal Received by: Dennis L. Hamel  
Plugging operations attended by agent? All[ X ], Part[      ], None[      ]

Completed: Hour: 9:00A.M., Day: 14, Month: May, Year: 93

Actual plugging report: Ritchie ordered 350 sxs. 60/40 pozmix - 10% gel.  
and 5 sxs. hulls. Pumped in with pump truck.

- 1) Pumped in 5 1/2" casing w/50 sx. cement followed w/250 sx. cement  
with 5 sxs. hulls added. 700 P.S.I. Max. pressure. Shut in 700 P.S.I.
- 2) Squeezed 5 1/2" x 8 5/8" annulus. Did not take cement.  
500 P.S.I. Max. pressure. Shut in @ 500 P.S.I.

RECEIVED  
KANSAS CORPORATION COMMISSION

DEC 28 2005 12-28-05

Remarks: Cemented by Allied Cement.

CONSERVATION DIVISION  
WICHITA, KS

Condition of casing(in hole): GOOD X BAD      Anhy. plug: YES X NO       
Bottom plug(in place): YES X, CALC     , NO      Dakota plug: YES X, NO       
Plugged through TUBING     , CASING X. Elevation: 2372 GL

I did[ X ] / did not[      ] observe the plugging.

*[Signature]*  
DA (agent)

5-14

4-071044

D-23,092

TO: STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
200 COLORADO DERBY BUILDING  
WICHITA, KANSAS 67202

API number: 15-195-21,399-00-00

SW SE NE /4 SEC. 28, 12 S, 22 W  
2970 feet from S section line  
1320 feet from E section line

Operator license# 4767 Lease Estate "A" well # 1

Operator: Ritchie Exploration, Inc. County Trego

Address: 125 N. Market #1000 Well total depth 4146 feet  
Wichita, Kansas 67202 Conductor Pipe: 0 inch @ 0 feet  
John C. Niernberger Surface pipe 8 5/8 Inch @ 213 feet

134.74

Aband. oil well \_\_, Gas well \_\_, Input well \_\_, SWD X, D & A \_\_

Plugging contractor: Allied Cementing License# \_\_\_\_\_

Address: Russell, Kansas 67665

Company to plug at: Hour: A.M. Day: 14 Month: May Year: 93

Plugging proposal received from: Pete Fiorini

Company: Ritchie Exploration, Inc. Phone: 316-267-4375

Were: 8 5/8" - 213' S.P. cwc. w/150 sx. cement. 5 1/2" casing set  
at 4068' w/140 sx. cement. D.V. tool @ 1787' cwc. w/400 sx. cement.  
Elv. 2372' - Anhy. 1778' - Open hole. Proposal okayed by Dennis Hamel.  
350 sx. 60/40 posmix - 10% gel. and 5 sxs. hulls. Pump in with pump  
truck. Pump in 5 1/2" casing w/50 sxs. cement followed with 250 sxs.  
cement with hulls added. Also squeeze 5 1/2" x 8 5/8" annulus. Shut  
in under pressure.

Plugging Proposal Received by: Dennis L. Hamel  
Plugging operations attended by agent? All[ X ], Part[ ], None[ ]

Completed: Hour: 9:00A.M., Day: 14, Month: May, Year: 93

Actual plugging report: Ritchie ordered 350 sxs. 60/40 pozmix - 10% gel.  
and 5 sxs. hulls. Pumped in with pump truck.

- 1) Pumped in 5 1/2" casing w/50 sx. cement followed w/250 sx. cement  
with 5 sxs. hulls added. 700 P.S.I. Max. pressure. Shut in 700 P.S.I.
- 2) Squeezed 5 1/2" x 8 5/8" annulus. Did not take cement.  
500 P.S.I. Max. pressure. Shut in @ 500 P.S.I.

RECEIVED  
STATE CORPORATION COMMISSION  
MAY 28 1993  
05-28-1993  
CONSERVATION DIVISION  
Wichita, Kansas

Remarks: Cemented by Allied Cement.  
Condition of casing(in hole): GOOD X BAD \_\_ Anhy. plug: YES X NO \_\_  
Bottom plug(in place): YES X, CALC \_\_, NO \_\_ Dakota plug: YES X, NO \_\_  
Plugged through TUBING \_\_, CASING X. Elevation: 2372 GL

I did[ X ] / did not[ ] observe the plugging.

[Signature]  
DH (agent)

INVOICED

DATE 6-2-93  
INV. NO. 37812