

3 022137

API #

15-207-19090 00 20

To:

API NUMBER

STATE CORPORATION COMMISSION

NW,NE,NE 1/4 Sec/Twp/Rge S.24-T.23S.-R.16E.

Wichita State Office Bldg. - PLUGGING SECTION

5151 feet from south section line

130 S. Market, Room 2078

1097 feet from east section line

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Lease/Well# GLEUE NO. 1

Operator License # 101

County WOODSON

Operator: STATE OF KANSAS

Well Total Depth 950' feet

Name & FEE FUND PLUGGING

Production Pipe: 2" Size Feet 900'

Address

Surface Casing: 10' Size Feet ?

AB oil well Gas Well SWD Well/ Input Well

D & A

Other well as hereinafter indicated:

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE, INC Lic. # 6372

Address: P.O. BOX 386 CHANUTE, KANSAS 66720

Company to plug at: Hour: 10:00A.M. Day: Month: 8 2001

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION Phone: 316-432-2300

Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 950' THAT HAD BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by: CLAYTON P. TITEL

TECHNICIAN

Plugging attended by Agent: All Part

None

Operations Completed: Hour: 2:00P.M. Day: Month: 8 2001

Actual Plugging Report: 1" PIPE WAS RAN INTO THE 2" CASING TO 900'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING AT SURFACE. THE 1" PIPE WAS REMOVED. 1" PIPE WAS WASHED INTO THE 2" AND 10" ANNULUS TO 550'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 10" SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE. 276 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

Remarks: Control# 20010054-001

(If additional description is necessary, use BACK of this form.)

I DID observe this plugging:

RECEIVED

Signed:

Clayton P. Titel

TECHNICIAN

AUG 17 2001

KCC WICHITA

00