

359
R

6-29-88

15-055-10160-0001

API NUMBER 15- Docket #E-9779

1 020162

To: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING SECTION
200 COLORADO DERBY BUILDING
WICHITA, KANSAS 67202

SE NE NW, SEC. 27, T 21 S, R 34 W

4290 feet from S section line

2970 feet from E section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 6234

Nunn Pool Unit
Lease Name Nunn Well # 5

Operator: Petroleum Production Management
Name & Address: 200 Sutton Place Bldg.
Wichita, KS 67202

County Finney 153.40

Well Total Depth 4720 feet

Conductor Pipe: Size feet

Surface Casing: Size 8 5/8 feet 270

Abandoned Oil Well Gas Well Input Well X SWD Well D&A

Other well as hereinafter indicated

Plugging Contractor Halliburton Services License Number

Address Liberal, KS 67901

Company to plug at: Hour: 9 a.m. Day: 29 Month: 6 Year: 19 88

Plugging proposal received from

(company name) Halliburton Services (phone) 316-265-4651

were: 5 1/2" at 4490' PBD 4468' Perfs at 4299-4311' Pipe collapsed at 1330'-bridged off

1st plug pump 125 sx cement down 5 1/2",

2nd plug pump 100 sx cement down annulus.

RECEIVED
STATE CORPORATION COMMISSION

JUL 7 1988

7-7-88

Plugging Proposal Received by Glenn R. Barlow
Conservation Division, Wichita, Kansas
(TECHNICIAN)

Plugging Operations attended by Agent?: All X Part None

Operations Completed: Hour: 7 p.m. Day: 29 Month: 6 Year: 19 88

ACTUAL PLUGGING REPORT 1st plug ran 42 joints to 1300', pumped 3 sx gel and 125 sx

60/40 Pozmix 6% gel (did not fill 5 1/2"), pulled tubing,

2nd plug pumped 100 sx cement and 2 sx gel down annulus, pressured up to 250 psi and held.

3rd plug ordered 125 sx more cement, tagged cement in 5 1/2" at 1148', ran 33 joints to

1015' and pumped 90 sacks cement (60/40 Pozmix 6% gel) down tubing, circulated cement,

4th plug pulled tubing and filled to surface with cement.

Remarks: Used 60/40 Pozmix 6% gel by Halliburton. No casing recovery.

(If additional description is necessary, use BACK of this form.)

INVOICED

DATE 7-19-88

INV. NO. 21436

Signed Glenn R. Barlow
(TECHNICIAN)