

5070042

To: STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING SECTION  
200 COLORADO DERBY BUILDING  
WICHITA, KANSAS 67202

API NUMBER 15- COMP 9-14-78  
S/2 NWNW, SEC. 4, T. 21 S, R. 1

4290 feet from S section line  
4620 feet from E section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 4825

Lease Name BOESKER Well # 1

Operator: FENDER PIPE & SUPPLY

County MCPHERSON 100.75

Name & Address Box 302

Well Total Depth 3100 feet

RUSSELL, KS 67665

Conductor Pipe: Size \_\_\_\_\_ feet

Surface Casing: Size 8 5/8 feet 200 150sk

Abandoned Oil Well  Gas Well  Input Well \_\_\_\_\_ SWD Well \_\_\_\_\_ D&A \_\_\_\_\_

Other well as hereinafter indicated 4 1/2" e. 3100 (150sk) PERM 2972-74 2992-96

Plugging Contractor PRODUCTION DRUG INC. License Number 5386

Address P.O. BOX 680 HAYS, KS 67601

Company to plug at: Hour: 3:30 Day: 4th Month: AUGUST Year: 1986

Plugging proposal received from TOM HENDERSON

(company name) FENDER PIPE & SUPPLY (phone) \_\_\_\_\_

were: SAND BACK 50' ABOVE PERM'S C/4 SK CEMENT, RETRIEVE 4 1/2 CSG. BAIL HOLE TO 300' SET BRUSH PLUG e. 300' REPI-mix TO SURFACE.

Plugging Proposal Received by RALPH TITTLE (TECHNICIAN)

Plugging Operations attended by Agent?: All \_\_\_\_\_ Part X TOP None \_\_\_\_\_

Operations Completed: Hour: 9:20 Day: 5th Month: AUGUST Year: 1986

ACTUAL PLUGGING REPORT SAND BACK TO 2922 C/4 SK CEMENT,

RECOVERED 1424' OF 4 1/2", BAIL HOLE TO 300", SET BRUSH PLUG e. 300'. REPI-mix 4 1/2" H. DIDN'T FILL UP. 8-5-86 DUMPED 2 Yd TO SURFACE.

Remarks: PLENERT #8951 4 1/2" H. #8954 2 Xts  
(If additional description is necessary, use BACK of this form.)

IN VIOLATION (did not) observe this plugging.

DATE 8-8-86

INV. NO. 14687

Reed  
AUG 8 1986

Signed Merlan Lumb  
Daniel White (TECHNICIAN)

PLENERT CONSTRUCTION CO. INC.  
 Ready-Mix Concrete  
 Canton, KS 67428 ★ Ph. 316-628-4407

8951

Date: 8-11-86	Truck: T1	Driver: Jay
---------------	-----------	-------------

Sold to: Fender Pipe & Supply

Billing address: Box 302 Russell KS

Delivery address: H. Boesler #1 67665

40 minutes max. unloading time  
 \$20.00 per hour demurrage charge

Batch time	Arrival time	Leave job time
------------	--------------	----------------

Quantity	Item	Price	Amount
4 1/2	cubic yards 5 1/2 sl. Surf		
	% Calcium Chloride		
	<input type="checkbox"/> Hot water		
	miles delivery		
	sales tax		

These mixes have been designed to set a cement-water ratio to which we must adhere to guarantee strength test. If you add water, you thereby assume responsibility.

To The Driver:  
 You are instructed to add \_\_\_\_\_ gallons of water

Rec. by: Tom Harris

We make deliveries inside curb line and on property at customer's risk only and accept no responsibility for damage resulting therefrom.