

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-131-20198-00-00
Spot: SWNESE Sec/Twnshp/Rge: 9-5S-13E
1868 feet from S Section Line, 968 feet from E Section Line
Lease Name: HERMESCH Well #: 1
County: NEMAHA Total Vertical Depth: 3800 feet

Operator License No.: 34232
Op Name: MUSTANG FUEL CORPORATION
Address: 9800 N. OKLAHOMA AVE.
OKLAHOMA CITY, OK 73114

String	Size	Depth (ft)	Pulled (ft)	Comments
CIBP		3617		
PROD	5.5	3865		175 SX
SURF	8.625	257		160 SX

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 04/02/2018 12:00 AM
Plug Co. License No.: 34059 Plug Co. Name: HURRICANE SERVICES, INC.
Proposal Rcvd. from: HURRICANE SERVICES Company: _____ Phone: (316) 303-9515

Proposed Plugging Method: 1. Open well and blow down. If pressure exists, use a pump truck to kill well. MIRU WOR. 2. Unhang Horse head. POOH w/ rods and pump. ND WH, NU BOP. 3. POOH w/ all tubing. 4. MIRU WL. Set CIBP at +/- 3750'. POOH to +/- 1393' (Top of Kansas City) and perforate with 3-1/8" guns loaded w/ 4 big hole charges at 90 deg phasing. POOH to +/- 300' and perforate with the same. POOH and RDMO WL. 5. MIRU Hurricane Services Cement trucks. RIH w/ tubing and spot 10 sxs of cement on top of CIBP at 3750'. POOH to 1410' and pump 25 sxs of cement across Kansas City. POOH to +/- 310' and circulate cement to surface on inside and outside of 5-1/2" production string. 6. POOH w/ tbg and LD. 7. ND BOP. RDMO Hurricane Services. Cut off casing at surface and cap. 8. Report results to KCC after operations have ceased.

Plugging Proposal Received By: LEVI SHORT Witness Type: NONE
Date/Time Plugging Completed: 04/20/2018 12:00 AM KCC Agent: LEVI SHORT

Actual Plugging Report:
CLEAN TUBING AND EQUIPMENT OUT OF HOLE THEN SET BRIDGE PLUG AT 3750 FEET AND PLACE 2 SACKS OF CEMENT ON TOP. SHOOT PERFS IN 5-1/2 INCH CASING AT 1393 AND 300 FEET. RUN JOINTS OF 2-7/8 INCH TUBING INTO HOLE TO 1397 FEET THEN PUMP APPROXIMATELY 6 BARRELS OF CEMENT. PULL TUBING TO APPROXIMATELY 305 FEET AND PUMP APPROXIMATELY 20 BARRELS OF CEMENT TO SURFACE.

Perfs:

Top	Bot	Thru	Comments
3806	3809		
3617			
3592	3594		

RECEIVED
KCC DIST # 3
JUN 13 2018
CHANUTE, KS

LG

INVOICED
JUL 17 2018

Remarks:
Plugged through: TBG

District: 03 Signed: [Signature]
(TECHNICIAN)