

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-131-20224-00-00
Spot: NENENE Sec/Twnshp/Rgc: 36-5S-12E
4629 feet from S Section Line, 406 feet from E Section Line
Lease Name: EISENBARTH Well #: 1-36
County: NEMAHA Total Vertical Depth: 3428 feet

Operator License No.: 34232
Op Name: MUSTANG FUEL CORPORATION
Address: 9800 N. OKLAHOMA AVE.
OKLAHOMA CITY, OK 73114

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	5.5	3414		125 SX
SURF	8.625	289		180 SX
TI	2.875	3062		

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 04/03/2018 12:00 AM
Plug Co. License No.: 34059 Plug Co. Name: HURRICANE SERVICES, INC.
Proposal Rcvd. from: HURRICANE SERVICES Company: _____ Phone: (316) 303-9515

Proposed Plugging Method: 1. Open well and blow down. If pressure exists, use a pump truck to kill well. MIRU WOR. 2. Unhang Horse head. POOH w/ rods and pump. ND WH, NU BOP. 3. POOH w/ all 2-7/8" 6.5# J-55 tubing. 4. MIRU WL. Set CIBP at +/- 3100'. POOH to +/- 1224' (Top of Kansas City) and perforate with 3-1/8" guns loaded w/ 4 big hole charges at 90 deg phasing. POOH to +/- 320' and perforate with the same. POOH and RDMO WL. 5. MIRU Hurricane Services Cement trucks. Spot 10 sxs of cement on top of CIBP at 3100'. POOH to 1235' and pump 25 sxs of cement across Kansas City. POOH to +/- 330' and circulate cement to surface on inside and outside of 5-1/2" production string. 6. POOH w/ tbg and LD. 7. ND BOP. RDMO Hurricane Services. Cut off casing at surface and cap. 8. Report results to KCC after operations have ceased.

Plugging Proposal Received By: LEVI SHORT Witness Type: NONE
Date/Time Plugging Completed: 04/17/2018 12:00 AM KCC Agent: LEVI SHORT

Actual Plugging Report:

CLEAN TUBING AND EQUIPMENT OUT OF HOLE THEN SET BRIDGE PLUG AT 3100 FEET AND PLACE 2 SACKS OF CEMENT ON TOP. SHOOT PERFS IN 5-1/2 INCH CASING AT 1224 AND 320 FEET. RUN JOINTS OF 2-7/8 INCH TUBING INTO HOLE TO 1235 FEET THEN PUMP APPROXIMATELY 6 BARRELS OF CEMENT. PULL TUBING TO APPROXIMATELY 320 FEET AND PUMP APPROXIMATELY 19 BARRELS OF CEMENT TO SURFACE.

Perfs:

Top	Bot	Thru	Comments
3364	3368		
3327	3339		
3153	3160		
3147	3150		

RECEIVED
KCC DIST # 3
JUN 13 2018
CHANUTE, KS

INVOICED
JUL 17 2018


LS

Remarks:

Plugged through: TBG

District: 03

Signed



(TECHNICIAN)