

11-23

208  
R

4- 031613  
15-153-05196-00-03  
API number: 15- - E-16,643

TO:  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
200 COLORADO DERBY BUILDING  
WICHITA, KANSAS 67202

NW SW SE /4 SEC. 17, 01 S, 34 W  
990 feet from S section line  
2310 feet from E section line

Operator license# 30606 Lease Cahoj well # 53

Operator: Murfin Drilling Company County Rawlins

Address: 250 N. Water Well total depth 4315 feet <sup>140.23</sup>  
Suite 300 Conductor Pipe: 0 inch @ 0 feet  
Wichita, Kansas 67202 Surface pipe B 5/8 Inch @ 445 feet

Aband. oil well , Gas well , Input well , SWD , D & A

Plugging contractor: Halliburton License# -

Address: Oberlin, Kansas

Company to plug at: Hour: P.M. Day: 23 Month: November Year: 91

Plugging proposal received from: John Turner

Company: Murfin Drilling Company Phone:

Were: Order 450 sx. 65/35 pozmix - 10% gel. 500# hulls.  
Halliburton Cement Company. Company Water Trucks.

RECEIVED  
STATE CORPORATION COMMISSION

DEC 02 1991

CONSERVATION DIVISION  
Wichita, Kansas

Plugging Proposal Received by: Carl Goodrow

Plugging operations attended by agent? All  ], Part  ], None  ]

Completed: Hour: 3:50P.M., Day: 23, Month: November, Year: 91

Actual plugging report: B 5/8" @ 445' w/300 sks. 5 1/2" @ 4315' w/300  
sks. Top perf. @4045'. Ran line down 2 3/8" to 3500'. Free point  
@ 3000'. Backed off @ 3005'. Pulled tubing. Ran in with perf. gun  
with a shot @ 2325' Kiowa. Ran tubing to 3000' staged cement to surface.  
Squeezed 5 1/2" to possitive. P.S.I. - 5 1/2" went on vac. Tagged  
T.O.C. on 11-27-91. Cement @400'. Redimix to surface. Squeezed B 5/8"  
w/65 sks. cement blend to max P.S.I. 700#. Close in P.S.I. 400#  
Fluid level @ 700'. Max. pressure on 5 1/2" . Max. pressure on backside  
700 P.S.I. Shut in @ 400 P.S.I. Total sacks 65 cement.

Remarks: Good job of plugging.

I  did not  observe the plugging. Carl Goodrow

**INVOICED**

DATE 12-9-91

INV. NO. 34055

Rob S.

(agent)

Form CP-2/3