TO:

STATE CORPORATION COMMISSION **CONSERVATION DIVISION - PLUGGING** 

130 SOUTH MARKET, SUITE 2078 **WICHITA, KANSAS 67202** 

Operator License No.: 5123

Op Name: PICKRELL DRILLING COMPANY, INC.

Address: 100 S MAIN STE 505

WICHITA, KS 67202

API Well Number: 15-063-20062-00-00

Spot: E2NW

Sec/Twnshp/Rge: 12-14S-27W

1320 feet from N Section Line,

3300 feet from E Section Line

Lease Name: SUTCLIFFE

Well #: AC 2

County: GOVE Total Vertical Depth: 4340 feet

Depth (ft) Pulled (ft) Comments String Size SURF 8.625 270 0 150 SX

DVT 1999

PROD 5.5 4339 180 SX

Well Type: OlL

UIC Docket No:

Date/Time to Plug: 10/31/2011 10:30 AM

Plug Co. License No.: 99996

Plug Co. Name: ALLIED CEMENT COMPANY

Proposal Revd. from: ED MONDERO

Company: PICKRELL DRILLING COMPANY, 1 Phone: (620) 793-2315

Proposed Ordered 485 sxs 60/40 pozmix - 4% gel - 500# hulls.

Plugging Plug through tubing.

Method: Operator requested all cement plug.

Plugging Proposal Received By: CASE MORRIS

WitnessType: COMPLETE (100%)

Date/Time Plugging Completed: 11/01/2011 3:00 PM

KCC Agent: DARREL DIPMAN

**Actual Plugging Report:** 

8 5/8" surface casing set at 270' w/150 sxs cement.

5 1/2" production casing set at 4339' w/180 sxs cement.

DV Tool set at 1999' and cemented with 340 sxs. TD 4340'. Original PBTD at 4278'. CIBP at 3890'.

Ran tubing to 3804' - pumped 100 sxs cement mixed with 300# hulls.

Pulled tubing to 2800' - pumped 100 sxs cement mixed with 100# hulls.

Pulled tubing to 1800' - pumped 100 sxs cement mixed with 100# hulls.

Pulled tubing to 900' - pumped 100 sxs cement - cement to surface.

Pulled tubing to surface.

Connected to 5 1/2" production casing and pumped 80 sxs cement.

Connected to 8 5/8" surface casing. Casing immediately pressured to 300#.

Perfs:

Top **Bot Thru Comments** 3916 3920 Below CIBP

3852 3854 Above CIBP

3846 3848

Above CIBP

Remarks:

ALLIED CEMENTING COMPANY-TICKET #43,522.

Plugged through: TBG

District: 04

Darrel Dypman (TECHNICIAN)

0M

NOV 02 2011