

1 LOCATION OF WATER WELL:	Fraction	Section Number	Township Number	Range Number
County: <u>WYANDOTTE</u>	<u>NW</u> $\frac{1}{4}$ <u>NE</u> $\frac{1}{4}$ <u>NW</u> $\frac{1}{4}$	<u>5</u>	T <u>11</u> S	R <u>24</u> <u>EW</u>

Distance and direction from nearest town or city street address of well if located within city?

KANSAS C. Ly K.S

2 WATER WELL OWNER:	Board of Agriculture, Division of Water Resources
RR#, St. Address, Box # :	Application Number:
City, State, ZIP Code :	

Southwestern Bell
8037 Parallel PKWY
Kansas City, KS

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:	4 DEPTH OF COMPLETED WELL: <u>14</u> ft. ELEVATION:
	Depth(s) Groundwater Encountered 1. <u>10</u> ft. 2. ft. 3. ft.
	WELL'S STATIC WATER LEVEL <u>10</u> ft. below land surface measured on mo/day/yr
	Pump test data: Well water was ft. after hours pumping gpm
	Est. Yield gpm: Well water was ft. after hours pumping gpm
Bore Hole Diameter in. to ft., and in. to ft.	
WELL WATER TO BE USED AS:	
1 Domestic	5 Public water supply
3 Feedlot	8 Air conditioning
6 Oil field water supply	11 Injection well
9 Dewatering	12 Other (Specify below)
2 Irrigation	4 Industrial
7 Lawn and garden only	10 Monitoring well
Was a chemical/bacteriological sample submitted to Department? Yes No; If yes, mo/day/yr sample was submitted	
Water Well Disinfected? Yes No	

5 TYPE OF BLANK CASING USED:	5 Wrought iron	8 Concrete tile	CASING JOINTS: Glued Clamped
1 Steel	3 RMP (SR)	6 Asbestos-Cement	9 Other (specify below)
2 PVC	4 ABS	7 Fiberglass	Welded
Blank casing diameter <u>2</u> in. to <u>7</u> ft., Dia			Threaded
Casing height above land surface <u>-2</u> in., weight lbs./ft.			Wall thickness or gauge No. <u>sch 40</u>
TYPE OF SCREEN OR PERFORATION MATERIAL:			
1 Steel	3 Stainless steel	5 Fiberglass	8 RMP (SR)
2 Brass	4 Galvanized steel	6 Concrete tile	9 ABS
SCREEN OR PERFORATION OPENINGS ARE:			
1 Continuous slot	3 Mill slot	4 Gauzed wrapped	8 Saw cut
2 Louvered shutter	4 Key punched	6 Wire wrapped	11 None (open hole)
SCREEN-PERFORATED INTERVALS:			
From <u>7</u> ft. to <u>14</u> ft.			
GRAVEL PACK INTERVALS:			
From <u>5</u> ft. to <u>14</u> ft.			

6 GROUT MATERIAL:	1 Neat cement	2 Cement grout	3 Bentonite	4 Other <u>Concrete</u>
Grout Intervals:	From <u>1.5</u> ft. to <u>5</u> ft.	From <u>5</u> ft. to <u>14</u> ft.	From <u>0</u> ft. to <u>1.5</u> ft.	
What is the nearest source of possible contamination:				
1 Septic tank	4 Lateral lines	7 Pit privy	10 Livestock pens	14 Abandoned water well
2 Sewer lines	5 Cess pool	8 Sewage lagoon	11 Fuel storage	15 Oil well/Gas well
3 Watertight sewer lines	6 Seepage pit	9 Feedyard	12 Fertilizer storage	16 Other (specify below)
Direction from well?				

FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
0	7	Lean to Fat Clay			
7	8	Weathered Limestone			
8	11	Lean to Fat Clay with Limestone & shale & sandstone			
11	14	Shale			

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) <u>Mar 16, 1995</u> and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. <u>416</u> This Water Well Record was completed on (mo/day/yr) <u>Mar 31, 1995</u> under the business name of <u>Terracon Consultants Inc</u> by (signature) <u>[Signature]</u>
