

1 LOCATION OF WATER WELL:		Fraction	Section Number	Township Number	Range Number
County: <u>Johnson</u>		<u>NE 1/4</u> <u>NE 1/4</u> <u>NW 1/4</u>	<u>19</u>	<u>T 13 S</u>	<u>R 22 E</u>
Distance and direction from nearest town or city street address of well if located within city?					
<u>2.5 miles south of Clearview City, Kansas</u>					
2 WATER WELL OWNER:		Well No. <u>MW-81-26</u>			
RR#, St. Address, Box # :		<u>P.O. Box 549 35425 W. 103rd St</u>		Board of Agriculture, Division of Water Resources	
City, State, ZIP Code :		<u>DeSoto, Ks. 66018</u>		Application Number:	
3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:		4 DEPTH OF COMPLETED WELL: <u>45.0</u> ft. ELEVATION: <u>916.38</u>			
		Depth(s) Groundwater Encountered 1. ft. 2. ft. 3. ft.			
		WELL'S STATIC WATER LEVEL <u>12.2</u> ft. below land surface measured on mo/day/yr <u>8-24-95</u>			
		Pump test data: Well water was ft. after hours pumping gpm			
		Est. Yield gpm: Well water was ft. after hours pumping gpm			
		Bore Hole Diameter in. to ft., and in. to ft.			
		WELL WATER TO BE USED AS:			
		5 Public water supply 8 Air conditioning 11 Injection well 1 Domestic 3 Feedlot 6 Oil field water supply 9 Dewatering 12 Other (Specify below) 2 Irrigation 4 Industrial 7 Lawn and garden only ☒ Monitoring well			
		Was a chemical/bacteriological sample submitted to Department? Yes..... No ☒ If yes, mo/day/yr sample was submitted			
		Water Well Disinfected? Yes No ☒			
5 TYPE OF BLANK CASING USED:					
1 Steel		3 RMP (SR)	5 Wrought iron	8 Concrete tile	CASING JOINTS: Glued Clamped
☒ 2 PVC		4 ABS	6 Asbestos-Cement	9 Other (specify below)	Welded
			7 Fiberglass		Threaded
Blank casing diameter <u>4.11</u> in. to ft., Dia. in. to ft., Dia. in. to ft.					
Casing height above land surface in., weight lbs./ft. Wall thickness or gauge No.					
TYPE OF SCREEN OR PERFORATION MATERIAL:					
1 Steel		3 Stainless steel	5 Fiberglass	8 RMP (SR)	10 Asbestos-cement
2 Brass		4 Galvanized steel	6 Concrete tile	9 ABS	11 Other (specify)
					12 None used (open hole)
SCREEN OR PERFORATION OPENINGS ARE:					
1 Continuous slot		☒ 3 Mill slot	5 Gauzed wrapped	8 Saw cut	11 None (open hole)
2 Louvered shutter		4 Key punched	6 Wire wrapped	9 Drilled holes	
			7 Torch cut	10 Other (specify)	
SCREEN-PERFORATED INTERVALS: From 7.0 ft. to 43.0 ft., From ft. to ft.					
GRAVEL PACK INTERVALS: From 6.0 ft. to 45.0 ft., From ft. to ft.					
6 GROUT MATERIAL: 1 Neat cement 2 Cement grout 3 Bentonite ☒ Other microfine cement					
Grout Intervals: From <u>3.0</u> ft. to <u>45.0</u> ft., From ft. to ft., From ft. to ft.					
What is the nearest source of possible contamination:					
1 Septic tank		4 Lateral lines	7 Pit privy	10 Livestock pens	14 Abandoned water well
2 Sewer lines		5 Cess pool	8 Sewage lagoon	11 Fuel storage	15 Oil well/Gas well
3 Watertight sewer lines		6 Seepage pit	9 Feedyard	12 Fertilizer storage	☒ Other (specify below)
				13 Insecticide storage	NG Area
Direction from well?		<u>NORTH</u>		How many feet? <u>250</u>	
FROM	TO	LITHOLOGIC LOG		FROM	TO
				0.0	3.0
				3.0	45.0
				clay soil-tamped	
				Well abandoned by staged	
				pressure grouting with	
				ADDIMENT-MICROCEM microfine cement.	
A packer was placed approx. 10' above bottom of the well, 12 to 25 gallons of					
grout pumped at up to 50 psi. The packer was then moved up 10' and another					
12 to 25 gallons of grout pumped at up to 50 psi. The procedure was repeated					
until the entire well annulus and casing were filled to the surface with					
grout. All surface features were removed, the well casing was excavated to a					
depth of 3', the casing cut off, then the hole backfilled with clay soil and					
tamped.					
CF:	KDHE, Bureau of Water	Calculated grout volume = 55.0 gal			
	SFAAP	Actual grout take = 55.0 gal			
	USACE-MRK-EP-GG				
7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or ☒ (3) plugged under my jurisdiction and was					
completed on (mo/day/year) and this record is true to the best of my knowledge and belief. Kansas					
Water Well Contractor's License No. <u>8-24-95</u> This Water Well Record was completed on (mo/day/yr) <u>9-29-95</u>					
under the business name of <u>U.S. Army Corps of Engineers - KED</u> by (signature) <u>Steve J. Nowak</u>					