

1 LOCATION OF WATER WELL: County: <u>Butler</u>		Fraction <u>SW 1/4 SW 1/4 NE 1/4</u>	Section Number <u>14</u>	Township Number <u>T 27 S</u>	Range Number <u>R 4 E/W</u>
Distance and direction from nearest town or city street address of well if located within city? <u>in City of Augusta</u>					
2 WATER WELL OWNER: <u>Bill Ledger Wood</u>			Board of Agriculture, Division of Water Resources		
RR#, St. Address, Box # : <u>Box 100 Augusta Kan 67010</u>			Application Number:		
3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:		4 DEPTH OF COMPLETED WELL: <u>165</u> ft. ELEVATION:			
		Depth(s) Groundwater Encountered <u>180</u> ft. 2. ft. 3. ft.			
		WELL'S STATIC WATER LEVEL <u>50</u> ft. below land surface measured on mo/day/yr			
		Pump test data: Well water was ft. after hours pumping gpm			
		Est. Yield <u>20</u> gpm Well water was ft. after hours pumping gpm			
Bore Hole Diameter <u>8 1/2</u> in. to ft., and in. to ft.		WELL WATER TO BE USED AS:			
1 Domestic		3 Feedlot	6 Oil field water supply	9 Dewatering	11 Injection well
2 Irrigation		4 Industrial	7 Lawn and garden only	10 Monitoring well	12 Other (Specify below)
Was a chemical/bacteriological sample submitted to Department? Yes.....No..... <u>X</u> If yes, mo/day/yr sample was submitted					
Water Well Disinfected? Yes <u>X</u> No					
5 TYPE OF BLANK CASING USED:					
1 Steel		3 RMP (SR)	5 Wrought iron	8 Concrete tile	CASING JOINTS: Glued <u>X</u> Clamped
2 PVC		4 ABS	6 Asbestos-Cement	9 Other (specify below)	Welded
Blank casing diameter <u>5</u> in. to <u>60</u> ft., Dia		7 Fiberglass	Threaded		
Casing height above land surface <u>18</u> in., weight <u>160</u> lbs./ft. Wall thickness or gauge No. <u>1214</u>		TYPE OF SCREEN OR PERFORATION MATERIAL:			
1 Steel		3 Stainless steel	5 Fiberglass	8 RMP (SR)	10 Asbestos-cement
2 Brass		4 Galvanized steel	6 Concrete tile	9 ABS	11 Other (specify)
SCREEN OR PERFORATION OPENINGS ARE:		5 Gauzed wrapped	8 Saw cut	11 None (open hole)	
1 Continuous slot		3 Mill slot	6 Wire wrapped	9 Drilled holes	
2 Louvered shutter		4 Key punched	7 Torch cut	10 Other (specify)	
SCREEN-PERFORATED INTERVALS: From <u>60</u> ft. to <u>165</u> ft., From ft. to ft.					
GRAVEL PACK INTERVALS: From ft. to ft., From ft. to ft.					
6 GROUT MATERIAL: 1 Neat cement 2 Cement grout 3 Bentonite 4 Other					
Grout Intervals: From <u>0</u> ft. to <u>20</u> ft., From ft. to ft., From ft. to ft.					
What is the nearest source of possible contamination:					
1 Septic tank		4 Lateral lines	7 Pit privy	10 Livestock pens	14 Abandoned water well
2 Sewer lines		5 Cess pool	8 Sewage lagoon	11 Fuel storage	15 Oil well/Gas well
3 Watertight sewer lines		6 Seepage pit	9 Feedyard	12 Fertilizer storage	16 Other (specify below)
Direction from well? <u>S</u>		How many feet? <u>120</u>			
FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
0	2	Soil			
2	10	Clay			
10	25	Clay + shale			
25	165	shale + lime			
7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) <u>12/31/91</u> and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. <u>251</u> This Water Well Record was completed on (mo/day/yr) <u>1/14/93</u> under the business name of <u>Winter Well Drill</u> by (signature) <u>Charles Winter</u>					