

1	LOCATION OF WATER WELL: Sedgwick	FRACTION NE 1/4 SW 1/4 NW 1/4	SECTION NUMBER 31	TOWNSHIP NUMBER T 28 S	RANGE NUMBER R 2E E/W
---	--	---	-----------------------------	----------------------------------	---------------------------------

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:

N	
NW	NE
E	
S	

1 Mile

4 DEPTH OF COMPLETED WELL: **78** ft. ELEVATION:

Depth of groundwater Encountered: ft.

WELL'S STATIC WATER LEVEL **20** FT. BELOW LAND SURFACE MEASURED ON **3/19/07**

Pump test data: Well water was ft. after hours of pumping @ gpm

Est. Yield: gpm Well water was ft. after hours of pumping @ gpm

Bore Hole Diameter **12** in. to **78** ft. and in. to ft.

WELL WATER TO BE USED AS:

1. Domestic 3. Feedlot 5. Public water supply **7. Lawn and garden only** 9. Dewatering 11. Injection well

2. Irrigation 4. Industrial 6. Oil field water supply 8. Air conditioning 10. Monitoring well 12. Other (Specify below)

Was a chemical/bacteriological sample submitted to Department? YES NO ; if yes, what mo/day/yr was sample submitted

Was Water Well Disinfected? YES NO

TYPE OF CASING USED:		5. Wrought Iron		7. Fiberglass		9. Other (Specify below)		CASING JOINTS: <u>Glued</u>		Threaded	
1. Steel		3. RPM (SR)		8. Concrete tile		SDR-26		Welded		Clamped	
<u>2. PVC</u>		4. ABS									
Blank casing diameter		5 in.		to 28 ft.,		Dia. in.		to ft.,		Dia. in. to ft.	
Casing height above land surface:		12 in.,		Weight:		2.35 lbs. / ft.		Wall thickness or gauge No.		.214	
TYPE OF SCREEN OR PERFORATION MATERIAL:											
1. Steel		3. Stainless Steel		5. Fiberglass		<u>7. PVC</u>		9. ABS		11. Other (specify)	
2. Brass		4. Galvanized		6. Concrete Tile		8. RMP (SR)		10. Asbestos-Cement		12. None used (open hole)	
SCREEN OR PERFORATION OPENINGS ARE:											
1. Continuous slot		3. Mill slot		5. Gauzed wrapped		7. Torch cut		9. Drilled holes		11. None (open hole)	
2. Louvered shutter		4. Key punched		6. Wire wrapped		<u>8. Saw cut</u>		10. Other (specify)			
SCREEN - PERFORATION INTERVAL		From		28 ft.		to 78 ft.,		From ft.		to ft.	
		From		ft.		to ft.,		From ft.		to ft.	
GRAVEL PACK INTERVALS:		From		24 ft.		to 78 ft.,		From ft.		to ft.	
		From		ft.		to ft.,		From ft.		to ft.	

6	GROUT MATERIALS:		1. Neat cement		2. Cement Grout		3. Bentonite		Other		bentonite hole plug							
	Grout Intervals:		From	4	ft.	to	24	ft.	From	55	ft.	to	78	ft.	From	ft.	to	ft.
	What is the nearest source of possible contamination:																	
	1. Septic tank		4. Lateral lines		7. Pit privy		10. Livestock pens		13. Insecticide storage		15. Oil well/Gas well							
2. Sewer lines		5. Cess Pool		8. Sewage lagoon		11. Fuel storage		14. Abandon water well		16. Other (specify below)								
3. Watertight sewer line		6. Seepage pit		9. Feed yard		12. Fertilizer storage												
Direction from well? West																		
															How many feet? 10 ft. plus			

[illegible]

7 Contractor's or Landowner's Certification: This water well was 1. constructed 2. **reconstructed** or 3. **plugged** under my jurisdiction and was completed on (mo/day/year) **3-19-2007** and this record is true to the best of my knowledge and belief.

Kansas Water Well Contractor's License No. 236 This water well record was completed on (mo/day/year) **3-21-2007**

under the business name of **Harp Well and Pump Service** by (signature) *Todd S. Harp*