

1 LOCATION OF WATER WELL:	Fraction	Section Number	Township Number	Range Number
County: <u>Saline</u>	<u>NE 1/4 SE 1/4 NW 1/4</u>	<u>31</u>	T <u>15</u> S	R <u>4</u> EW

Distance and direction from nearest town or city street address of well if located within city?

2 WATER WELL OWNER:	Board of Agriculture, Division of Water Resources
RR#, St. Address, Box # : <u>SHWR / MAFB</u>	Application Number: <u>9</u>
City, State, ZIP Code :	

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:	4 DEPTH OF COMPLETED WELL: <u>14'</u> ft. ELEVATION:
	Depth(s) Groundwater Encountered <u>1</u> ft. 2. ft. 3. ft. WELL'S STATIC WATER LEVEL <u>6</u> ft. below land surface measured on mo/day/yr <u>9-13-92</u> Pump test data: Well water was ft. after hours pumping gpm Est. Yield gpm: Well water was ft. after hours pumping gpm Bore Hole Diameter in. to ft. and in. to ft. WELL WATER TO BE USED AS: 1 Domestic 3 Feedlot 6 Oil field water supply 9 Dewatering 12 Other (Specify below) 2 Irrigation 4 Industrial 7 Lawn and garden only 10 Monitoring well Was a chemical/bacteriological sample submitted to Department? Yes.....No.....; If yes, mo/day/yr sample was submitted Water Well Disinfected? Yes <u>X</u> No

5 TYPE OF BLANK CASING USED:	5 Wrought iron	8 Concrete tile	CASING JOINTS: Glued.....Clamped.....
1 Steel	3 RMP (SR)	6 Asbestos-Cement	9 Other (specify below)
2 PVC	4 ABS	7 Fiberglass	Welded.....
Blank casing diameter <u>40</u> in. to ft. Dia in. to ft. Dia in. to ft.			Threaded.....
Casing height above land surface <u>60</u> in. weight lbs./ft. Wall thickness or gauge No.			
TYPE OF SCREEN OR PERFORATION MATERIAL:	<u>Hand Dug</u>	7 PVC	10 Asbestos-cement
1 Steel	3 Stainless steel	8 RMP (SR)	11 Other (specify) <u>NA</u>
2 Brass	4 Galvanized steel	9 ABS	12 None used (open hole)
SCREEN OR PERFORATION OPENINGS ARE:	5 Gauzed wrapped	8 Saw cut	11 None (open hole)
1 Continuous slot	3 Mill slot	9 Drilled holes	
2 Louvered shutter	4 Key punched	10 Other (specify) <u>NA</u>	
SCREEN-PERFORATED INTERVALS: From ft. to ft. From ft. to ft. From ft. to ft.			
GRAVEL PACK INTERVALS: From <u>N/A</u> ft. to ft. From ft. to ft. From ft. to ft.			

6 GROUT MATERIAL:	1 Neat cement	2 Cement grout	3 Bentonite	4 Other
Grout Intervals: From <u>5.5</u> ft. to <u>6</u> ft. From ft. to ft. From ft. to ft.				
What is the nearest source of possible contamination:	10 Livestock pens	14 Abandoned water well		
1 Septic tank	4 Lateral lines	7 Pit privy	11 Fuel storage	15 Oil well/Gas well
2 Sewer lines	5 Cess pool	8 Sewage lagoon	12 Fertilizer storage	16 Other (specify below)
3 Watertight sewer lines	6 Seepage pit	9 Feedyard	13 Insecticide storage	
Direction from well?	How many feet?			

FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
			<u>0</u>	<u>5.5</u>	<u>Compacted Soil</u>
			<u>5.5</u>	<u>6</u>	<u>Cement</u>
			<u>6</u>	<u>10</u>	<u>Rock Sides & Compacted Soil</u>
			<u>10</u>	<u>14</u>	<u>Chlorinated Sand Fill</u>
					<u>Pumped water down to cap</u>

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) <u>9-13-92</u> and this record is true to the best of my knowledge and belief. Kansas
Water Well Contractor's License No. This Water Well Record was completed on (mo/day/yr) <u>10-15-92</u>
under the business name of <u>Hoppe Construction Co Inc.</u> by (signature) <u>[Signature]</u>