

1 LOCATION OF WATER WELL: County: Barton	Fraction $\frac{1}{4}$ Near C $\frac{1}{4}$ NE $\frac{1}{4}$	Section Number 32	Township Number T 20 S	Range Number R 11W E/W
---	---	----------------------	---------------------------	---------------------------

Distance and direction from nearest town or city street address of well if located within city?

1 S, 1/4 W, 4 S, 1 E of Ellinwood, Kansas

2 WATER WELL OWNER: Milton Meyer	Board of Agriculture, Division of Water Resources
RR#, St. Address, Box #: Route 2, Box 69	Application Number: 17,672
City, State, ZIP Code: Ellinwood, Kansas 67526	

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:	4 DEPTH OF COMPLETED WELL: 102 ft. ELEVATION: Unknown
	Depth(s) Groundwater Encountered 1. 19 ft. 2. . ft. 3. . ft.
	WELL'S STATIC WATER LEVEL 19 ft. below land surface measured on mo/day/yr 3/5/96
	Pump test data: Well water was . ft. after . hours pumping . gpm
	Est. Yield 1,000 gpm: Well water was 90 ft. after 4 hours pumping . gpm
	Bore Hole Diameter 30 in. to 102 ft., and . in. to . ft.
WELL WATER TO BE USED AS:	
1 Domestic 3 Feedlot 6 Oil field water supply 9 Dewatering 12 Other (Specify below) 2 Irrigation 4 Industrial 7 Lawn and garden only 10 Monitoring well	
Was a chemical/bacteriological sample submitted to Department? Yes <u>No</u> ; If yes, mo/day/yr sample was submitted	
Water Well Disinfected? Yes <u>No</u>	

5 TYPE OF BLANK CASING USED:	5 Wrought iron	8 Concrete tile	CASING JOINTS: <u>Glued</u> . . . Clamped . . .
1 Steel	3 RMP (SR)	6 Asbestos-Cement	9 Other (specify below)
2 <u>PVC</u>	4 ABS	7 Fiberglass	Welded . . .
Blank casing diameter 16 in. to 72 ft., Dia.	12 in. to 16.5 in. to . ft., Dia.		Threaded . . .
Casing height above land surface 12 in., weight 16.5 lbs./ft.	Wall thickness or gauge No. Sch. 40		
TYPE OF SCREEN OR PERFORATION MATERIAL:			
1 Steel	3 Stainless steel	5 Fiberglass	8 RMP (SR)
2 Brass	4 Galvanized steel	6 Concrete tile	9 ABS
SCREEN OR PERFORATION OPENINGS ARE:			
1 Continuous slot	3 Mill slot	5 Gauzed wrapped	8 <u>Saw cut</u>
2 Louvered shutter	4 Key punched	6 Wire wrapped	9 Drilled holes
SCREEN-PERFORATED INTERVALS: From 30 ft. to 102 ft., From . ft. to . ft.			
GRAVEL PACK INTERVALS: From 20 ft. to 50 ft., From 55 ft. to 102 ft.			

6 GROUT MATERIAL:	1 Neat cement	2 <u>Cement grout</u>	3 Bentonite	4 Other
Grout Intervals: From 2) 0 ft. to 20 ft., From 3) 50 ft. to 55 ft., From . ft. to . ft.				
What is the nearest source of possible contamination:				
1 Septic tank	4 Lateral lines	7 Pit privy	10 Livestock pens	14 Abandoned water well
2 Sewer lines	5 Cess pool	8 Sewage lagoon	11 Fuel storage	15 Oil well/Gas well
3 Watertight sewer lines	6 Seepage pit	9 Feedyard	12 Fertilizer storage	16 Other (specify below)
In field				

Direction from well?		How many feet?	
FROM	TO	LITHOLOGIC LOG	PLUGGING INTERVALS
0	3	Top soil	
3	26	Clay	
26	45	Fine sand	
45	60	Sandy clay	
60	102	Sand and gravel	

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) 3/5/96 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. 186 This Water Well Record was completed on (mo/day/yr) 3/28/96 under the business name of Kelly's Water Well Service, Inc. by (signature) <i>Kelly's Water Well Service, Inc.</i>
