

1 LOCATION OF WATER WELL:		Fraction		Section Number		Township Number		Range Number			
County: <u>Reno</u>		<u>NE 1/4 SW 1/4 SW 1/4</u>		<u>15</u>		T <u>23</u> S		R <u>9</u> E <u>W</u>			
Distance and direction from nearest town or city street address of well if located within city? <u>6 mi N of Pleuna S well</u>											
2 WATER WELL OWNER: <u>David Bradbury</u>											
RR#, St. Address, Box # : <u>4303 Pepple Ln</u>						Board of Agriculture, Division of Water Resources					
City, State, ZIP Code : <u>Hutch, KS 67502</u>						Application Number:					
3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:			4 DEPTH OF COMPLETED WELL <u>76</u> ft. ELEVATION:								
			Depth(s) Groundwater Encountered 1 ft. 2 ft. 3 ft. WELL'S STATIC WATER LEVEL <u>8</u> ft. below land surface measured on mo/day/yr <u>8-15-05</u> Pump test data: Well water was <u>35</u> ft. after <u>1/2</u> hours pumping <u>60</u> gpm Est. Yield gpm: Well water was ft. after hours pumping gpm WELL WATER TO BE USED AS: 5 Public water supply 8 Air conditioning 11 Injection well 1 Domestic 3 Feedlot 6 Oil field water supply 9 Dewatering <u>12</u> Other (Specify below) 2 Irrigation 4 Industrial 7 Domestic (lawn & garden) 10 Monitoring well <u>Suck</u>								
			Was a chemical/bacteriological sample submitted to Department? Yes No <u>X</u>; If yes, mo/day/yr sample was submitted								
			Water Well Disinfected? <u>Yes</u> No								
5 TYPE OF BLANK CASING USED:											
1 Steel			3 RMP (SR)		5 Wrought iron		8 Concrete tile		CASING JOINTS: Glued <u>X</u> Clamped		
<u>2</u> PVC			4 ABS		6 Asbestos-Cement		9 Other (specify below)		Welded		
					7 Fiberglass				Threaded		
Blank casing diameter <u>6</u> in. to <u>56</u> ft., Dia in. to ft., Dia in. to ft.											
Casing height above land surface <u>10</u> in., weight lbs./ft. Wall thickness or guage No. <u>16.0</u>											
TYPE OF SCREEN OR PERFORATION MATERIAL:											
1 Steel			3 Stainless Steel		5 Fiberglass		<u>7</u> PVC		10 Asbestos-Cement		
2 Brass			4 Galvanized Steel		6 Concrete tile		8 RMP (SR)		11 Other (Specify)		
							9 ABS		12 None used (open hole)		
SCREEN OR PERFORATION OPENINGS ARE:											
1 Continuous slot			3 Mill slot		5 Gauzed wrapped		<u>8</u> Saw cut		11 None (open hole)		
2 Louvered shutter			4 Key punched		6 Wire wrapped		9 Drilled holes				
					7 Torch cut		10 Other (specify)		ft.		
SCREEN-PERFORATED INTERVALS: From <u>56</u> ft. to <u>76</u> ft., From ft. to ft.											
GRAVEL PACK INTERVALS: From <u>23</u> ft. to <u>79</u> ft., From ft. to ft.											
6 GROUT MATERIAL: 1 Neat cement 2 Cement grout <u>3</u> Bentonite 4 Other											
Grout Intervals: From <u>3</u> ft. to <u>23</u> ft., From ft. to ft., From ft. to ft.											
What is the nearest source of possible contamination:											
1 Septic tank			4 Lateral lines		7 Pit privy		10 Livestock pens		14 Abandoned water well		
2 Sewer lines			5 Cess pool		8 Sewage lagoon		11 Fuel storage		15 Oil well/Gas well		
3 Watertight sewer lines			6 Seepage pit		9 Feedyard		12 Fertilizer storage		16 Other (specify below)		
							13 Insecticide storage		<u>open field</u>		
Direction from well? How many feet?											
FROM		TO		LITHOLOGIC LOG		FROM		TO		PLUGGING INTERVALS	
<u>0</u>		<u>5</u>		<u>F Sandy Br silt</u>							
<u>5</u>		<u>10</u>		<u>Br + Gr Clay</u>							
<u>10</u>		<u>19</u>		<u>Br Clay</u>							
<u>19</u>		<u>44</u>		<u>Rocky Br Clay</u>							
<u>44</u>		<u>47</u>		<u>F sand + Rocky</u>							
<u>47</u>		<u>53</u>		<u>F Sand</u>							
<u>53</u>		<u>76</u>		<u>F-M Sand - sm layers clay</u>							
<u>76</u>		<u>79</u>		<u>Br clay</u>							
7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was <u>1</u> constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) <u>8-15-05</u> and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's Licence No <u>447</u> This Water Well Record was completed on (mo/day/yr) <u>9-7-05</u> under the business name of <u>Miller Drilling</u> by (signature) <u>[Signature]</u>											