

1 LOCATION OF WATER WELL:		Fraction	Section Number	Township Number	Range Number
County: <u>SEDGWICK</u>		<u>Near center 1/4 SW 1/4</u>	<u>36</u>	T <u>25</u> S	R <u>3</u> <u>SW</u>
Distance and direction from nearest town or city street address of well if located within city? <u>3 mi E + 3 mi S of Mt. Hope</u>					
2 WATER WELL OWNER: <u>EUGENE GRUENBACHER</u>		Board of Agriculture, Division of Water Resources			
RR#, St. Address, Box #: <u>Box 442</u>		Application Number:			
City, State, ZIP Code: <u>ANDOLA KS. 67001</u>					
3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:		4 DEPTH OF COMPLETED WELL: <u>150</u> ft. ELEVATION:			
		Depth(s) Groundwater Encountered 1. <u>40</u> ft. 2. ft. 3. ft.			
		WELL'S STATIC WATER LEVEL <u>17</u> ft. below land surface measured on mo/day/yr			
		Pump test data: Well water was ft. after hours pumping gpm			
		Est. Yield gpm: Well water was ft. after hours pumping gpm			
		Bore Hole Diameter in. to ft., and in. to ft.			
		WELL WATER TO BE USED AS:			
		5 Public water supply 8 Air conditioning 11 Injection well 1 Domestic 3 Feedlot 6 Oil field water supply 9 Dewatering 12 Other (Specify below) 2 Irrigation 4 Industrial 7 Lawn and garden only 10 Monitoring well <u>TEST WELL</u>			
		Was a chemical/bacteriological sample submitted to Department? Yes.....No.....; If yes, mo/day/yr sample was submitted			
		Water Well Disinfected? Yes.....No.....			
5 TYPE OF BLANK CASING USED:		CASING JOINTS: Glued ☒ Clamped.....			
1 Steel 3 RMP (SR)		Welded.....			
2 <u>PVC</u> 4 ABS		Threaded.....			
Blank casing diameter <u>2 1/2</u> in. to <u>130</u> ft., Dia. in. to ft., Dia. in. to ft.		7 Fiberglass			
Casing height above land surface in., weight lbs./ft. Wall thickness or gauge No.		8 Concrete tile 9 Other (specify below)			
TYPE OF SCREEN OR PERFORATION MATERIAL:		7 PVC 10 Asbestos-cement			
1 Steel 3 Stainless steel 5 Fiberglass 8 RMP (SR)		11 Other (specify).....			
2 Brass 4 Galvanized steel 6 Concrete tile 9 ABS		12 None used (open hole)			
SCREEN OR PERFORATION OPENINGS ARE:		5 Gauzed wrapped 8 Saw cut 11 None (open hole)			
1 Continuous slot 3 Mill slot, 6 Wire wrapped 9 Drilled holes					
2 Louvered shutter 4 Key punched 7 Torch cut 10 Other (specify)					
SCREEN-PERFORATED INTERVALS: From <u>130</u> ft. to <u>150</u> ft., From ft. to ft.					
GRAVEL PACK INTERVALS: From <u>20</u> ft. to <u>150</u> ft., From ft. to ft.					
6 GROUT MATERIAL: 1 Neat cement 2 Cement grout 3 <u>Bentonite</u> 4 Other					
Grout Intervals: From <u>40</u> ft. to ft., From ft. to ft., From ft. to ft.					
What is the nearest source of possible contamination:					
1 Septic tank 4 Lateral lines 7 Pit privy 10 Livestock pens 14 Abandoned water well					
2 Sewer lines 5 Cess pool 8 Sewage lagoon 11 Fuel storage 15 Oil well/Gas well					
3 Watertight sewer lines 6 Seepage pit 9 Feedyard 12 Fertilizer storage 16 Other (specify below)					
Direction from well? How many feet?					
FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
			<u>0</u>	<u>5</u>	<u>Top Soil</u>
			<u>5</u>	<u>40</u>	<u>Bentonite grout</u>
			<u>40</u>	<u>150</u>	<u>SAND & GRAVEL</u>
7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) <u>plugged</u> under my jurisdiction and was completed on (mo/day/year) <u>8-30-94</u> and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. <u>138</u> This Water Well Record was completed on (mo/day/yr) <u>9-20-94</u> under the business name of <u>PETERSON IRRIGATION INC.</u> by (signature) <u>Mike Peterson</u>					