

5,065

Check: ☒ White Copy, ☐ Blue Copy, ☐ Pink Copy

*The
Professionals*

MINTER-WILSON DRILLING CO.

INCORPORATED

Irrigation
and Domestic
Water Systems
Complete Installation
and Repairing

Phone 620-276-8269 • P.O. Box A • GARDEN CITY, KANSAS 67846

NAME JAY STAPLETON
COUNTY HASKELL
DATE 12-23-10

LOCATION: NW 1/4 10-30-32 - FROM SOUTHEAST CORNER OF SUBLETTE -
1 MILE SOUTH, 1 MILE EAST,
1/2 MILE SOUTH, 1/4 MILE EAST &
1/4 MILE NORTH

STATIC WATER LEVEL - 350 FT.

TEST # 1

0' TO 1' - TOP SOIL
1' TO 20' - BROWN CLAY
20' TO 70' - BROWN SANDY CLAY WITH STRIPS OF WHITE ROCK
70' TO 98' - FINE TO MEDIUM SAND & GRAVEL
98' TO 108' - BROWN SANDY CLAY WITH STRIPS OF WHITE ROCK
108' TO 125' - FINE TO MEDIUM SAND & GRAVEL - SOME COARSE
WITH STRIPS OF BROWN SANDY CLAY
125' TO 146' - BROWN SANDY CLAY WITH STRIPS OF GRAVEL
146' TO 270' - FINE TO MEDIUM SAND & GRAVEL - SOME COARSE
WITH STRIPS OF BROWN SANDY CLAY
270' TO 282' - BROWN SANDY CLAY
282' TO 301' - FINE TO MEDIUM SAND & GRAVEL
301' TO 312' - BROWN CLAY
312' TO 319' - FINE TO MEDIUM SAND & GRAVEL
WITH STRIPS OF BROWN CLAY - 15%
319' TO 328' - BROWN CLAY
328' TO 352' - FINE TO MEDIUM SAND & GRAVEL
WITH STRIPS OF BROWN CLAY - 20%
352' TO 369' - BLUE CLAY WITH SOME GRAVEL MIXED
369' TO 393' - FINE TO MEDIUM SAND & GRAVEL
393' TO 403' - FINE TO MEDIUM SAND & GRAVEL
WITH LAYERS OF BROWN SANDY CLAY - 30%
403' TO 409' - FINE TO MEDIUM SAND & GRAVEL
409' TO 425' - BROWN CLAY
425' TO 428' - FINE TO MEDIUM SAND & GRAVEL
428' TO 440' - WHITE CLAY WITH STRIPS OF WHITE ROCK
440' TO 446' - BROWN SANDY CLAY WITH STRIPS OF WHITE ROCK
446' TO 452' - BROWN ROCK - LOOSE (TOOK WATER)
452' TO 461' - BROWN & YELLOW CLAY WITH 20% BROWN ROCK
461' TO 478' - HARD BROWN & YELLOW CLAY WITH 5% BROWN ROCK
478' TO 485' - HARD RED CLAY & GRAY SHALE - 250 PULL DOWN
485' TO 590' - SHALE