

1 LOCATION OF WATER WELL:	Fraction center	Section Number	Township Number	Range Number
County: Stevens	$\frac{1}{4}$ NW $\frac{1}{4}$	10	T 35 S	R 39 EW

Distance and direction from nearest town or city street address of well if located within city?

Take 2nd street road at Liberal to Morton County line $1\frac{1}{2}$ South East into

2 WATER WELL OWNER: #1-10 Baldridge	Murfin Drilling	Board of Agriculture, Division of Water Resources Application Number: T900014
RR#, St. Address, Box # :	Box 661	
City, State, ZIP Code :	Colby, KS 67701	

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:	4 DEPTH OF COMPLETED WELL. 440 ft. ELEVATION:
	Depth(s) Groundwater Encountered 1. 195 ft. 2. 195 ft. 3. 195 ft. WELL'S STATIC WATER LEVEL 245 ft. below land surface measured on mo/day/yr Pump test data: Well water was 260 ft. after 2 hours pumping 55 gpm Est. Yield 60 gpm: Well water was 260 ft. after 2 hours pumping 55 gpm Bore Hole Diameter 9 in. to 440 ft., and 440 in. to 440 ft. WELL WATER TO BE USED AS: 1 Domestic 3 Feedlot <u>6 Oil field water supply</u> 9 Dewatering 12 Other (Specify below) 2 Irrigation 4 Industrial 7 Lawn and garden only 10 Monitoring well Was a chemical/bacteriological sample submitted to Department? Yes.....No... X; If yes, mo/day/yr sample was submitted Water Well Disinfected? Yes X No

5 TYPE OF BLANK CASING USED:	5 Wrought iron	8 Concrete tile	CASING JOINTS: Glued X Clamped
1 Steel	3 RMP (SR)	6 Asbestos-Cement	9 Other (specify below)
<u>2 PVC</u>	4 ABS	7 Fiberglass	Welded
Blank casing diameter 5 in. to 0-340 ft., Dia.			Threaded
Casing height above land surface 14 in., weight 200 lbs./ft. Wall thickness or gauge No. 0.265			
TYPE OF SCREEN OR PERFORATION MATERIAL:	7 PVC	10 Asbestos-cement	
1 Steel	3 Stainless steel	5 Fiberglass	8 RMP (SR)
2 Brass	4 Galvanized steel	6 Concrete tile	9 ABS
SCREEN OR PERFORATION OPENINGS ARE:	5 Gauzed wrapped	8 Saw cut	11 None (open hole)
1 Continuous slot	3 Mill slot	6 Wire wrapped	9 Drilled holes
2 Louvered shutter	4 Key punched	7 Torch cut	10 Other (specify)
SCREEN-PERFORATED INTERVALS:	From 340 ft. to 440 ft.	From 340 ft. to 440 ft.	From 340 ft. to 440 ft.
GRAVEL PACK INTERVALS:	From 240 ft. to 440 ft.	From 240 ft. to 440 ft.	From 240 ft. to 440 ft.

6 GROUT MATERIAL:	1 Neat cement	2 Cement grout	3 Bentonite	4 Other hole plug
Grout Intervals: From 0 ft. to 20 ft.	From 0 ft. to 20 ft.	From 0 ft. to 20 ft.	From 0 ft. to 20 ft.	From 0 ft. to 20 ft.
What is the nearest source of possible contamination:	1 Septic tank	4 Lateral lines	7 Pit privy	10 Livestock pens
	2 Sewer lines	5 Cess pool	8 Sewage lagoon	11 Fuel storage
	3 Watertight sewer lines	6 Seepage pit	9 Feedyard	12 Fertilizer storage
				13 Insecticide storage
Direction from well? South				How many feet? 210

FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
0	245	Overburden			
245	260	Fine sand			
260	280	Clay			
280	300	Clay			
300	320	Clay			
320	340	Clay			
340	360	Fine sand and clay			
360	380	Medium sand			
380	400	Fine to medium sand			
400	420	Fine to medium sand			
420	440	Fine to medium sand			

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) 1-10-90 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. 142 This Water Well Record was completed on (mo/day/yr) 1-18-90 under the business name of T & W Water Well Service by (signature) <i>C.D. Waggoner</i>
