

HALLIBURTON

Cementing Job Log

The Road to Excellence Starts with Safety

Sold To #: 303246	Ship To #: 2757430	Quote #:	Sales Order #: 7050528
Customer: KEITH WALKER OIL & GAS CO LLC EBUS		Customer Rep: Jones, Barry	
Well Name: IDUN		Well #: 7-1	API/UWI #: 15-025-21491
Field:	City (SAP): ASHLAND	County/Parish: Clark	State: Kansas
Legal Description: Section 7 Township 33S Range 25W			
Lat: N 37.185 deg. OR N 37 deg. 11 min. 7.764 secs.		Long: E 100.089 deg. OR E 100 deg. 5 min. 19.752 secs.	
Contractor: kenai		Rig/Platform Name/Num: 56	
Job Purpose: Cement Surface Casing			Ticket Amount:
Well Type: Development Well		Job Type: Cement Surface Casing	
Sales Person: HESTON, MYRON		Srv Supervisor: BRINKMAN, BENNETT	MBU ID Emp #: 414024

Activity Description	Date/Time	Cht #	Rate bbl/min	Volume bbl		Pressure psig		Comments
				Stage	Total	Tubing	Casing	
Call Out	12/05/2009 18:30							CALLED OUT BY PAMPA DISPATCH WITH A 4 HOUR CALL OUT
Pre-Convoy Safety Meeting	12/05/2009 19:00							PRE TRIP JOURNEY MANAGEMENT SAFETY HUDDLE , THEN CALLED DISPATCH TO LET THEM KNOW WE WERE DEPARTING FROM THE YARD.
Arrive At Loc	12/05/2009 21:30							GO OVER JOB PROCEDURES AND CALCULATIONS WITH CO.MAN
Pre-Rig Up Safety Meeting	12/05/2009 21:45							SPOTTED IN TRUCKS .
Rig-Up Equipment	12/05/2009 22:00							RIGGED UP HOSES AND IRON TO RIG FLOOR
Standby - Other - see comments	12/05/2009 22:15							WAITING ON CASING AND CEMENT. CEMENT COMING OUT OF BURNS FLAT GOT TO LOCATION @ 3:30 am
Pre-Job Safety Meeting	12/06/2009 03:55							ALL HALLIBURTON AND RIG HANDS PRESENT
Pressure Test	12/06/2009 04:15							PRESSURE TESTED TO 2500 PSI
Pump Spacer	12/06/2009 04:30		3	10				FRESH WATER

Sold To # : 303246

Ship To # :2757430

Quote # :

Sales Order # : 7050528

SUMMIT Version: 7.20.130

Sunday, December 06, 2009 06:27:00

HALLIBURTON

Cementing Job Log

Activity Description	Date/Time	Cht #	Rate bbl/min	Volume bbl		Pressure psig		Comments
				Stage	Total	Tubing	Casing	
Pump Lead Cement	12/06/2009 04:35		4	164.7				360 SKS OF HALLIBURTON LIGHT STANDARD-SBM MIXED @ 11.8#
Pump Tail Cement	12/06/2009 05:10		4	32			70	150 SKS OF STANDARD CLASS A CEMENT MIXED @ 15.6 #
Drop Plug	12/06/2009 05:24							WASHED UP ON TOP OF THE PLUG WITH THE FIRST 10 bbls OF DISPLACEMENT
Pump Displacement	12/06/2009 05:25		4	72				FRESH WATER
Slow Rate	12/06/2009 05:45		2				200	SLOWED DOWN PUMPING RATE @ COUSTOMERS REQUEST TO 2 bbl/min FOR THE LAST 20 bbls
Bump Plug	12/06/2009 05:48		2				400	TOOK PRESSURE 500 psi OVER TO LAND PLUG
Check Floats	12/06/2009 05:50							FLOATS HELD AND GOT 1 bbl OF WATER BACK TO DISPLACEMENT TANK
End Job	12/06/2009 05:55				287.7			EXECUTED JOB AS PLANNED WITHOUT SETBACKS OR UNPLANNED SHUTDOWNS
Pre-Rig Down Safety Meeting	12/06/2009 06:00							ALL HALLIBURTON HANDS PRESENT AND READY FOR ACTION.
Rig-Down Equipment	12/06/2009 06:30							PERFORMED RIG DOWN AS A TEAM
Depart Location for Service Center or Other Site	12/06/2009 07:15							CALLED DISPATCH BEFORE WE TOOK ROUTE BACK TO SERVICE CENTER
Comment	12/06/2009 07:16							DUE TO CEMENT GETTING LATE TO LOCATION WE WERE ASKED TO GIVE KEITH WALKER BACK 2 HOURS FOR RIG TIME.

Sold To #: 303246

Ship To #: 2757430

Quote #:

Sales Order #:

7050528

SUMMIT Version: 7.20.130

Sunday, December 06, 2009 06:27:00