



**Company: RJM Oil Company,
Inc
Lease: CKA #2**

SEC: 6 TWN: 19S RNG: 13W
County: BARTON
State: Kansas
Drilling Contractor: Southwind Drilling,
Inc - Rig 3
Elevation: 1874 GL
Field Name: Weber East
Pool: Infield
Job Number: 90

DATE
December
12
2017

DST #3 Formation: Arbuckle Test Interval: 3426 - 3481' Total Depth: 3481'

Time On: 01:28 12/12 Time Off: 07:46 12/12
Time On Bottom: 03:01 12/12 Time Off Bottom: 06:16 12/12


Electronic Volume
Estimate:
40'

1st Open
Minutes: 45
2.8" at 45 min

1st Close
N/A

2nd Open
Minutes: 60
1.6" at 60 min

2nd Close
Minutes: 60
0" at 60 min





Company: RJM Oil Company, Inc
Lease: CKA #2

SEC: 6 TWN: 19S RNG: 13W
 County: BARTON
 State: Kansas
 Drilling Contractor: Southwind Drilling, Inc - Rig 3
 Elevation: 1874 GL
 Field Name: Weber East
 Pool: Infield
 Job Number: 90

DATE
 December
12
 2017

DST #3 Formation: Arbuckle Test Interval: 3426 - 3481' Total Depth: 3481'

Time On: 01:28 12/12 Time Off: 07:46 12/12
 Time On Bottom: 03:01 12/12 Time Off Bottom: 06:16 12/12

Recovered


Foot	BBLs	Description of Fluid	Gas %	Oil %	Water %	Mud %
40	0.5692	M (trace O)	0	.1	0	99.9

Total Recovered: 40 ft
 Total Barrels Recovered: 0.5692

Reversed Out
 NO

Initial Hydrostatic Pressure	1647	PSI
Initial Flow	10 to 20	PSI
Initial Closed in Pressure	181	PSI
Final Flow Pressure	31 to 30	PSI
Final Closed in Pressure	469	PSI
Final Hydrostatic Pressure	1644	PSI
Temperature	98	°F
Pressure Change Initial Close / Final Close	0.0	%

Recovery at a glance





**Company: RJM Oil Company,
Inc
Lease: CKA #2**

SEC: 6 TWN: 19S RNG: 13W
County: BARTON
State: Kansas
Drilling Contractor: Southwind Drilling,
Inc - Rig 3
Elevation: 1874 GL
Field Name: Weber East
Pool: Infield
Job Number: 90

<p>DATE December 12 2017</p>
--

DST #3 Formation: Arbuckle Test Interval: 3426 - 3481' Total Depth: 3481'
Time On: 01:28 12/12 Time Off: 07:46 12/12
Time On Bottom: 03:01 12/12 Time Off Bottom: 06:16 12/12

Down Hole Makeup

Heads Up: 26.03 FT	Packer 1: 3420.9 FT
Drill Pipe: 3426.77 FT <i>ID-3 1/2</i>	Packer 2: 3425.9 FT
Weight Pipe: 0 FT <i>ID-2 7/8</i>	Top Recorder: 3412.9 FT
Collars: 0 FT <i>ID-2 1/4</i>	Bottom Recorder: 3459 FT
Test Tool: 26.16 FT <i>ID-3 1/2-FH</i>	Well Bore Size: 7 7/8
Total Anchor: 55.1	Surface Choke: 1"
<u>Anchor Makeup</u>	Bottom Choke: 5/8"
Packer Sub: 1 FT	
Perforations: (top): 0 FT <i>4 1/2-FH</i>	
Change Over: .5 FT	
Drill Pipe: (in anchor): 30.10 FT <i>ID-3 1/2</i>	
Change Over: .5 FT	
Perforations: (below): 23 FT <i>4 1/2-FH</i>	



**Company: RJM Oil Company,
Inc
Lease: CKA #2**

SEC: 6 TWN: 19S RNG: 13W
County: BARTON
State: Kansas
Drilling Contractor: Southwind Drilling,
Inc - Rig 3
Elevation: 1874 GL
Field Name: Weber East
Pool: Infield
Job Number: 90

DATE December 12 2017
--

DST #3 Formation: Arbuckle Test Interval: 3426 - Total Depth: 3481'
3481'

Time On: 01:28 12/12 Time Off: 07:46 12/12
Time On Bottom: 03:01 12/12 Time Off Bottom: 06:16 12/12

Mud Properties

Mud Type: Chem **Weight:** 9.2 **Viscosity:** 59 **Filtrate:** 7.2 **Chlorides:** 6000 ppm