

Form	ACO1 - Well Completion
Operator	Raney Oil Company, LLC
Well Name	BLACK 1
Doc ID	1713799

Casing

Purpose Of String	Size Hole Drilled	Size Casing Set	Weight	Setting Depth	Type Of Cement	Number of Sacks Used	Type and Percent Additives
Surface	8.625	8.625	24	225	Thickset	150	1.85
Production	7.875	5.5	17	3589	Thickset	200	1.85

810 E 7TH
PO Box 92
EUREKA, KS 67045
(620) 583-5561



Cement or Acid Field Report

Ticket No. **6901**

Foreman KEVIN MCCOY

Camp EUREKA

API #15-035-24761

Date	Cust. ID #	Lease & Well Number	Section	Township	Range	County	State
12-3-22	1375	BLACK #1	23	34S	SE	Cowley	Ks
Customer	Safety Meeting		Unit #	Driver	Unit #	Driver	
R.A. Energy, LLC	KM		104	ALAN M.			
Mailing Address	AM		113	DAN K.			
11615 Rosewood St, Suite 100	DK						
City	State	Zip Code					
Leawood	KS	66211					

Job Type SURFACE Hole Depth 224' K.B. Slurry Vol. 30 BBL Tubing _____
Casing Depth 210' G.L. Hole Size 12 1/4" Slurry Wt. 15" Drill Pipe _____
Casing Size & Wt. 8 5/8" 23" Cement Left in Casing 20' ± Water Gal/SK _____ Other _____
Displacement 12.7 BBL Displacement PSI _____ Bump Plug to _____ BPM _____

Remarks: SAFETY Meeting: Rig up to 8 5/8" casing. BREAK circulation w/ 10 BBL fresh water.
Mixed 125 SKS CLASS 'A' Cement w/ 3% CAC, 2% GEL, 1/4" FLO SEAL/SK @ 15"/GAL, yield 1.35 =
30 BBL SLURRY. Displace w/ 12.7 BBL fresh water. Shut casing in. Good Cement Returns to
SURFACE = 10 BBL SLURRY to Pit. Job Complete. Rig down.

Code	Qty or Units	Description of Product or Services	Unit Price	Total
C 101W	1	Pump Charge	1265.00	1265.00
C 107	60	Mileage	5.00	300.00
C 200	125 SKS	CLASS 'A' Cement	18.55	2318.75
C 205	355 #	CAC 3%	.75 #	266.25
C 206	235 #	GEL 2%	.30 #	70.50
C 209	30 #	FLO SEAL 1/4"/SK	2.80 #	84.00
C 108B	5.88 TONS	Ton Mileage 60 miles	1.50	529.20
paid by R.A. Energy on 1-3-23				
THANK you				
MA 6.5%				
Sub Total				4833.70
Less 5%				250.59
Sales Tax				178.07
Authorization	Witnessed By Willi	Title C&G DR/9 Toolpusher	Total	4761.18

I agree to the payment terms and conditions of services provided on the back of this job ticket. Any amendments to payment terms must be in writing on the front of this job ticket or in the Customer's records at ELITE's office.

Insurance well,
no charge



Cement or Acid Field Report

Ticket No. **6905**

Foreman David Gardner

Camp Eureka

API 15-035-24761

Date	Cust. ID #	Lease & Well Number	Section	Township	Range	County	State
12-15-22	1375	BLACK #1	23	34S	5E	Cowley	Ks
Customer RA Energy, LLC			Safety Meeting DG AM SM DK	Unit #	Driver	Unit #	Driver
Mailing Address 11615 Rosewood St. Ste 100				104	ALAN M.		
				112	Dan K.		
				113	Steve M.		
City Leawood	State Ks	Zip Code 66211					

Job Type <u>Longstring</u>	Hole Depth <u>4002' K.B.</u>	Slurry Vol. <u>14 Bbl Lead 50 Bbl Tail</u>	Tubing _____
Casing Depth <u>3588.66' K.B.</u>	Hole Size <u>7 7/8"</u>	Slurry Wt. <u>13.3# - 13.8#</u>	Drill Pipe _____
Casing Size & Wt. <u>5 1/2" 17#</u>	Cement Left in Casing <u>48.64' S.S.</u>	Water Gal/SK _____	Other _____
Displacement <u>7 1/4 Bbl</u>	Displacement PSI <u>50</u>	Bump Plug to <u>1000 PSI</u>	BPM _____

Remarks: Safety Meeting: 5'1/2" 17" casing set @ 3588.66' K.B. Circulate w/ Mud pump for 1 Hour.
Rig up to 5'1/2 casing. Set Basketshoe @ 1000 PSI. Break circulation w/ 10 Bbl fresh water. Mixed
50 sks 60/40 Pozmix Cement w/ 6% Gel, 2" Phenoseal/sk @ 13.3#/gal, yield 1.57 = 14 Bbl slurry. Tail in
w/ 150 sks Thick Set Cement w/ 5" Kolseal/sk, 1" Phenoseal/sk, 1/3% CF-115 @ 13.8#/gal, yield 1.85 = 50
Bbl slurry. Wash out pump & lines. Shut down. Went to Release Latch Down plug & noticed plug stop
pin had unscrewed & already released plug. Consulted w/ Roger Martin & decided to Displace as much
as possible. Start Displacement & plug landed @ 7'1/4 Bbl w/ fresh water = 312' of water above
cement. Job done. Rig down.

Final Displacement pressure of 50 PSI. Bump plug to 1000 PSI.

Plug R.H. w/ 20 SKS + M.H. w/ 15 SKS

Centralizers on #2, 4, 6, 8, 10, 13, 21, 28 Baskets on #3, 12

[illegible]

I agree to the payment terms and conditions of services provided on the back of this job ticket. Any amendments to payment terms must be in writing on the front of this job ticket or in the Customer's records at ELITE's office.



ELITE
CEMENTING & ACID SERVICE, LLC

Camp EUREKA

I agree to the payment terms and conditions of services provided on the back of this job ticket. Any amendments to payment terms must be in writing on the front of this job ticket or in the Customer's records at ELITE's office.

810 E 7TH
PO Box 92
EUREKA, KS 67045
(620) 583-5561



SAM'S
WELL
SERVICE

Cement or Acid Field Report
Ticket No. **7019**
Foreman KEVIN MCCOY
Camp EUREKA

API # 15-035-24761

Date	Cust. ID #	Lease & Well Number	Section	Township	Range	County	State
1-25-23	1375	BLACK # 1	23	34S	SE	Cowley	Ks
Customer RA Energy, LLC			Safety Meeting KM AM SM	Unit # 104 113	Driver ALAN M. STEVE M	Unit #	Driver
Mailing Address 11615 Rosewood St. Ste 100							
City Leawood	State Ks	Zip Code 66211					

Job Type Squeeze Hole Depth 4002' Slurry Vol. 38 BBL Tubing 2 7/8" EUE
Casing Depth 3588.66' Hole Size 7 7/8 Slurry Wt. 15# Drill Pipe
Casing Size & Wt. 5 1/2" 17# Cement Left in Casing 50' ± Water Gal/SK Other
Displacement 21.5 BBL Displacement PSI 1100 Bump Plug to BPM

Remarks: SAFETY MEETING: 5 1/2" 17# CASING WAS ORIGINALLY SET @ 3588.66' KB (3579.66' G.L.) w/ BASKET SHOE CENTRALIZERS ON #2, 4, 6, 8, 10, 13, 21, 28. BASKETS ON TOP OF #3, #12. AFTER DRILLING OUT CEMENT ON ID OF 5 1/2" WAS COMPLETE WE SQUEEZED 50 SKS CEMENT THRU BASKET SHOE ON 1-23-23. ELI RAN CBL FOUND TOC @ 3310' PERFORATE SQUEEZE HOLES FROM 3290-3292 (6 HOLES) ← ON 1-25-23. 1-25-23 MID-CON RAN PACKER & 2 7/8" TUBING. SET PACKER @ 3097'. ESTABLISH INJECTION RATE w/ WATER @ 3.5 BPM @ 400 PSI w/ NO RETURNS TO SURFACE. START MIXING CEMENT HAD 23 BBL SLURRY PUMPED (GOT GOOD RETURNS TO SURFACE) TOTAL CEMENT PUMPED = 160 SKS CLASS "A" CEMENT w/ 2% CACL₂, 2% GEL, 1# PHENASEAL /SK @ 15#/GAL YIELD 1.33 = 38 BBL SLURRY. WASH OUT PUMP & LINES. DISPLACE w/ 21.5 BBL FRESH WATER. FINAL PUMPING PRESSURE 1100 PSI. SHUT IN @ 400 PSI. AFTER DRILLING OUT THIS SQUEEZE CEMENT, ELI WIRE LINE RAN CBL ON 1-31-23 FOUND TOC @ 1940' ON ANNULUS OF 5 1/2". RECEMENTING PROCEDURES COMPLETE. RELEASE WORKOVER RIG.

Code	Qty or Units	Description of Product or Services	Unit Price	Total
C 104	1	Pump Charge	1180.00	1180.00
C 107	60	Mileage	5.00	300.00
C 200	160 SKS	CLASS "A" Cement	18.55	2968.00
C 205	300 #	CACL ₂ 2%	.75*	225.00
C 206	300 #	GEL 2%	.30*	90.00
C 208	160 #	PHENASEAL 1#/SK	1.55*	248.00
C 108	7.52 TON	TON Mileage 60 miles	1.50	676.80
C 761	1	5 1/2 Type B BASKET SHOE	1596.00	1596.00
C 604	2	5 1/2 Cement BASKETS	278.00	556.00
C 504	8	5 1/2 x 7 7/8 CENTRALIZERS	59.00	472.00
THANK YOU			Sub TOTAL	8,311.80
-MA-			Less 5%	435.59
6.5%			Sales Tax	400.08
Authorization <u>WITNESSED BY ARRON</u> Title <u>RA Energy Co. Rep.</u>			Total	8,276.29

I agree to the payment terms and conditions of services provided on the back of this job ticket. Any amendments to payment terms must be in writing on the front of this job ticket or in the Customer's records at ELITE's office.

810 E 7TH
PO Box 92
EUREKA, KS 67045
(620) 583-5561



Cement or Acid Field Report

Ticket No. **6901**

Foreman KEVIN MCCOY

Camp EUREKA

API #15-035-24761

Date	Cust. ID #	Lease & Well Number	Section	Township	Range	County	State
12-3-22	1375	BLACK #1	23	34S	SE	Cowley	Ks
Customer	Safety Meeting		Unit #	Driver	Unit #	Driver	
R.A. Energy LLC	KM AM DK		104	ALAN M.			
Mailing Address			113	DAN K.			
City	State	Zip Code					
Leawood	KS	66211					

Job Type SURFACE Hole Depth 224' K.B. Slurry Vol. 30 BBL Tubing _____
Casing Depth 210' G.L. Hole Size 12 1/4" Slurry Wt. 15" Drill Pipe _____
Casing Size & Wt. 8 5/8" 23" Cement Left in Casing 20' ± Water Gal/SK _____ Other _____
Displacement 12.7 BBL Displacement PSI _____ Bump Plug to _____ BPM _____

Remarks: SAFETY Meeting: Rig up to 8 5/8" casing. BREAK Circulation w/ 10 BBL Fresh water.
Mixed 125 SKS CLASS 'A' Cement w/ 3% CAC, 2% GEL, 1/4" FLO SEAL/SK @ 15"/GAL, yield 1.35 =
30 BBL SLURRY. Displace w/ 12.7 BBL Fresh water. Shut casing in. Good Cement Returns to
SURFACE = 10 BBL SLURRY to Pit. Job Complete. Rig down.

Code	Qty or Units	Description of Product or Services	Unit Price	Total
C 101W	1	Pump Charge	1265.00	1265.00
C 107	60	Mileage	5.00	300.00
C 200	125 SKS	CLASS 'A' Cement	18.55	2318.75
C 205	355 #	CAC 3%	.75 #	266.25
C 206	235 #	GEL 2%	.30 #	70.50
C 209	30 #	FLO SEAL 1/4"/SK	2.80 #	84.00
C 108B	5.88 TONS	Ton Mileage 60 miles	1.50	529.20
paid by R.A. Energy on 1-3-23				
THANK you				
6.5%				
Sub Total				4833.70
Less 5%				250.59
Sales Tax				178.07
Authorization	Witnessed By Willi	Title C&G DRG Toolpusher	Total	4761.18

I agree to the payment terms and conditions of services provided on the back of this job ticket. Any amendments to payment terms must be in writing on the front of this job ticket or in the Customer's records at ELITE's office.

Insurance well,
no charge



Cement or Acid Field Report

Ticket No. **6905**

Foreman David Gardner

Camp Eureka

API 15-035-24761

Date	Cust. ID #	Lease & Well Number	Section	Township	Range	County	State
12-15-22	1375	BLACK #1	23	34S	5E	Cowley	Ks
Customer RA Energy, LLC Mailing Address 11615 Rosewood St. Ste 100 City Leawood State KS Zip Code 66211			Safety Meeting	Unit #	Driver	Unit #	Driver
			DG	104	ALAN M.		
			AM	112	Dan K.		
			SM	113	Steve M.		
			DK				

Job Type <u>Longstring</u>	Hole Depth <u>4002' K.B.</u>	Slurry Vol. <u>14 Bbl Lead 50 Bbl Tail</u>	Tubing _____
Casing Depth <u>3588.66' K.B.</u>	Hole Size <u>7 7/8"</u>	Slurry Wt. <u>13.3# - 13.8#</u>	Drill Pipe _____
Casing Size & Wt. <u>5 1/2" 17#</u>	Cement Left in Casing <u>48.64' S.S.</u>	Water Gal/SK _____	Other _____
Displacement <u>7 1/4 Bbl</u>	Displacement PSI <u>50</u>	Bump Plug to <u>1000 PSI</u>	BPM _____

Remarks: Safety Meeting: 5 1/2" 17" casing set @ 3588.66' K.B. Circulate w/ Mud pump for 1 Hour.
Rig up to 5 1/2 casing. Set Basketshoe @ 1000 PSI. Break circulation w/ 10 Bbl fresh water. Mixed
50 sks 60/40 Pozmix Cement w/ 6% Gel, 2" Phenoseal/sk @ 13.3#/gal, yield 1.57 = 14 Bbl slurry. Tail in
w/ 150 sks Thick Set Cement w/ 5" Kolseal/sk, 1" Phenoseal/sk, 1/3% CF-115 @ 13.8#/gal, yield 1.85 = 50
Bbl slurry. Wash out pump & lines. Shut down. Went to Release Latch Down plug & noticed plug stop
pin had unscrewed & already released plug. Consulted w/ Roger Martin & decided to Displace as much
as possible. Start Displacement & plug landed @ 7 1/4 Bbl w/ fresh water = 3 1/2% of water above
cement. Job done. Rig down.

Final Displacement pressure of 50 PSI. Bump plug to 1000 PSI.

Plus R.H. w/ 20 SKS + M.H. w/ 15 SKS

Centralizers on #2, 4, 6, 8, 10, 13, 21, 28 Baskets on #3, 12

[illegible]

I agree to the payment terms and conditions of services provided on the back of this job ticket. Any amendments to payment terms must be in writing on the front of this job ticket or in the Customer's records at ELITE's office.



ELITE
CEMENTING & ACID SERVICE, LLC

SAM'S
WELL
SERVICE

Camp EUREKA

Date	Cust. ID #	Lease & Well Number	Section	Township	Range	County	State
1-23-23	1375	BLACK #1	23	34S	5E	Cowley	Ks
Customer			Unit #	Driver	Unit #	Driver	
RA Energy, LLC			104	ALAN M.			
Mailing Address			110	STEVE M.			
11615 Rosewood St. Ste 100							
City	State	Zip Code					
Leawood	Ks	66211					

Remarks: Safety Meeting: AFTER DRILLING out Cement From 290' to 3055' on I.D of 5 1/2", Drilled out Latch down Plug & Baffle Plate @ 3535'. TAG float in Basket Shoe @ 3580'. Circulate I.D of 5 1/2" Clean. 1-23-23 ELI wireline RAN Cement Bond Log from 3580' to 2986' Free Pipe over this interval. Mid-Con Tools RAN 5 1/2" Packer & 2 7/8" Tubing to 3509'. Set Packer, Pressure Annulus to 300 PSI. Shut Annulus in. Rig up to 2 7/8" Tubing. Establish injection rate w/ water into ports on Basket Shoe @ 3 BPM @ 600 PSI w/ no fluid returns to surface on annulus of 5 1/2". Mixed 50 SKS Class 'A' Cement w/ 2% CACZ, 2% Gel, 1" Phenoseal/SK @ 14.8#/9AL, yield 1.35 = 12 BBL Slurry. (Mixing Pressure 600 PSI - 50 PSI @ 3 BPM) Shut down, wash out Pump & Lines. Start Displacement @ 2 BPM @ 0 PSI, 10 BBL in @ 0 PSI (Cement going out ports in Basket Shoe), 13 BBL in @ 150 PSI, 15 BBL in @ 325 PSI, 17 BBL in @ 500 PSI, 19 BBL in @ 750 PSI, 21.5 BBL in @ 1000 PSI, 15 IP 900 PSI Holding @ 400 PSI. Release Pressure, No Flow BACK, float in Basket Shoe Closed. BACK wash w/ 40 BBL water. TOOK w/ Packer. Job Complete.

[illegible]

I agree to the payment terms and conditions of services provided on the back of this job ticket. Any amendments to payment terms must be in writing on the front of this job ticket or in the Customer's records at ELITE's office.

810 E 7TH
PO Box 92
EUREKA, KS 67045
(620) 583-5561



SAM'S
WELL
SERVICE

Cement or Acid Field Report
Ticket No. **7019**
Foreman KEVIN MCCOY
Camp EUREKA

API # 15-035-24761

Date	Cust. ID #	Lease & Well Number	Section	Township	Range	County	State
1-25-23	1375	BLACK # 1	23	34S	SE	Cowley	Ks
Customer RA ENERGY, LLC			Safety Meeting KM AM SM	Unit # 104 113	Driver ALAN M. STEVE M	Unit #	Driver
Mailing Address 11615 Rosewood St. Ste 100							
City Leawood	State Ks	Zip Code 66211					

Job Type Squeeze Hole Depth 4002' Slurry Vol. 38 BBL Tubing 2 7/8" EUE
Casing Depth 3588.66' Hole Size 7 7/8 Slurry Wt. 15# Drill Pipe _____
Casing Size & Wt. 5 1/2" 17# Cement Left in Casing 50' ± Water Gal/SK _____ Other _____
Displacement 21.5 BBL Displacement PSI 1100 Bump Plug to _____ BPM _____

Remarks: SAFETY MEETING: 5 1/2" 17# CASING WAS ORIGINALLY SET @ 3588.66' KB (3579.66' G.L.) w/ BASKET SHOE CENTRALIZERS ON #2, 4, 6, 8, 10, 13, 21, 28. BASKETS ON TOP OF #3, #12. AFTER DRILLING OUT CEMENT ON ID OF 5 1/2" WAS COMPLETE WE SQUEEZED 50 SKS CEMENT THRU BASKET SHOE ON 1-23-23. ELI RAN CBL FOUND TOC @ 3310' PERFORATE SQUEEZE HOLES FROM 3290-3292 (6 HOLES) ← ON 1-25-23. 1-25-23 MID-CON RAN PACKER & 2 7/8" TUBING. SET PACKER @ 3097'. ESTABLISH INJECTION RATE w/ WATER @ 3.5 BPM @ 400 PSI w/ NO RETURNS TO SURFACE. START MIXING CEMENT HAD 23 BBL SLURRY PUMPED (GOT GOOD RETURNS TO SURFACE) TOTAL CEMENT PUMPED = 160 SKS CLASS "A" CEMENT w/ 2% CACL₂, 2% GEL, 1# PHENASEAL /SK @ 15#/GAL YIELD 1.33 = 38 BBL SLURRY. WASH OUT PUMP & LINES. DISPLACE w/ 21.5 BBL FRESH WATER. FINAL PUMPING PRESSURE 1100 PSI. SHUT IN @ 400 PSI. AFTER DRILLING OUT THIS SQUEEZE CEMENT, ELI WIRE LINE RAN CBL ON 1-31-23 FOUND TOC @ 1940' ON ANNULUS OF 5 1/2". RECEMENTING PROCEDURES COMPLETE. RELEASE WORKOVER RIG.

Code	Qty or Units	Description of Product or Services	Unit Price	Total
C 104	1	Pump Charge	1180.00	1180.00
C 107	60	Mileage	5.00	300.00
C 200	160 SKS	CLASS "A" CEMENT	18.55	2968.00
C 205	300 #	CACL ₂ 2%	.75*	225.00
C 206	300 #	GEL 2%	.30*	90.00
C 208	160 #	PHENASEAL 1#/SK	1.55*	248.00
C 108	7.52 TON	TON Mileage 60 miles	1.50	676.80
C 761	1	5 1/2 Type B BASKET SHOE	1596.00	1596.00
C 604	2	5 1/2 Cement BASKETS	278.00	556.00
C 504	8	5 1/2 x 7 7/8 CENTRALIZERS	59.00	472.00
			Sub TOTAL	8311.80
			Less 5%	435.59
			Sales Tax	400.08
			Total	8276.29

Authorization WITNESSED BY ARRON

Title RA ENERGY Co. Rep.

I agree to the payment terms and conditions of services provided on the back of this job ticket. Any amendments to payment terms must be in writing on the front of this job ticket or in the Customer's records at ELITE's office.



Conservation Division
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

Phone: 316-337-6200
Fax: 316-337-6211
<http://kcc.ks.gov/>

Susan K. Duffy, Chair
Dwight D. Keen, Commissioner
Andrew J. French, Commissioner

Laura Kelly, Governor

May 18, 2023

Tom Raney
Raney Oil Company, LLC
4665 BAUER BROOK CT.
LAWRENCE, KS 66049-9013

Re: ACO-1
API 15-035-24761-00-00
BLACK 1
NW/4 Sec.23-34S-05E
Cowley County, Kansas

Dear Tom Raney:

K.A.R. 82-3-107 provides for all completion information to be filed within 120 days of the spud date. Subsection(e)(2) of that regulation states "All rights to confidentiality shall be lost if the filings are not timely."

The above referenced well was spudded on 12/01/2022 and the ACO-1 was received on May 16, 2023 (not within the 120 days timely requirement).

Therefore, your request for confidential treatment of data contained within the ACO-1 filing cannot be granted at this time.

If you should have any questions, please do not hesitate to contact me at (316)337-6200.

Sincerely,

Production Department