

Form	ACO1 - Well Completion
Operator	Satchell Creek Petroleum, LLC
Well Name	HOBBS A 8-34
Doc ID	1738493

Casing

Purpose Of String	Size Hole Drilled	Size Casing Set	Weight	Setting Depth	Type Of Cement	Number of Sacks Used	Type and Percent Additives
Surface	12.25	8.625	23	222	HxH-325	185	2% gel; 3% cc
Production	7.875	5.5	15	4121	H-LD	250	50% F; .1% FL; 3% salt
Production	7.875	5.5	15	2155	H-Con	350	50% F; .1% FL; 3% salt

petroleum Geologist

COUNTY Graham STATE Kansas

FORMATION TOPS & STRUCTURAL POSITION

ELEVATIONS

K.B. _____
2494'

D.F. _____

GL. 2486' _____

All measurements from _____ K.B. 2494' _____

CASING RECORD

Conductor _____ of _____ wt. _____ lin. _____

Surface _____ of _____ wt. _____ lin. _____

Production _____ of _____ wt. _____ lin. _____

MARKS

be a potential producing well

K TYPES

- ☐ Feldspar
- ☐ Ferrpel
- ☐ Ferr
- ☐ Glau
- ☐ Gyp
- ☐ Hvymin
- ☐ Kaol
- ☐ Marl
- ☐ Minxl
- ☐ Nodule
- ☐ Phos
- ☐ Pyr
- ☐ Salt
- ☐ Sandy
- ☐ Silt
- ☐ Sil
- ☐ Sulphur
- ☐ Tuff

STRINGER	
	Red shale
	Sh
	Sandy lms
	Lms
	Gryslt
	Grysh
	Dol
	Clystn
	Carbsh
	Anhy
	Arg
	Bent
	Coal
	Dol
	Gyp
	Ls
	Mrst

Geological Descriptions

KB 2494'

gran, wī srtđ, dns, pr intgran Por, no odor, no Shw.

aren, sli ind.

Iran, w/ srid, ind o/ Glauconite, dns, pr intgran Por, fo

dns, barren, sml ind o/ organic matter.

—King Hill Sh. 3669' (-117°)
—Lecompton 3671' (-117°)
in Iran, fos, fr intos Por, no odor, no Shw.
Iran, v slty.

Queen Hill Sh. 3728' (-123°
v fn Iran, chky, fos, pr intfos Por, no odor, no Shw.

Heebner 3783' (-128° 30' 00")
Toronto 3805' (-131° 00' 00")
Lansing 3824' (-132° 00' 00")

gr, sli ool., dnse, firm-hd, SSFC

—Muncie Creek 3938' (- 144

—micro xln, slt Ool, wicht, cht, org-wnt opaq, FFSO-bl
chunky, ft odor, no fluor.

—micro xln, sub chky, v chty, dty, GSFO-blk-dk bn, tro-
fluor, ft odor, Gas kick 2S 1000u.

—d, lt bn str, fr-xln-Ool, gpp Por, shallow to deep vug,
r, flt odor,

————— **Stark Sh. 4006' (-15'**

—Hushpuckney Sh. 4027' (-1533')

named _____

#A-8-34

corner



and pipe was set.

 Slitsstrg
Ssstrg

TEXTURE

 B3 Boundst
C Chalky
Cx Cryxin

 E Earthy
Fx Finexlin

 G Grainst
Hx Lithogr

 M Microlin
P Mudst

 F Packst
K Wackest

OIL SHOW

 Gas sho
Good

-  Fair
-  Poor
-  Dead

INTERVAL

-  Dst
-  Core
-  Dst
-  Straddle

EVENT

-  Rft
-  Sidewall
-  Dst
-  Open hole
-  Perforation

Engineering Data

TG (1000u) ———
C1 (1000u) - - -
C2 (1000u) - - -
C3 (1000u) - - -
C4 (1000u) - - -
C5 (1000u) - - -

0 100 200 300 400 500 600 700 800 900 1000

0 100 200 300 400 500 600 700 800 900 1000

TG, C1-C5

[illegible][illegible]

no odor,

y IP,

c matter,

IFP: 90
 FFP: 1
 SIP: 90


DS
 395
 15-0
 IF: Sur
 NO BE
 FF:

4)		Rec - 4
		IFP: N FFP: 1 SIP: 1


[illegible]

ROCK TYPES

Unit	Age	Stratigraphic Position	Correlation	Notes
Unit 1	100	100	100	100
Unit 2	90	90	90	90
Unit 3	80	80	80	80
Unit 4	70	70	70	70
Unit 5	60	60	60	60
Unit 6	50	50	50	50
Unit 7	40	40	40	40
Unit 8	30	30	30	30
Unit 9	20	20	20	20
Unit 10	10	10	10	10

[illegible]

Satchell Creek
Hobbs A #8-34





DRILL STEM TEST REPORT

Prepared For: **Satchell Creek Petroleum**

3032 N Cortina St.
Wichita, KS 67205

ATTN: Chris Leiker & Sean

Hobbs A8-34

SE-SW-NW-NW 34-10-25 - Graham County

Start Date: 2023.10.02 @ 11:24:49

End Date: 2023.10.03 @ 05:49:41

Job Ticket #: 01606 DST #: 1

Eagle Testers

1309 Patton Road Great Bend, Kansas 67530

620-791-7394

Printed: 2023.10.04 @ 13:54:17

Satchell Creek Petroleum

SE-SW-NW-NW 34-10-25 - Graham County

Hobbs A8-34

DST # 1

Lansing A - F

2023.10.02



DRILL STEM TEST REPORT

Satchell Creek Petroleum

3032 N Cortina St.
Wichita, KS 67205

ATTN: Chris Leiker & Sean

**SE-SW-NW-NW 34-10-25 - Graham
County
Hobbs A8-34**

Job Ticket: 01606

DST#: 1

Test Start: 2023.10.02 @ 11:24:49

GENERAL INFORMATION:

Formation: **Lansing A - F**

Deviated: No Whipstock: ft (KB)

Time Tool Opened: 01:01:42

Time Test Ended: 05:49:41

Interval: 3795.00 ft (KB) To 3900.00 ft (KB) (TVD)

Total Depth: 3900.00 ft (KB) (TVD)

Hole Diameter: 7.88 inches Hole Condition: Poor

Test Type: Conventional Bottom Hole (Initial)

Tester: Chad F Geist

Unit No: 1

Reference Elevations: 2494.00 ft (KB)

2486.00 ft (CF)

KB to GR/CF: 8.00 ft

Serial #: 9139

Press@RunDepth: 158.56 psig @ ft (KB)

Start Date: 2023.10.02

End Date:

2023.10.03

Start Time: 21:40:12

End Time:

05:49:41

Capacity: psig

Last Calib.: 1899.12.30


Time On Btm: 2023.10.03 @ 00:59:42

Time Off Btm: 2023.10.03 @ 03:17:42

TEST COMMENT: 60-20-30-30

IO: Built to 4.5" in 60 mins

BB: N/A



PRESSURE SUMMARY

Time (Min.)	Pressure (psig)	Temp (deg F)	Annotation
0	1991.36	113.18	Initial Hydro-static
2	95.76	113.69	Open To Flow (1)
61	136.40	113.82	Shut-In(1)
81	966.84	114.26	End Shut-In(1)
82	140.57	114.05	Open To Flow (2)
110	158.56	114.23	Shut-In(2)
137	975.17	114.80	End Shut-In(2)
138	1977.72	115.78	Final Hydro-static


Recovery

Length (ft)	Description	Volume (bbl)
128.00	100% DM	

Gas Rates

	Choke (inches)	Pressure (psig)	Gas Rate (Mcf/d)
--	----------------	-----------------	------------------

	Recovery Table	
Length	Recovery Table	Volume
Length	Description	Volume





DRILL STEM TEST REPORT

TOOL DIAGRAM

Satchell Creek Petroleum

3032 N Cortina St.
Wichita, KS 67205

ATTN: Chris Leiker & Sean

**SE-SW-NW-NW 34-10-25 - Graham
County
Hobbs A8-34**

Job Ticket: 01606

DST#: 1

Test Start: 2023.10.02 @ 11:24:49

Tool Information

Drill Pipe:	Length:	ft	Diameter:	inches	Volume:	- bbl	Tool Weight:	10000.00 lb
Heavy Wt. Pipe:	Length:	ft	Diameter:	inches	Volume:	- bbl	Weight set on Packer:	20000.00 lb
Drill Collar:	Length:	ft	Diameter:	inches	Volume:	- bbl	Weight to Pull Loose:	65000.00 lb
					Total Volume:	- bbl	Tool Chased	1.00 ft
Drill Pipe Above KB:	ft						String Weight: Initial	49000.00 lb
Depth to Top Packer:	28.50 ft						Final	50000.00 lb
Depth to Bottom Packer:	ft							
Interval between Packers:	105.00 ft							
Tool Length:	133.50 ft							
Number of Packers:	2		Diameter:	6.75 inches				
Tool Comments:								

Tool Description

Tool Description	Length (ft)	Serial No.	Position	Depth (ft)	Accum. Lengths
------------------	-------------	------------	----------	------------	----------------

Shut In Tool	5.00			5.00	
Hydraulic tool	6.00			11.00	
Jars	4.00			15.00	
Safety Joint	2.50			17.50	
Top Packer	6.50			24.00	
Packer	4.50			28.50	28.50 Bottom Of Top Packer
Change Over Sub	0.75			29.25	
Drill Pipe	60.50			89.75	
Change Over Sub	0.75			90.50	
Anchor	38.00			128.50	
Recorder	0.00	9119	Inside	128.50	
Recorder	0.00	9139	Outside	128.50	
Bullnose	5.00			133.50	105.00 Anchor Tool

Total Tool Length: 133.50



DRILL STEM TEST REPORT

FLUID SUMMARY

Satchell Creek Petroleum

3032 N Cortina St.
Wichita, KS 67205

ATTN: Chris Leiker & Sean

**SE-SW-NW-NW 34-10-25 - Graham
County
Hobbs A8-34**

Job Ticket: 01606

DST#: 1

Test Start: 2023.10.02 @ 11:24:49

Mud and Cushion Information

Mud Type: Gel Chem

Mud Weight: 9.00 lb/gal

Viscosity: 42.00 sec/qt

Water Loss: 5.40 in³

Resistivity: ohm.m

Salinity: 2800.00 ppm

Filter Cake: 1.00 inches

Cushion Type:

Cushion Length:

Cushion Volume:

Gas Cushion Type:

Gas Cushion Pressure:

Oil API:

Water Salinity:

deg API

ppm

Recovery Information

Recovery Table

Length ft	Description	Volume bbl
128.00	100% DM	

Total Length: 128.00 ft

Total Volume: bbl

Num Fluid Samples: 0

Num Gas Bombs: 0

Serial #:

Laboratory Name:

Laboratory Location:

Recovery Comments:



DRILL STEM TEST REPORT

GAS RATES

Satchell Creek Petroleum

3032 N Cortina St.
Wichita, KS 67205

ATTN: Chris Leiker & Sean

**SE-SW-NW-NW 34-10-25 - Graham
County
Hobbs A8-34**

Job Ticket: 01606

DST#: 1


Test Start: 2023.10.02 @ 11:24:49


Gas Rates Information

Temperature: 59 (deg F)
Relative Density: 0.65
Z Factor: 0.8

Gas Rates Table

Flow Period	Elapsed Time	Choke (inches)	Pressure (psig)	Gas Rate (Mcf/d)
		0.00	0.00	0.00







DRILL STEM TEST REPORT

Prepared For: **Satchell Creek Petroleum**

3032 N Cortina St.
Wichita, KS 67205

ATTN: Chris Leiker & Sean

Hobbs A8-34

SE-SW-NW-NW 34-10-25 - Graham County

Start Date: 2023.10.02 @ 00:00:00

End Date:

Job Ticket #: 01606

DST #: 2


Eagle Testers

1309 Patton Road Great Bend, Kansas 67530

620-791-7394

Printed: 2023.10.04 @ 13:55:07

	Recovery Table	
Length	Recovery Table	Volume
Length	Description	Volume





DRILL STEM TEST REPORT

TOOL DIAGRAM

Satchell Creek Petroleum

3032 N Cortina St.
Wichita, KS 67205

ATTN: Chris Leiker & Sean

**SE-SW-NW-NW 34-10-25 - Graham
County
Hobbs A8-34**

Job Ticket: 01606

DST#: 2

Test Start: 2023.10.02 @ 00:00:00

Tool Information

Drill Pipe:	Length: 3938.00 ft	Diameter:	inches	Volume: 3825462 bbl	Tool Weight:	10000.00 lb
Heavy Wt. Pipe:	Length: ft	Diameter:	inches	Volume: - bbl	Weight set on Packer:	20000.00 lb
Drill Collar:	Length: ft	Diameter:	inches	Volume: - bbl	Weight to Pull Loose:	65000.00 lb
				Total Volume: - bbl	Tool Chased	1.00 ft
Drill Pipe Above KB:	7.50 ft				String Weight: Initial	50000.00 lb
Depth to Top Packer:	3959.00 ft				Final	50000.00 lb
Depth to Bottom Packer:	ft					
Interval between Packers:	39.00 ft					
Tool Length:	67.50 ft					
Number of Packers:	2	Diameter:	6.75 inches			
Tool Comments:						

Tool Description

Tool Description	Length (ft)	Serial No.	Position	Depth (ft)	Accum. Lengths
------------------	-------------	------------	----------	------------	----------------

Shut In Tool	5.00			3935.50	
Hydraulic tool	6.00			3941.50	
Jars	4.00			3945.50	
Safety Joint	2.50			3948.00	
Top Packer	6.50			3954.50	
Packer	4.50			3959.00	28.50 Bottom Of Top Packer
Anchor	34.00			3993.00	
Recorder	0.00	9119	Inside	3993.00	
Recorder	0.00	9139	Outside	3993.00	
Bullnose	5.00			3998.00	39.00 Anchor Tool
Total Tool Length:	67.50				



DRILL STEM TEST REPORT

FLUID SUMMARY

Satchell Creek Petroleum

3032 N Cortina St.
Wichita, KS 67205

ATTN: Chris Leiker & Sean

**SE-SW-NW-NW 34-10-25 - Graham
County
Hobbs A8-34**

Job Ticket: 01606

DST#: 2

Test Start: 2023.10.02 @ 00:00:00

Mud and Cushion Information

Mud Type: Gel Chem

Mud Weight: 9.00 lb/gal

Viscosity: 64.00 sec/qt

Water Loss: 5.40 in³

Resistivity: 0.00 ohm.m

Salinity: 2800.00 ppm

Filter Cake: 1.00 inches

Cushion Type:

Cushion Length:

Cushion Volume:

Gas Cushion Type:

Gas Cushion Pressure:

ft

bbl

psig

Oil API:

Water Salinity:

deg API

ppm

Recovery Information

Recovery Table

Length ft	Description	Volume bbl
6.00	OCDM	

Total Length: 6.00 ft

Total Volume: bbl

Num Fluid Samples: 0

Num Gas Bombs: 0

Serial #:

Laboratory Name:

Laboratory Location:

Recovery Comments:



DRILL STEM TEST REPORT

GAS RATES

Satchell Creek Petroleum

3032 N Cortina St.
Wichita, KS 67205

ATTN: Chris Leiker & Sean

**SE-SW-NW-NW 34-10-25 - Graham
County
Hobbs A8-34**

Job Ticket: 01606

DST#: 2

Test Start: 2023.10.02 @ 00:00:00

Gas Rates Information

Temperature: 59 (deg F)

Relative Density: 0.65

Z Factor: 0.8

Gas Rates Table


Flow Period	Elapsed Time	Choke (inches)	Pressure (psig)	Gas Rate (Mcf/d)
		0.00	0.00	0.00

Serial #: 9139

Satchell Creek Petroleum

Hobbs A8-34

DST Test Number: 2




Serial #: 9119

Satchell Creek Petroleum

Hobbs A8-34

DST Test Number: 2





DRILL STEM TEST REPORT

Prepared For: **Satchell Creek Petroleum**

3032 N Cortina St.
Wichita, KS 67205

ATTN: Chris Leiker & Sean

Hobbs A8-34

SE-SW-NW-NW 34-10-25 - Graham County

Start Date: 2023.10.04 @ 09:08:20

End Date: 2023.10.06 @ 02:29:58

Job Ticket #: 01606 DST #: 3

Eagle Testers

1309 Patton Road Great Bend, Kansas 67530

620-791-7394

Printed: 2023.10.04 @ 13:55:48

Satchell Creek Petroleum

SE-SW-NW-NW 34-10-25 - Graham County

Hobbs A8-34

DST # 3

Lans F - G

2023.10.04



DRILL STEM TEST REPORT

Satchell Creek Petroleum

3032 N Cortina St.
Wichita, KS 67205

ATTN: Chris Leiker & Sean

**SE-SW-NW-NW 34-10-25 - Graham
County
Hobbs A8-34**

Job Ticket: 01606

DST#: 3

Test Start: 2023.10.04 @ 09:08:20

GENERAL INFORMATION:

Formation: **Lans F- G**

Deviated: No Whipstock: ft (KB)

Time Tool Opened: 12:02:59

Time Test Ended: 02:29:58

Interval: 3888.00 ft (KB) To 3920.00 ft (KB) (TVD)

Total Depth: 3920.00 ft (KB) (TVD)

Hole Diameter: 7.88 inches Hole Condition: Poor

Test Type: Conventional Straddle (Initial)

Tester: Chad F Geist

Unit No: 1

Reference Elevations: 2494.00 ft (KB)

2486.00 ft (CF)

KB to GR/CF: 8.00 ft

Serial #: 9139

Press@RunDepth: 208.94 psig @ ft (KB)

Start Date: 2023.10.04

End Date: 2023.10.06

Start Time: 09:08:20

End Time: 02:29:58

Capacity: psig

Last Calib.: 1899.12.30

Time On Btm: 2023.10.05 @ 12:01:29


Time Off Btm: 2023.10.05 @ 15:38:29

TEST COMMENT: 90-20-40-60

IO: Built to 1.75"

BB: N/A

Pressure vs. Time



PRESSURE SUMMARY

Time (Min.)	Pressure (psig)	Temp (deg F)	Annotation
0	2005.25	111.69	Initial Hydro-static
2	54.53	111.27	Open To Flow (1)
85	144.61	112.54	Shut-In(1)
105	1065.04	113.06	End Shut-In(1)
105	145.88	112.80	Open To Flow (2)
173	208.94	113.75	Shut-In(2)
216	1078.71	114.41	End Shut-In(2)
217	1907.86	114.54	Final Hydro-static

Recovery


Length (ft)	Description	Volume (bbl)
428.00	MCW 95%W 5%DM	

Gas Rates

	Choke (inches)	Pressure (psig)	Gas Rate (Mcf/d)
--	----------------	-----------------	------------------

Recovery Table

Length	Recovery Table	Volume
Length	Description	Volume





DRILL STEM TEST REPORT

TOOL DIAGRAM

Satchell Creek Petroleum

3032 N Cortina St.
Wichita, KS 67205

ATTN: Chris Leiker & Sean

**SE-SW-NW-NW 34-10-25 - Graham
County
Hobbs A8-34**

Job Ticket: 01606

DST#: 3

Test Start: 2023.10.04 @ 09:08:20

Tool Information

Drill Pipe:	Length:	ft	Diameter:	inches	Volume:	- bbl	Tool Weight:	10000.00 lb
Heavy Wt. Pipe:	Length:	ft	Diameter:	inches	Volume:	- bbl	Weight set on Packer:	20000.00 lb
Drill Collar:	Length:	ft	Diameter:	inches	Volume:	- bbl	Weight to Pull Loose:	65000.00 lb
					Total Volume:	- bbl	Tool Chased	2.00 ft
Drill Pipe Above KB:		ft					String Weight: Initial	52000.00 lb
Depth to Top Packer:		ft					Final	56000.00 lb
Depth to Bottom Packer:		ft						
Interval between Packers:	0.00	ft						
Tool Length:	260.00	ft						
Number of Packers:	3		Diameter:	6.75	inches			
Tool Comments:								

Tool Description	Length (ft)	Serial No.	Position	Depth (ft)	Accum. Lengths
------------------	-------------	------------	----------	------------	----------------

Shut In Tool	5.00			5.00	
Hydraulic tool	5.00			10.00	
Jars	5.00			15.00	
Safety Joint	2.00			17.00	
top Packer - Shale	5.00			22.00	
Packer - Shale	5.00			27.00	
Change Over Sub	0.75			27.75	
Drill Pipe	0.00			27.75	
Change Over Sub	0.75			28.50	
Anchor	24.00			52.50	
Recorder	0.00		Inside	52.50	
Recorder	0.00		Outside	52.50	
Blank Off Sub	1.00			53.50	
Packer - Shale	5.00			58.50	
Change Over Sub	0.75			59.25	
Drill Pipe	189.00	9119	Inside	248.25	
Change Over Sub	0.75	9139	Outside	249.00	
Anchor	6.00			255.00	
Recorder	0.00			255.00	
Bullnose	5.00			260.00	260.00

Anchor Tool

Total Tool Length: 260.00



DRILL STEM TEST REPORT

FLUID SUMMARY

Satchell Creek Petroleum

3032 N Cortina St.
Wichita, KS 67205

ATTN: Chris Leiker & Sean

**SE-SW-NW-NW 34-10-25 - Graham
County
Hobbs A8-34**

Job Ticket: 01606

DST#: 3

Test Start: 2023.10.04 @ 09:08:20

Mud and Cushion Information

Mud Type: Gel Chem

Mud Weight: 9.00 lb/gal

Viscosity: 64.00 sec/qt

Water Loss: 5.40 in³

Resistivity: ohm.m

Salinity: 2800.00 ppm

Filter Cake: 1.00 inches

Cushion Type:

Cushion Length:

Cushion Volume:

Gas Cushion Type:

Gas Cushion Pressure:

ft

bbl

psig

Oil API:

Water Salinity:

deg API

ppm

Recovery Information

Recovery Table

Length ft	Description	Volume bbl
428.00	MCW 95%W 5%DM	

Total Length: 428.00 ft

Total Volume: bbl

Num Fluid Samples: 0

Num Gas Bombs: 0

Serial #:

Laboratory Name:

Laboratory Location:

Recovery Comments:



DRILL STEM TEST REPORT

GAS RATES

Satchell Creek Petroleum

3032 N Cortina St.
Wichita, KS 67205

ATTN: Chris Leiker & Sean

**SE-SW-NW-NW 34-10-25 - Graham
County
Hobbs A8-34**

Job Ticket: 01606

DST#: 3


Test Start: 2023.10.04 @ 09:08:20

Gas Rates Information

Temperature: 59 (deg F)
Relative Density: 0.65
Z Factor: 0.8

Gas Rates Table

Flow Period	Elapsed Time	Choke (inches)	Pressure (psig)	Gas Rate (Mcf/d)
		0.00	0.00	0.00




Serial #: 9119

Satchell Creek Petroleum

Hobbs A8-34

DST Test Number: 3





DRILL STEM TEST REPORT

Prepared For: **Satchell Creek Petroleum**

3032 N Cortina St.
Wichita, KS 67205

ATTN: Chris Leiker & Sean

Hobbs A8-34

SE-SW-NW-NW 34-10-25 - Graham County

Start Date: 2023.10.04 @ 13:50:17

End Date: 2023.10.06 @ 07:11:55

Job Ticket #: 01606 DST #: 4

Eagle Testers
1309 Patton Road Great Bend, Kansas 67530
620-791-7394

Printed: 2023.10.04 @ 13:56:26

Satchell Creek Petroleum

SE-SW-NW-NW 34-10-25 - Graham County

Hobbs A8-34

DST # 4

Toronto - Lans A

2023.10.04



DRILL STEM TEST REPORT

Satchell Creek Petroleum

3032 N Cortina St.
Wichita, KS 67205

ATTN: Chris Leiker & Sean

**SE-SW-NW-NW 34-10-25 - Graham
County
Hobbs A8-34**

Job Ticket: 01606

DST#: 4

Test Start: 2023.10.04 @ 13:50:17

GENERAL INFORMATION:

Formation: **Toronto - Lans A**

Deviated: No Whipstock: ft (KB)

Time Tool Opened: 01:50:26

Time Test Ended: 07:11:55

Interval: 3780.00 ft (KB) To 3820.00 ft (KB) (TVD)

Total Depth: 3820.00 ft (KB) (TVD)

Hole Diameter: 7.88 inches Hole Condition: Poor

Test Type: Conventional Straddle (Initial)

Tester: Chad

Unit No: 1

Reference Elevations: 2494.00 ft (KB)

2486.00 ft (CF)

KB to GR/CF: 8.00 ft

Serial #: 9139

Press@RunDepth: 91.27 psig @ ft (KB)

Start Date: 2023.10.04 End Date: 2023.10.06

Start Time: 13:50:17 End Time: 07:11:55


Capacity: psig

Last Calib.: 1899.12.30

Time On Btm: 2023.10.06 @ 01:48:56

Time Off Btm: 2023.10.06 @ 04:11:56

TEST COMMENT:



PRESSURE SUMMARY

Time (Min.)	Pressure (psig)	Temp (deg F)	Annotation
0	1949.95	114.00	Initial Hydro-static
2	62.73	112.87	Open To Flow (1)
44	75.78	114.02	Shut-In(1)
64	921.32	114.16	End Shut-In(1)
65	78.88	113.92	Open To Flow (2)
104	91.27	114.20	Shut-In(2)
141	961.79	114.66	End Shut-In(2)
143	1926.87	115.79	Final Hydro-static


Recovery

Length (ft)	Description	Volume (bbl)
70.00	100% DM	

Gas Rates

	Choke (inches)	Pressure (psig)	Gas Rate (Mcf/d)
--	----------------	-----------------	------------------

	Recovery Table	
Length	Recovery Table	Volume
Length	Description	Volume





DRILL STEM TEST REPORT

TOOL DIAGRAM

Satchell Creek Petroleum

3032 N Cortina St.
Wichita, KS 67205

ATTN: Chris Leiker & Sean

**SE-SW-NW-NW 34-10-25 - Graham
County
Hobbs A8-34**

Job Ticket: 01606

DST#: 4

Test Start: 2023.10.04 @ 13:50:17

Tool Information

Drill Pipe:	Length:	ft	Diameter:	inches	Volume:	- bbl	Tool Weight:	10000.00 lb
Heavy Wt. Pipe:	Length:	ft	Diameter:	inches	Volume:	- bbl	Weight set on Packer:	20000.00 lb
Drill Collar:	Length:	ft	Diameter:	inches	Volume:	- bbl	Weight to Pull Loose:	65000.00 lb
					Total Volume:	- bbl	Tool Chased	1.00 ft
Drill Pipe Above KB:		ft					String Weight: Initial	52000.00 lb
Depth to Top Packer:		ft					Final	52000.00 lb
Depth to Bottom Packer:		ft						
Interval between Packers:	0.00	ft						
Tool Length:	368.00	ft						
Number of Packers:	3		Diameter:	6.75	inches			
Tool Comments:								

Tool Description

Tool Description	Length (ft)	Serial No.	Position	Depth (ft)	Accum. Lengths
------------------	-------------	------------	----------	------------	----------------

Shut In Tool	5.00			5.00	
Hydraulic tool	5.00			10.00	
Jars	5.00			15.00	
Safety Joint	2.00			17.00	
top Packer - Shale	5.00			22.00	
Packer - Shale	5.00			27.00	
Anchor	44.00			71.00	
Recorder	0.00		Inside	71.00	
Recorder	0.00		Outside	71.00	
Blank Off Sub	1.00			72.00	
Packer - Shale	5.00			77.00	
Change Over Sub	0.75			77.75	
Drill Pipe	284.50	9119	Inside	362.25	
Change Over Sub	0.00	9139	Outside	362.25	
Anchor	0.75			363.00	
Recorder	0.00			363.00	
Bullnose	5.00			368.00	368.00
Total Tool Length:	368.00				

Anchor Tool



DRILL STEM TEST REPORT

FLUID SUMMARY

Satchell Creek Petroleum

3032 N Cortina St.
Wichita, KS 67205

ATTN: Chris Leiker & Sean

**SE-SW-NW-NW 34-10-25 - Graham
County
Hobbs A8-34**

Job Ticket: 01606

DST#: 4

Test Start: 2023.10.04 @ 13:50:17

Mud and Cushion Information

Mud Type: Gel Chem

Mud Weight: 9.00 lb/gal

Viscosity: 64.00 sec/qt

Water Loss: 5.40 in³

Resistivity: ohm.m

Salinity: 2800.00 ppm

Filter Cake: 1.00 inches

Cushion Type:

Cushion Length:

Cushion Volume:

Gas Cushion Type:

Gas Cushion Pressure:

Oil API:

Water Salinity:

deg API

ppm

ft

bbl

psig

Recovery Information

Recovery Table

Length ft	Description	Volume bbl
70.00	100% DM	

Total Length: 70.00 ft

Total Volume: bbl

Num Fluid Samples: 0

Num Gas Bombs: 0

Serial #:

Laboratory Name:

Laboratory Location:

Recovery Comments:



DRILL STEM TEST REPORT

GAS RATES

Satchell Creek Petroleum

3032 N Cortina St.
Wichita, KS 67205

ATTN: Chris Leiker & Sean

**SE-SW-NW-NW 34-10-25 - Graham
County
Hobbs A8-34**

Job Ticket: 01606

DST#: 4


Test Start: 2023.10.04 @ 13:50:17

Gas Rates Information

Temperature: 59 (deg F)
Relative Density: 0.65
Z Factor: 0.8

Gas Rates Table

Flow Period	Elapsed Time	Choke (inches)	Pressure (psig)	Gas Rate (Mcf/d)
		0.00	0.00	0.00



Serial #: 9119

Satchell Creek Petroleum

Hobbs A8-34

DST Test Number: 4

