

CHENEY TESTING COMPANY, INC.

P. O. Box 367

HILL CITY, KANSAS 67642

DRILL-STEM TEST DATA

Company	A. Scott Ritchie	Test No.	1
Well Name & Number	Leikam #1	Zone Tested	Lansing/Ks. City
Company Address	125 N. Market Suite 950 Wichita, Ks.	Date	7/4/85
Company Rep.	Bob Buffo	Tester	Paul Simpson
Contractor	Murfin Drilling Company	Elevation	2069 KB
Location: Sec. 13 Twp. 12s Rge. 17w Co. Ellis State Ks.		Est. Feet of Pay	

Recorder No. 13364 Type AK-1 Range 3825 PSI

Recorder Depth 3390 Clock # 25582

(A) Initial Hydrostatic Mud 1864 PSI

(B) First Initial Flow Pressure 48 PSI

(C) First Final Flow Pressure 58 PSI

(D) Initial Shut-in Pressure 336 PSI

(E) Second Initial Flow Pressure 67 PSI

(F) Second Final Flow Pressure 77 PSI

(G) Final Shut-in Pressure 307 PSI

(H) Final Hydrostatic Mud 1813 PSI

Temperature 104

Mud Weight 9.9 Viscosity 39

Fluid Loss 16.4

Interval Tested 3334-3391

Anchor Length 57

Top Packer Depth 3329

Bottom Packer Depth 3334

Total Depth 3391

Drill Pipe Size 4 1/2 XH

Wt. Pipe I. D. Ft. Run

Recovery-Total Feet 15

Recovered 15 Feet Of Mud.

Recovered Feet Of

Recovered Feet Of

Recovered Feet Of

Recovered Feet Of

Recovered Feet Of

Extra Equipment

Recorder No. 13223 Type AK-1 Range 4150 PSI

Recorder Depth 3385 Clock # 25830

Tool Open Before I.S.I. 30 Mins.

Initial Shut-in 30 Mins.

Flow Period 30 Mins.

Final Shut-in 30 Mins.

Top Choke Size 1" Hole Size 7 7/8"

Bottom Choke Size 3/4" Rubber Size 6 3/4"

Tool Open @ 3:36 PM

Blow Remarks 1st open: Weak surface blow,
died in 10 minutes.


2nd open: No blow, flushed tool, no
blow.

Oil specks in tool.

Drill Collars I.D. 2.25 Ft. run 120.

Price of Job \$625.00

13361x



CHENEY TESTING COMPANY, INC.

P. O. Box 367

HILL CITY, KANSAS 67642

DRILL-STEM TEST DATA

Company	A. Scott Ritchie	Test No.	2
Well Name & Number	Leikam #1	Zone Tested	Lansing/Ks. City
Company Address	125 N. Market Suite 950 Wichita, Ks.	Date	7/5/585
Company Rep.	Bob Buffo.	Tester	Paul Simpson
Contractor	Murfin Drilling Company	Elevation	2069 KB
Location: Sec. 13 Twp. 12s Rge. 17w Co. Ellis State Ks.		Est. Feet of Pay	

Recorder No. 13364 Type AK-1 Range 3825 PSI

Recorder Depth 3419 Clock # 25562

(A) Initial Hydrostatic Mud 1843 PSI

(B) First Initial Flow Pressure 71 PSI

(C) First Final Flow Pressure 96 PSI

(D) Initial Shut-in Pressure 221 PSI

(E) Second Initial Flow Pressure 106 PSI

(F) Second Final Flow Pressure 115 PSI

(G) Final Shut-in Pressure 211 PSI

(H) Final Hydrostatic Mud 1785 PSI

Temperature 107

Mud Weight 9.9 Viscosity 39

Fluid Loss 16.4

Interval Tested 3390-3420

Anchor Length 30

Top Packer Depth 3385

Bottom Packer Depth 3390

Total Depth 3420

Drill Pipe Size 4 1/2 XH

Wt. Pipe I. D. Ft. Run

Recovery-Total Feet 175

Recovered 120 Feet Of Gas in pipe.

Recovered 5 Feet Of Slight oil specked muddy water.

Recovered 175 Feet Of Muddy water.

Recovered Feet Of

Recovered Feet Of

Recovered Feet Of

Extra Equipment

Recorder No. 13223 Type AK-1 Range 4150 PSI

Recorder Depth 3414 Clock # 25830

Tool Open Before I.S.I. 30 Mins.

Initial Shut-in 45 Mins.

Flow Period 30 Mins.

Final Shut-in 45 Mins.

Top Choke Size 1" Hole Size 7 7/8"

Bottom Choke Size 3/4" Rubber Size 6 3/4"

Tool Open @ 5:23 AM

Blow Remarks 1st open: 3/4 inch blow, building to 11 inches.

2nd open: 1/2 inch blow, building to 4 inches.

Well Chlorides: 64,000 ppm.


Recovery Chlorides: 90,000 ppm.

Resistivity .074 ohms @ 80°F.

Drill Collars I.D. 2.25 Ft. run 120.

Price of Job \$625.00-

13364 X



CHENEY TESTING COMPANY, INC.

P. O. Box 367

HILL CITY, KANSAS 67642

DRILL-STEM TEST DATA

Company	A. Scott Ritchie	Test No.	3
Well Name & Number	Leikam #1	Zone Tested	Lansing/Ks. City
Company Address	125 N. Market Suite 950 Wichita, Ks.	Date	7/6/85
Company Rep.	Bob Buffo	Tester	Paul Simpson
Contractor	Murfin Drilling Company	Elevation	2069 KB
Location: Sec. 13 Twp. 12s Rge. 17w Co. ELLis State Ks..		Est. Feet of Pay	

Recorder No. 13364 Type AK-1 Range 825 PSI

Recorder Depth 3520 Clock # 25562

(A) Initial Hydrostatic Mud 1911 PSI

(B) First Initial Flow Pressure 125 PSI

(C) First Final Flow Pressure 144 PSI

(D) Initial Shut-in Pressure 529 PSI

(E) Second Initial Flow Pressure 163 PSI

(F) Second Final Flow Pressure 173 PSI

(G) Final Shut-in Pressure 519 PSI

(H) Final Hydrostatic Mud 1805 PSI

Temperature 109

Mud Weight 10.0 Viscosity 41

Fluid Loss 14.2

Interval Tested 3444-3521

Anchor Length 77

Top Packer Depth 3439

Bottom Packer Depth 3444

Total Depth 3521

Drill Pipe Size 4 1/2 XH

Wt. Pipe I. D. Ft. Run

Recovery-Total Feet 175

Recovered 5 Feet Of Gas in pipe.

Recovered 55 Feet Of Gassy heavy oil cut watery mud: 25% gas, 25% oil, 5% water, 45% mud.

Recovered 120 Feet Of Gassy muddy specked water: 35% gas, 5% oil & 60% water.

Recovered 119 Feet Of Gas free fluid.

Recovered Feet Of

Recovered Feet Of

Extra Equipment Price of Job \$625.00

Recorder No. 13223 Type AK-1 Range 4150 PSI

Recorder Depth 3515 Clock # 25830

Tool Open Before I.S.I. 30 Mins.

Initial Shut-in 45 Mins.

Flow Period 30 Mins.

Final Shut-in 45 Mins.

Top Choke Size 1" Hole Size 7 7/8"

Bottom Choke Size 3/4" Rubber Size 6 3/4"

Tool Open @ 1:49 AM

Blow Remarks 1st open: 1/4 inch building blow to 3 inches.

2nd open: Surface blow, building to 1 inch.

Well Chlorides: 61,000 ppm.

Recovery Chlorides: 90,000 ppm.

Resistivity .09 ohms @ 65°F.

Drill Collars I.D. 2.25 Ft. run 120.

INITIAL SHUT-IN

=====

RECORDER NO: 13364 DEPTH: 3521 FT.
 INITIAL FLOW TIME (T): 30 MIN.

DT(MIN)	LOG((T+DT)/DT)	PRESSURE(P SIG)
0	0.000	133.5
5	0.845	197.8
10	0.602	425.5
15	0.477	501.3
20	0.398	517.7
25	0.342	525.4
30	0.301	529.2
35	0.269	531.1
40	0.243	533.0
45	0.222	535.0

FINAL SHUT-IN

=====

RECORDER NO: 13364 DEPTH: 3521 FT.
 TOTAL FLOW TIME: 60 MIN.

DT(MIN)	LOG((T+DT)/DT)	PRESSURE(P SIG)
0	0.000	161.4
5	1.114	161.4
10	0.845	169.0
15	0.699	278.5
20	0.602	461.0
25	0.531	494.6
30	0.477	507.1
35	0.434	513.8
40	0.398	516.7
45	0.368	517.7

CHENEY TESTING CO, INC.
CALCULATION OF FORMATION CHARACTERISTICS
FROM DST DATA

FOR: A. SCOTT RITCHIE
LEIKAM #1
SEC 13-12S-17W
ELLIS COUNTY KANSAS
DST # 3
FORMATION: LANSING
ELEVATION: 2069 KB

TEST PARAMETERS

TEST INTERVAL: 3444 - 3521	EST PAY: 11
TIME INTERVAL: 30 - 45 - 30 - 45	VISCOSITY OF FLUID: 2
INITIAL FLOW PRESS: 122.9- 133.5	HOLE SIZE: 7.875
FINAL FLOW PRESS: 157.5- 161.4	D.C. CAPACITY: 0.00492
SHUT-IN PRESS(I-F): 535.0- 517.7	W.P. CAPACITY: 0.00000
BOTTOM HOLE TEMPERATURE: 109	D.P. CAPACITY: 0.01402
TOTAL FEET OF RECOVERY: 175	TOTAL BARRELS RECOVERY: 1.3610

EXTRAPOLATED INITIAL SHUT-IN PRESSURE (PSI): 550
SLOPE (PSI-CYCLE): 70 POINTS USED: 5

EXTRAPOLATED FINAL SHUT-IN PRESSURE (PSI): 537
SLOPE (PSI-CYCLE): 48 POINTS USED: 3

CALCULATIONS

AVERAGE PRODUCTION RATE (B/D)	: 32.66
TRANSMISSIBILITY (MD-FT/CP)	: 110.65
PERMEABILITY (MD)	: 20.12
PRODUCTIVITY INDEX (B/D/PSI)	: 0.1250
DAMAGE RATIO	: 1.432
APPROXIMATE RADIUS OF INVESTIGATION (FT)	: 34.7
DRAWDOWN FACTOR (%)	: 2.364
POTENTIOMETRIC SURFACE (FT)	: -206.70

HORNER PLOT

A. SCOTT RITCHIE


LEIKAM #1


DST # 3 DEPTH: 3521

RECORDER NO. 13364

INITIAL SHUT-IN: $\diamond$

FINAL SHUT-IN: $\square$






This is an actual photograph of recorder chart.

POINT	PRESSURE	
	Field Reading	Office Reading
(A) Initial Hydrostatic Mud	1911	1906
(B) First Initial Flow Pressure	125	122.9
(C) First Final Flow Pressure	144	133.5
(D) Initial Closed-in Pressure	529	535.0
(E) Second Initial Flow Pressure	163	157.5
(F) Second Final Flow Pressure	173	161.4
(G) Final Closed-in Pressure	519	517.7
(H) Final Hydrostatic Mud	1805	1800

13369



CHENEY TESTING COMPANY, INC.

P. O. Box 367

HILL CITY, KANSAS 67642

DRILL-STEM TEST DATA

Company	A. Scott Ritchie	Test No.	4
Well Name & Number	Leikam #1	Zone Tested	Lansing/Ks. City
Company Address	125 N. Market Suite 950 Wichita, Ks.	Date	7/6/85
Company Rep.	Bob Buffo	Tester	Paul Simpson
Contractor	Murfin Drilling Company	Elevation	2069 KB
Location: Sec. 13 Twp. 12s Rge. 17w Co. Ellis State Ks.		Est. Feet of Pay	

Recorder No. 13364 Type AK-1 Range 3825 PSI

Recorder No. 13223 Type AK-1 Range 4150 PSI

Recorder Depth 3565 Clock # 25562

Recorder Depth 3560 Clock # 25830

(A) Initial Hydrostatic Mud 1978 PSI

Tool Open Before I.S.I. 30 Mins.

(B) First Initial Flow Pressure 61 PSI

Initial Shut-in 30 Mins.

(C) First Final Flow Pressure 77 PSI

Flow Period 30 Mins.

(D) Initial Shut-in Pressure 125 PSI

Final Shut-in 30 Mins.

(E) Second Initial Flow Pressure 86 PSI

Top Choke Size 1" Hole Size 7 7/8"

(F) Second Final Flow Pressure 86 PSI

Bottom Choke Size 3/4" Rubber Size 6 3/4"

(G) Final Shut-in Pressure 125 PSI

Tool Open @ 6:10 PM

(H) Final Hydrostatic Mud 1877 PSI

Blow Remarks 1st open: 1/4 inch blow, in 25 minutes.

Temperature 108

2nd open: No blow, flushed tool, no blow.

Mud Weight 9.9 Viscosity 40

Fluid Loss 13.6

Interval Tested 3518-3566

Anchor Length 48

Top Packer Depth 3513

Bottom Packer Depth 3518

Total Depth 3566

Drill Pipe Size 4 1/2" XH

Drill Collars I.D. 2.25 Ft. run 120.

Wt. Pipe I. D. Ft. Run

Recovery-Total Feet 5

Recovered 5 Feet Of Mud.

Recovered Feet Of

Recovered Feet Of


Recovered Feet Of

Recovered Feet Of

Recovered Feet Of

Extra Equipment Price of Job \$625.00

13364



CHENEY TESTING COMPANY, INC.

P. O. Box 367

HILL CITY, KANSAS 67642

DRILL-STEM TEST DATA

Company	A. Scott Ritchie	Test No.	5
Well Name & Number	Leikam #1	Zone Tested	Arbuckle
Company Address	125 N. Market Suite 950 Wichita, Ks.	Date	7/7/85
Company Rep.	Bob Buffo	Tester	Paul Simpson
Contractor	Murfin Drilling Company	Elevation	2069 KB
Location: Sec. 13 Twp. 12s Rge. 17w Co. Ellis State Ks.		Est. Feet of Pay	

Recorder No. 13364 Type AK-1 Range 3825 PSI

Recorder Depth 3603 Clock # 25562

(A) Initial Hydrostatic Mud 1998 PSI

(B) First Initial Flow Pressure 67 PSI

(C) First Final Flow Pressure 77 PSI

(D) Initial Shut-in Pressure 875 PSI

(E) Second Initial Flow Pressure 96 PSI

(F) Second Final Flow Pressure 106 PSI

(G) Final Shut-in Pressure 856 PSI

(H) Final Hydrostatic Mud 1920 PSI

Temperature 109

Mud Weight 9.9 Viscosity 40

Fluid Loss 13.6

Interval Tested 3558-3604

Anchor Length 46

Top Packer Depth 3553

Bottom Packer Depth 3558

Total Depth 3604

Drill Pipe Size 4 1/2 XH

Wt. Pipe I. D. Ft. Run

Recovery-Total Feet 60

Recovered 60 Feet Of Oil cut mud: 5% gas, 15% oil & 80% mud.

Recovered Feet Of

Recovered Feet Of

Recovered Feet Of

Recovered Feet Of

Recovered Feet Of

Extra Equipment

Recorder No. 13223 Type AK-1 Range 4150 PSI

Recorder Depth 3598 Clock # 25830

Tool Open Before I.S.I. 30 Mins.

Initial Shut-in 45 Mins.

Flow Period 30 Mins.

Final Shut-in 45 Mins.

Top Choke Size 1" Hole Size 7 7/8"

Bottom Choke Size 3/4" Rubber Size 6 3/4"

Tool Open @ 7:59 AM

Blow Remarks 1st open; 1/4 inch blow, building to 3/4 inch.

2nd open: No blow, flushed tool, 1/8 inch blow, died in 15 minutes.

Drill Collars I.D. 2.25 Ft. run 120.

Price of Job \$625.00

INITIAL SHUT-IN

=====

RECORDER NO: 13364 DEPTH: 3604 FT.
 INITIAL FLOW TIME (T): 30 MIN.

DT(MIN)	LOG((T+DT)/DT)	PRESSURE(PSIG)
0	0.000	74.9
5	0.845	99.9
10	0.602	285.2
15	0.477	351.5
20	0.398	513.8
25	0.342	646.4
30	0.301	727.0
35	0.269	793.3
40	0.243	846.1
45	0.222	875.9

FINAL SHUT-IN

=====

RECORDER NO: 13364 DEPTH: 3604 FT.
 TOTAL FLOW TIME: 60 MIN.

DT(MIN)	LOG((T+DT)/DT)	PRESSURE(PSIG)
0	0.000	98.9
5	1.114	165.2
10	0.845	307.3
15	0.699	456.2
20	0.602	587.8
25	0.531	674.2
30	0.477	735.7
35	0.434	787.5
40	0.398	826.0
45	0.368	851.9

CHENEY TESTING CO, INC.
CALCULATION OF FORMATION CHARACTERISTICS
FROM DST DATA

FOR: A. SCOTT RITCHIE
LEIKAM #1
SEC 13-12S-17W
ELLIS COUNTY KANSAS
DST # 5
FORMATION: ARBUCKLE
ELEVATION: 2069 KB

TEST PARAMETERS

TEST INTERVAL: 3558 - 3604	EST PAY: 10
TIME INTERVAL: 30 - 45 - 30 - 45	VISCOSITY OF FLUID: 1.5
INITIAL FLOW PRESS: 73.0- 74.9	HOLE SIZE: 7.875
FINAL FLOW PRESS: 101.8- 101.8	D.C. CAPACITY: 0.00492
SHUT-IN PRESS(I-F): 875.9- 851.9	W.P. CAPACITY: 0.00000
BOTTOM HOLE TEMPERATURE: 109	D.P. CAPACITY: 0.01402
TOTAL FEET OF RECOVERY: 60	TOTAL BARRELS RECOVERY: 0.2949

EXTRAPOLATED INITIAL SHUT-IN PRESSURE (PSI): 1275
SLOPE (PSI-CYCLE): 1800 POINTS USED: 3

EXTRAPOLATED FINAL SHUT-IN PRESSURE (PSI): 1260
SLOPE (PSI-CYCLE): 1092 POINTS USED: 5

CALCULATIONS

AVERAGE PRODUCTION RATE (B/D)	:	7.08
TRANSMISSIBILITY (MD-FT/CP)	:	1.05
PERMEABILITY (MD)	:	0.16
PRODUCTIVITY INDEX (B/D/PSI)	:	0.0012
DAMAGE RATIO	:	0.194
APPROXIMATE RADIUS OF INVESTIGATION (FT)	:	3.1
DRAWDOWN FACTOR (%)	:	1.176
POTENTIOMETRIC SURFACE (FT)	:	1386.94

HORNER PLOT

A. SCOTT RITCHIE

LEIKAM #1

DST # 5 DEPTH: 3604

RECORDER NO. 13364

INITIAL SHUT-IN: $\diamond$

FINAL SHUT-IN: $\square$

1.0 0.9 0.8 0.7 0.6 0.5 0.4 0.3 0.2 0.1 0.0

LOG((T+DT)/DT)

PRESSURE (PSI)

1200


1050


900

750

600

450






This is an actual photograph of recorder chart.

POINT	PRESSURE	
	Field Reading	Office Reading
(A) Initial Hydrostatic Mud	1998	1993.....PSI
(B) First Initial Flow Pressure	67	73.0.....PSI
(C) First Final Flow Pressure	77	74.9.....PSI
(D) Initial Closed-in Pressure	875	875.9.....PSI
(E) Second Initial Flow Pressure	96	101.8.....PSI
(F) Second Final Flow Pressure	106	101.8.....PSI
(G) Final Closed-in Pressure	856	851.9.....PSI
(H) Final Hydrostatic Mud	1920	1915.....PSI

13364



CHENEY TESTING COMPANY, INC.

P. O. Box 367

HILL CITY, KANSAS 67642

DRILL-STEM TEST DATA

Company	A. Scott Ritchie	Test No.	6
Well Name & Number	Leikam #1	Zone Tested	Arbuckle
Company Address	125 N. Market Suite 950 Wichita, Ks.	Date	7/7/85
Company Rep.	Bob Buffo	Tester	Paul Simpson
Contractor	Murfin Drilling Company	Elevation	2069 KB.
Location: Sec. 13 Twp. 12s Rge. 17w Co. Ellis State Ks.	Est. Feet of Pay		

Recorder No. 13364 Type AK-1 Range 3825 PSI

Recorder Depth 3618 Clock # 25562

(A) Initial Hydrostatic Mud 2007 PSI

(B) First Initial Flow Pressure 86 PSI

(C) First Final Flow Pressure 106 PSI

(D) Initial Shut-in Pressure 1114 PSI

(E) Second Initial Flow Pressure 125 PSI

(F) Second Final Flow Pressure 134 PSI

(G) Final Shut-in Pressure 1104 PSI

(H) Final Hydrostatic Mud 1872 PSI

Temperature 110

Mud Weight 10.0 Viscosity 46

Fluid Loss 14.8

Interval Tested 3603-3619

Anchor Length 16

Top Packer Depth 3598

Bottom Packer Depth 3603

Total Depth 3619

Drill Pipe Size 4 1/2 XH

Wt. Pipe I. D. Ft. Run

Recovery-Total Feet 220

Recovered 220 Feet Of Muddy specked water.

Recovered Feet Of

Recovered Feet Of

Recovered Feet Of

Recovered Feet Of

Recovered Feet Of

Extra Equipment

Recorder No. 13223 Type AK-1 Range 4150 PSI

Recorder Depth 3613 Clock # 25830

Tool Open Before I.S.I. 30 Mins.

Initial Shut-in 45 Mins.

Flow Period 30 Mins.

Final Shut-in 45 Mins.

Top Choke Size 1" Hole Size 7 7/8"

Bottom Choke Size 3/4" Rubber Size 6 3/4"

Tool Open @ 11:56 PM

Blow Remarks 1st open: 1/4 inch building to 6 inches.

2nd open: 1/4 inch blow, building to 2 inches.

Drill Collars I.D. 2.25 Ft. run 120.

Price of Job \$625.00

1336X

