


15-051-25584

8-13s-16w

Range is 16,
not 15 as
Printed.



TRILOBITE
TESTING, INC.

DRILL STEM TEST REPORT

Prepared For: **Scheck Oil Operations**

225 Main St.
Russell KS 67665

ATTN: Francis Whistler

16
8 13S 16W Ellis KS

Dinkel #1

Start Date: 2006.11.04 @ 03:32:29

End Date: 2006.11.04 @ 10:31:19

Job Ticket #: 26813 DST #: 1

Trilobite Testing, Inc

PO Box 362 Hays, KS 67601

ph: 785-625-4778 fax: 785-625-5620



**TRILOBITE
TESTING, INC**

DRILL STEM TEST REPORT

Scheck Oil Operations

225 Main St.
Russell KS 67665

ATTN: Francis Whistler

Dinkel #1

8 13S 15W Ellis KS

Job Ticket: 26813

DST#: 1

Test Start: 2006.11.04 @ 03:32:29

GENERAL INFORMATION:

Formation: **LKC "B-C"**

Deviated: No Whipstock: ft (KB)

Time Tool Opened: 06:28:19

Time Test Ended: 10:31:19

Test Type: Conventional Bottom Hole

Tester: Tyson Flax

Unit No: 21

Interval: **3232.00 ft (KB) To 3274.00 ft (KB) (TVD)**

Total Depth: 3274.00 ft (KB) (TVD)

Hole Diameter: 7.88 inches Hole Condition: Good

Reference Elevations: 1975.00 ft (KB)

1967.00 ft (CF)

KB to GR/CF: 8.00 ft

Serial #: 8289

Inside

Press@RunDepth: 146.77 psig @ 3240.00 ft (KB)

Start Date: 2006.11.04

End Date:

2006.11.04

Capacity: 7000.00 psig

Last Calib.: 2006.11.04

Start Time: 03:32:34

End Time:


10:31:19

Time On Btm: 2006.11.04 @ 06:27:49

Time Off Btm: 2006.11.04 @ 08:56:49

TEST COMMENT: IFP BOB in 11 min
ISI No blow back
FFP BOB in 28 min
FSI No blow back

Pressure vs. Time



PRESSURE SUMMARY

Time (Min.)	Pressure (psig)	Temp (deg F)	Annotation
0	1595.31	90.09	Initial Hydro-static
1	52.19	89.69	Open To Flow (1)
29	86.83	99.20	Shut-In (1)
75	518.77	97.93	End Shut-In (1)
75	109.61	97.77	Open To Flow (2)
103	146.77	99.22	Shut-In (2)
149	500.96	99.72	End Shut-In (2)
149	1526.65	100.34	Final Hydro-static

Recovery

Length (ft)	Description	Volume (bbl)
80.00	MMV 60%W 40%M	1.07
180.00	SMV 85%W 15%M	2.41

Gas Rates

	Choke (inches)	Pressure (psig)	Gas Rate (Mcf/d)
--	----------------	-----------------	------------------



TRILOBITE
TESTING, INC

DRILL STEM TEST REPORT

TOOL DIAGRAM

Scheck Oil Operations

Dinkel #1

225 Main St.
Russell KS 67665

8 13S 15W Ellis KS

Job Ticket: 26813

DST#: 1

ATTN: Francis Whistler

Test Start: 2006.11.04 @ 03:32:29

Tool Information

Drill Pipe:	Length: 3227.00 ft	Diameter: 3.71 inches	Volume: 43.15 bbl	Tool Weight: 2200.00 lb
Heavy Wt. Pipe:	Length: 0.00 ft	Diameter: 2.25 inches	Volume: 0.00 bbl	Weight set on Packer: 25000.00 lb
Drill Collar:	Length: 0.00 ft	Diameter: 2.25 inches	Volume: 0.00 bbl	Weight to Pull Loose: 50000.00 lb
			Total Volume: 43.15 bbl	Tool Chased 0.00 ft
Drill Pipe Above KB:	16.00 ft			String Weight: Initial 46000.00 lb
Depth to Top Packer:	3232.00 ft			Final 48000.00 lb
Depth to Bottom Packer:	ft			
Interval between Packers:	42.00 ft			
Tool Length:	63.00 ft			
Number of Packers:	2	Diameter: 6.75 inches		

Tool Comments:

Tool Description	Length (ft)	Serial No.	Position	Depth (ft)	Accum. Lengths
Change Over Sub	1.00			3212.00	
Shut In Tool	5.00			3217.00	
Hydraulic tool	5.00			3222.00	
Packer	5.00			3227.00	21.00 Bottom Of Top Packer
Packer	5.00			3232.00	
Stubb	1.00			3233.00	
Perforations	7.00			3240.00	
Recorder	0.00	8289	Inside	3240.00	
Perforations	31.00			3271.00	
Recorder	0.00	3351	Inside	3271.00	
Bullnose	3.00			3274.00	42.00 Bottom Packers & Anchor

Total Tool Length: 63.00



TRILOBITE
TESTING, INC

DRILL STEM TEST REPORT

FLUID SUMMARY

Scheck Oil Operations

Dinkel #1

225 Main St.
Russell KS 67665

8 13S 15W Ellis KS

Job Ticket: 26813

DST#: 1

ATTN: Francis Whistler

Test Start: 2006.11.04 @ 03:32:29

Mud and Cushion Information

Mud Type: Gel Chem

Cushion Type:

Oil API:

deg API

Mud Weight: 9.00 lb/gal

Cushion Length:

ft

Water Salinity:

15000 ppm

Viscosity: 40.00 sec/qt

Cushion Volume:

bbf

Water Loss: 10.98 in³

Gas Cushion Type:

Resistivity: ohm.m

Gas Cushion Pressure:

psig

Salinity: 4500.00 ppm

Filter Cake: inches

Recovery Information

Recovery Table

Length ft	Description	Volume bbf
80.00	MW 60%W 40%M	1.070
180.00	SMW 85%W 15%M	2.407

Total Length: 260.00 ft

Total Volume: 3.477 bbf

Num Fluid Samples: 0


Num Gas Bombs: 0


Serial #:

Laboratory Name:

Laboratory Location:

Recovery Comments:





DRILL STEM TEST REPORT

Prepared For: **Scheck Oil Operations**

225 Main St.
Russell KS 67665

ATTN: Francis Whistler

8 13S 15W Ellis KS

Dinkel #1

Start Date: 2006.11.04 @ 21:41:27

End Date: 2006.11.05 @ 04:50:47

Job Ticket #: 26814 DST #: 2

Trilobite Testing, Inc

PO Box 362 Hays, KS 67601

ph: 785-625-4778 fax: 785-625-5620



TRILOBITE
TESTING, INC

DRILL STEM TEST REPORT

Scheck Oil Operations

225 Main St.
Russell KS 67665

ATTN: Francis Whistler

Dinkel #1

8 13S 15W Ellis KS

Job Ticket: 26814

DST#: 2

Test Start: 2006.11.04 @ 21:41:27

GENERAL INFORMATION:

Formation: **LKC "I-J"**

Deviated: **No Whipstock** ft (KB)

Time Tool Opened: 00:04:37

Time Test Ended: 04:50:47

Test Type: **Conventional Bottom Hole**

Tester: **Tyson Flax**

Unit No: **21**

Interval: **3358.00 ft (KB) To 3400.00 ft (KB) (TVD)**

Total Depth: **3400.00 ft (KB) (TVD)**

Hole Diameter: **7.88 inches** Hole Condition: **Good**

Reference Elevations: **1975.00 ft (KB)**

1967.00 ft (CF)

KB to GR/CF: **8.00 ft**

Serial #: 8289

Inside

Press@RunDepth: **33.10 psig @ 3366.00 ft (KB)**

Start Date: **2006.11.04**

End Date:

2006.11.05

Capacity: **7000.00 psig**

Last Calib.: **2006.11.05**

Start Time: **21:41:32**

End Time:

04:50:47

Time On Btm: **2006.11.05 @ 00:04:27**

Time Off Btm: **2006.11.05 @ 03:18:56**


TEST COMMENT: IFP Weak surface blow throughout 1.5 "

ISI No blow back

FFP Weak blow built to 4 "

FSI No blow back

Pressure vs. Time



PRESSURE SUMMARY

Time (Min.)	Pressure (psig)	Temp (deg F)	Annotation
0	1675.73	92.13	Initial Hydro-static
1	31.50	91.46	Open To Flow (1)
31	31.58	91.92	Shut-In (1)
76	841.00	93.63	End Shut-In (1)
76	27.94	93.54	Open To Flow (2)
136	33.10	96.53	Shut-In (2)
195	787.96	97.94	End Shut-In (2)
195	1586.41	98.26	Final Hydro-static

Recovery

Length (ft)	Description	Volume (bbl)
15.00	OCM 20%O 80%M	0.20
15.00	SOCM 10%O 90%M	0.20

Gas Rates

	Choke (inches)	Pressure (psig)	Gas Rate (Mcf/d)
--	----------------	-----------------	------------------



TRILOBITE
TESTING, INC

DRILL STEM TEST REPORT

TOOL DIAGRAM

Scheck Oil Operations

Dinkel #1

225 Main St.
Russell KS 67665

8 13S 15W Ellis KS

Job Ticket: 26814

DST#: 2

ATTN: Francis Whistler

Test Start: 2006.11.04 @ 21:41:27

Tool Information

Drill Pipe:	Length: 3353.00 ft	Diameter: 3.71 inches	Volume: 44.83 bbl	Tool Weight:	2200.00 lb
Heavy Wt. Pipe:	Length: 0.00 ft	Diameter: 2.25 inches	Volume: 0.00 bbl	Weight set on Packer:	25000.00 lb
Drill Collar:	Length: 0.00 ft	Diameter: 2.25 inches	Volume: 0.00 bbl	Weight to Pull Loose:	50000.00 lb
			Total Volume: 44.83 bbl	Tool Chased	0.00 ft
Drill Pipe Above KB:	16.00 ft			String Weight: Initial	46000.00 lb
Depth to Top Packer:	3358.00 ft			Final	46000.00 lb
Depth to Bottom Packer:	ft				
Interval between Packers:	42.00 ft				
Tool Length:	63.00 ft				
Number of Packers:	2	Diameter:	6.75 inches		
Tool Comments:					

Tool Description	Length (ft)	Serial No.	Position	Depth (ft)	Accum. Lengths
Change Over Sub	1.00			3338.00	
Shut In Tool	5.00			3343.00	
Hydraulic tool	5.00			3348.00	
Packer	5.00			3353.00	21.00 Bottom Of Top Packer
Packer	5.00			3358.00	
Stubb	1.00			3359.00	
Perforations	7.00			3366.00	
Recorder	0.00	8289	Inside	3366.00	
Perforations	31.00			3397.00	
Recorder	0.00	3351	Inside	3397.00	
Bullnose	3.00			3400.00	42.00 Bottom Packers & Anchor

Total Tool Length: 63.00



TRILOBITE
TESTING, INC

DRILL STEM TEST REPORT

FLUID SUMMARY

Scheck Oil Operations

Dinkel #1

225 Main St.
Russell KS 67665

8 13S 15W Ellis KS

Job Ticket: 26814

DST#: 2

ATTN: Francis Whistler

Test Start: 2006.11.04 @ 21:41:27

Mud and Cushion Information

Mud Type: Gel Chem

Cushion Type:

Oil API:

deg API

Mud Weight: 9.00 lb/gal

Cushion Length:

ft

Water Salinity:

ppm

Viscosity: 45.00 sec/qt

Cushion Volume:

bbl

Water Loss: 10.78 in³

Gas Cushion Type:

Resistivity: ohm.m

Gas Cushion Pressure:

psig

Salinity: 5000.00 ppm

Filter Cake: inches

Recovery Information

Recovery Table

Length ft	Description	Volume bbl
15.00	OCM 20%O 80%M	0.201
15.00	SOCM 10%O 90%M	0.201

Total Length: 30.00 ft

Total Volume: 0.402 bbl

Num Fluid Samples: 0

Num Gas Bombs: 0

Serial #:

Laboratory Name:

Laboratory Location:

Recovery Comments:

Serial #: 8289


Inside


Scheck Oil Operations

8 13S 15W Ellis KS

DST Test Number: 2

Pressure vs. Time





DRILL STEM TEST REPORT

Prepared For: **Scheck Oil Operations**

225 Main St.
Russell KS 67665

ATTN: Francis Whistler

8 13S 15W Ellis KS

Dinkel #1

Start Date: 2006.11.05 @ 10:15:03

End Date: 2006.11.05 @ 15:50:33

Job Ticket #: 26815 DST #: 3

Trilobite Testing, Inc

PO Box 362 Hays, KS 67601

ph: 785-625-4778 fax: 785-625-5620



TRILOBITE
TESTING, INC

DRILL STEM TEST REPORT

Scheck Oil Operations

225 Main St.
Russell KS 67665

ATTN: Francis Whistler

Dinkel #1

8 13S 15W Ellis KS

Job Ticket: 26815

DST#: 3

Test Start: 2006.11.05 @ 10:15:03

GENERAL INFORMATION:

Formation: **LKC "K-L"**

Deviated: No Whipstock: ft (KB)

Time Tool Opened: 12:28:53

Time Test Ended: 15:50:33

Test Type: Conventional Bottom Hole

Tester: Tyson Flax

Unit No: 21

Interval: **3405.00 ft (KB) To 3445.00 ft (KB) (TVD)**

Total Depth: 3445.00 ft (KB) (TVD)

Hole Diameter: 7.88 inches Hole Condition: Good

Reference Elevations: 1975.00 ft (KB)

1967.00 ft (CF)

KB to GR/CF: 8.00 ft

Serial #: 8289

Inside

Press@RunDepth: 23.14 psig @ 3411.00 ft (KB)

Start Date: 2006.11.05

End Date:

2006.11.05

Capacity: 7000.00 psig

Last Calib.: 2006.11.05

Start Time: 10:15:08

End Time:

15:50:32

Time On Btm: 2006.11.05 @ 12:28:43

Time Off Btm: 2006.11.05 @ 14:06:53


TEST COMMENT: IFP Weak surface blow died in 8 min

ISI No blow back

FFP No blow

FSI Pulled test

Pressure vs. Time



PRESSURE SUMMARY

Time (Min.)	Pressure (psig)	Temp (deg F)	Annotation
0	1648.62	91.11	Initial Hydro-static
1	26.60	90.63	Open To Flow (1)
31	24.01	91.12	Shut-In (1)
75	25.27	92.37	End Shut-In (1)
75	24.73	92.38	Open To Flow (2)
98	23.14	93.12	End Shut-In (2)
99	1647.86	94.07	Final Hydro-static

Recovery

Length (ft)	Description	Volume (bbl)
2.00	VSOCM 5% O 95% M	0.03

Gas Rates

	Choke (inches)	Pressure (psig)	Gas Rate (Mcf/d)
--	----------------	-----------------	------------------



TRILOBITE
TESTING, INC.

DRILL STEM TEST REPORT

TOOL DIAGRAM

Scheck Oil Operations

Dinkel #1

225 Main St.
Russell KS 67665

8 13S 15W Ellis KS

Job Ticket: 26815

DST#: 3

ATTN: Francis Whistler

Test Start: 2006.11.05 @ 10:15:03

Tool Information

Drill Pipe:	Length: 3414.00 ft	Diameter: 3.71 inches	Volume: 45.65 bbl	Tool Weight:	2200.00 lb
Heavy Wt. Pipe:	Length: 0.00 ft	Diameter: 2.25 inches	Volume: 0.00 bbl	Weight set on Packer:	25000.00 lb
Drill Collar:	Length: 0.00 ft	Diameter: 2.25 inches	Volume: 0.00 bbl	Weight to Pull Loose:	48000.00 lb
		Total Volume:	45.65 bbl	Tool Chased	0.00 ft
Drill Pipe Above KB:	30.00 ft			String Weight: Initial	47000.00 lb
Depth to Top Packer:	3405.00 ft			Final	47000.00 lb
Depth to Bottom Packer:	ft				
Interval between Packers:	40.00 ft				
Tool Length:	61.00 ft				
Number of Packers:	2	Diameter:	6.75 inches		
Tool Comments:					

Tool Description	Length (ft)	Serial No.	Position	Depth (ft)	Accum. Lengths
Change Over Sub	1.00			3385.00	
Shut In Tool	5.00			3390.00	
Hydraulic tool	5.00			3395.00	
Packer	5.00			3400.00	21.00 Bottom Of Top Packer
Packer	5.00			3405.00	
Stubb	1.00			3406.00	
Perforations	5.00			3411.00	
Recorder	0.00	8289	Inside	3411.00	
Perforations	31.00			3442.00	
Recorder	0.00	3351	Inside	3442.00	
Bullnose	3.00			3445.00	40.00 Bottom Packers & Anchor

Total Tool Length: 61.00



TRILOBITE
TESTING, INC

DRILL STEM TEST REPORT

FLUID SUMMARY

Scheck Oil Operations

Dinkel #1

225 Main St.
Russell KS 67665

8 13S 15W Ellis KS

Job Ticket: 26815

DST#: 3

ATTN: Francis Whistler

Test Start: 2006.11.05 @ 10:15:03

Mud and Cushion Information

Mud Type: Gel Chem

Cushion Type:

Oil API:

deg API

Mud Weight: 9.00 lb/gal

Cushion Length:

ft

Water Salinity:

ppm

Viscosity: 49.00 sec/qt

Cushion Volume:

bbl

Water Loss: 10.39 in³

Gas Cushion Type:

Resistivity: ohm.m

Gas Cushion Pressure:

psig

Salinity: 7000.00 ppm

Filter Cake: inches

Recovery Information

Recovery Table

Length ft	Description	Volume bbl
2.00	VSOCM 5%O 95%M	0.027

Total Length: 2.00 ft

Total Volume: 0.027 bbl

Num Fluid Samples: 0

Num Gas Bombs: 0


Serial #:


Laboratory Name:

Laboratory Location:

Recovery Comments:

Pressure vs. Time





TRILOBITE TESTING INC.

P.O. Box 362 • Hays, Kansas 67601

26813

9483

Test Ticket

Well Name & No. <u>Dinkel #1</u>	Test No. <u>1</u>	Date <u>11/4/06</u>
Company <u>Scheck Oil Operations</u>	Zone Tested <u>LK "B+C"</u>	
Address <u>225 Main St, Russell, KS 67665</u>	Elevation <u>1975</u>	KB <u>1970</u> GL
Co. Rep / Geo. <u>Francis Whistler</u>	Rig <u>Discovery #2</u>	
Location: Sec. <u>8</u> Twp. <u>13^S</u> Rge. <u>15^W</u>	Co. <u>Ellis</u>	State <u>KS</u>
Comment: _____		Release date / time: _____

Interval Tested <u>3232 - 3274</u>	Initial Str Wt./Lbs. <u>46000</u>	Unseated Str Wt./Lbs. <u>48000</u>
Anchor Length <u>42'</u>	Wt. Set Lbs. <u>25000</u>	Wt. Pulled Loose/Lbs. <u>50000</u>
Top Packer Depth <u>3227</u>	Tool Weight <u>2200</u>	
Bottom Packer Depth <u>3232</u>	Hole Size <u>7 7/8"</u>	Rubber Size <u>6 3/4"</u>
Total Depth <u>3274</u>	Wt. Pipe Run _____	Drill Collar Run _____
Mud Wt. <u>8.7</u> LCM _____ Vis. <u>40</u> WL <u>11.0</u>	Drill Pipe Size <u>4 1/2 XH</u>	Ft. Run <u>3227</u>
Blow Description <u>FFP - BOB in 11 min</u>		
<u>ISI - no blow back</u>		
<u>FFP - BOB in 28 min</u>		
<u>FSI - no blow back</u>		

Recovery - Total Feet <u>260</u>	GIP _____	Ft. in DC _____	Ft. in DP <u>260</u>
Rec. <u>80</u>	Feet of <u>MW</u>	%gas _____	%oil <u>40</u> %water <u>40</u> %mud
Rec. <u>180</u>	Feet of <u>SMW</u>	%gas _____	%oil <u>85</u> %water <u>15</u> %mud
Rec. <u>40</u>	Feet of _____	%gas _____	%oil _____ %water _____ %mud
Rec. _____	Feet of _____	%gas _____	%oil _____ %water _____ %mud
Rec. _____	Feet of _____	%gas _____	%oil _____ %water _____ %mud
BHT <u>100</u>	*F Gravity _____	*API D @ _____	*F Corrected Gravity _____ *API
RW <u>.51</u>	@ <u>60</u> *F	Chlorides <u>15000</u> ppm Recovery _____	Chlorides <u>4500</u> ppm System

	AK-1	Alpine			
(A) Initial Hydrostatic Mud	<u>1595</u>	PSI	Recorder No. <u>8289</u>	Test <u>X</u>	<u>1100</u>
(B) First Initial Flow Pressure	<u>52</u>	PSI	(depth) <u>3240</u>	Jars	
(C) First Final Flow Pressure	<u>87</u>	PSI	Recorder No. <u>3351</u>	Safety Jt.	
(D) Initial Shut-In Pressure	<u>519</u>	PSI	(depth) <u>3271</u>	Circ Sub	
(E) Second Initial Flow Pressure	<u>110</u>	PSI	Recorder No. _____	Sampler	
(F) Second Final Flow Pressure	<u>147</u>	PSI	(depth) _____	Straddle	
(G) Final Shut-In Pressure	<u>501</u>	PSI	Initial Opening <u>30</u>	Ext. Packer	
(Q) Final Hydrostatic Mud	<u>1521</u>	PSI	Initial Shut-In <u>45</u>	Shale Packer	
			Final Flow <u>30</u>	Ruined Packer	
			Final Shut-In <u>45</u>	Mileage <u>X32</u>	<u>40</u>
			T-On Location <u>03:20</u>	Sub Total:	
			T-Started <u>03:32</u>	Std. By	
			T-Open <u>06:30</u>	Acc. Chg:	
			T-Pulled <u>69:00</u>	Other:	
			T-Out <u>10:31</u>	Total:	<u>\$1140</u>

TRILOBITE TESTING INC. SHALL NOT BE LIABLE FOR DAMAGED OF ANY KIND OF THE PROPERTY OR PERSONNEL OF THE ONE FOR WHOM A TEST IS MADE, OR FOR ANY LOSS SUFFERED OR SUSTAINED, DIRECTLY OR INDIRECTLY, THROUGH THE USE OF ITS EQUIPMENT, OR ITS STATEMENTS OR OPINION CONCERNING THE RESULTS OF ANY TEST. TOOLS LOST OR DAMAGED IN THE HOLE SHALL BE PAID FOR AT COST BY THE PARTY FOR WHOM THE TEST IS MADE.


Approved By Francis Whistler


Our Representative [Signature]

CHART PAGE

This is a photocopy of the actual AK-1 recorder chart.

Sheet 01
Din ket #1
DST #1





TRILOBITE TESTING INC.

P.O. Box 362 • Hays, Kansas 67601

26814

Test Ticket

Well Name & No. Dinkel #1 Test No. 2 Date 11/4/06
 Company Scheck Oil Operations Zone Tested LKC "T-J"
 Address 225 Main St. Russell, KS 67665 Elevation 1975 KB 1970 GL
 Co. Rep / Geo. Francis Whistler Rig Discovery #2
 Location: Sec. 8 Twp. 13^s Rge. 15^w Co. Ellis State KS
 Comment: _____ Release date / time: _____

Interval Tested 3358 - 3400 Initial Str Wt./Lbs. 46000 Unseated Str Wt./Lbs. 46000
 Anchor Length 42' Wt. Set Lbs. 25000 Wt. Pulled Loose/Lbs. 50000
 Top Packer Depth 3353 Tool Weight 2200
 Bottom Packer Depth 3358 Hole Size 7 7/8" Rubber Size 6 3/4"
 Total Depth 3400 Wt. Pipe Run _____ Drill Collar Run _____
 Mud Wt. 9.3 LCM — Vis. 4/5 WL 10.8 Drill Pipe Size 4 1/4 XH Ft. Run 3353
 Blow Description IFP - weak surface blow built to 1 1/2" throughout
ISI - no blow back
FFP - weak blow built to 4"
FSI - no blow back

Recovery - Total Feet 30 GIP _____ Ft. in DC _____ Ft. in DP 30
 Rec. 15 Feet of OCM %gas 20 %oil _____ %water 80 %mud _____
 Rec. 15 Feet of 50CM %gas 10 %oil _____ %water 90 %mud _____
 Rec. _____ Feet of _____ %gas _____ %oil _____ %water _____ %mud _____
 Rec. _____ Feet of _____ %gas _____ %oil _____ %water _____ %mud _____
 Rec. _____ Feet of _____ %gas _____ %oil _____ %water _____ %mud _____
 BHT 98 °F Gravity _____ °API D @ _____ °F Corrected Gravity _____ °API
 RW _____ @ _____ °F Chlorides _____ ppm Recovery _____ Chlorides 5000 ppm System

	AK-1	Alpine					
(A) Initial Hydrostatic Mud		<u>1673</u>	PSI	Recorder No.	<u>8289</u>	Test	<u>X</u> <u>1100</u>
(B) First Initial Flow Pressure		<u>31</u>	PSI	(depth)	<u>3366</u>	Jars	_____
(C) First Final Flow Pressure		<u>32</u>	PSI	Recorder No.	<u>8351</u>	Safety Jt.	_____
(D) Initial Shut-In Pressure		<u>841</u>	PSI	(depth)	<u>3397</u>	Circ Sub	_____
(E) Second Initial Flow Pressure		<u>28</u>	PSI	Recorder No.	_____	Sampler	_____
(F) Second Final Flow Pressure		<u>33</u>	PSI	(depth)	_____	Straddle	_____
(G) Final Shut-In Pressure		<u>788</u>	PSI	Initial Opening	<u>30</u>	Ext. Packer	_____
(Q) Final Hydrostatic Mud		<u>1606</u>	PSI	Initial Shut-In	<u>45</u>	Shale Packer	_____

TRILOBITE TESTING INC. SHALL NOT BE LIABLE FOR DAMAGED OF ANY KIND OF THE PROPERTY OR PERSONNEL OF THE ONE FOR WHOM A TEST IS MADE, OR FOR ANY LOSS SUFFERED OR SUSTAINED, DIRECTLY OR INDIRECTLY, THROUGH THE USE OF ITS EQUIPMENT, OR ITS STATEMENTS OR OPINION CONCERNING THE RESULTS OF ANY TEST. TOOLS LOST OR DAMAGED IN THE HOLE SHALL BE PAID FOR AT COST BY THE PARTY FOR WHOM THE TEST IS MADE.

Approved By Francis Whistler
 Our Representative [Signature]


Final Flow 60
 Final Shut-In 60
 T-On Location 21:30
 T-Started 21:41
 T-Open 00:04
 T-Pulled 03:21
 T-Out 04:50


Ruined Packer _____
 Mileage X32 40
 Sub Total: _____
 Std. By _____
 Acc. Chg: _____
 Other: _____
 Total: \$ 1140

CHART PAGE

This is a photocopy of the actual AK-1 recorder chart.

Sheet 011
Dinkett
AST #2





10/05

**TRILOBITE
TESTING INC.**

P.O. Box 362 • Hays, Kansas 67601

785-463-3496

26815

Test Ticket

Well Name & No. <u>Dinkel #1</u>	Test No. <u>3</u>	Date <u>11/5/06</u>
Company <u>Scheck Oil Operations</u>	Zone Tested <u>LLK "K-L"</u>	
Address <u>225 Main St. Russell, KS 67665</u>	Elevation <u>1975</u>	KB <u>1967</u> GL
Co. Rep / Geo. <u>Francis Whister</u>	Rig <u>Discovery #2</u>	
Location: Sec. <u>8</u> Twp. <u>13S</u> Rge. <u>15W</u>	Co. <u>Ellis</u>	State <u>KS</u>
Comment: _____		Release date / time: _____

Interval Tested 3405 - 3445 Initial Str Wt./Lbs. 47000 Unseated Str Wt./Lbs. 47000
 Anchor Length 40' Wt. Set Lbs. 25000 Wt. Pulled Loose/Lbs. 46000
 Top Packer Depth 3400 Tool Weight 2200
 Bottom Packer Depth 3405 Hole Size 7 7/8" — Rubber Size 6 3/4" —
 Total Depth 3445 Wt. Pipe Run — Drill Collar Run —
 Mud Wt. 9.3 LCM — Vis. 49 WL 10.4 Drill Pipe Size 4 1/2 XH Ft. Run 3414
 Blow Description IFP - weak surface blow died in 8 min
ISI - no blow back
FFP - no blow
FSI - — pulled rest

Recovery - Total Feet	GIP	Ft. in DC	Ft. in DP
Rec. <u>2</u>	Feet of <u>150cm</u>	%gas <u>5</u> %oil	%water <u>95</u> %mud
Rec. _____	Feet of _____	%gas _____ %oil	%water _____ %mud
Rec. _____	Feet of _____	%gas _____ %oil	%water _____ %mud
Rec. _____	Feet of _____	%gas _____ %oil	%water _____ %mud
Rec. _____	Feet of _____	%gas _____ %oil	%water _____ %mud

BHT 92 °F Gravity _____ °API D @ _____ °F Corrected Gravity _____ °API
 RW _____ @ _____ °F Chlorides _____ ppm Recovery _____ Chlorides 1000 ppm System

	AK-1	Alpine	Recorder No.	Test X
(A) Initial Hydrostatic Mud	<u>1704</u>	PSI	<u>8289</u>	<u>1100</u>
(B) First Initial Flow Pressure	<u>27</u>	PSI	(depth) <u>3411</u>	Jars _____
(C) First Final Flow Pressure	<u>24</u>	PSI	Recorder No. <u>3351</u>	Safety Jt. _____
(D) Initial Shut-In Pressure	<u>25</u>	PSI	(depth) <u>3442</u>	Circ Sub _____
(E) Second Initial Flow Pressure	<u>25</u>	PSI	Recorder No. _____	Sampler _____
(F) Second Final Flow Pressure	<u>23</u>	PSI	(depth) _____	Straddle _____
(G) Final Shut-In Pressure	<u>—</u>	PSI	Initial Opening <u>30</u>	Ext. Packer _____
(Q) Final Hydrostatic Mud	<u>1660</u>	PSI	Initial Shut-In <u>45</u>	Shale Packer _____
			Final Flow <u>20</u>	Ruined Packer _____
			Final Shut-In <u>—</u>	Mileage X <u>32</u>

TRILOBITE TESTING INC. SHALL NOT BE LIABLE FOR DAMAGED OF ANY KIND OF THE PROPERTY OR PERSONNEL OF THE ONE FOR WHOM A TEST IS MADE, OR FOR ANY LOSS SUFFERED OR SUSTAINED, DIRECTLY OR INDIRECTLY, THROUGH THE USE OF ITS EQUIPMENT, OR ITS STATEMENTS OR OPINION CONCERNING THE RESULTS OF ANY TEST. TOOLS LOST OR DAMAGED IN THE HOLE SHALL BE PAID FOR AT COST BY THE PARTY FOR WHOM THE TEST IS MADE.

Approved By Francis Whister
 Our Representative by JHP

T-On Location

T-Started

T-Open

T-Pulled

T-Out

10:1310:1512:3114:0815:50

Sub Total: _____

Std. By _____

Acc. Chg: _____

Other: _____

Total: \$1140

CHART PAGE

This is a photocopy of the actual AK-1 recorder chart.

Sched Off
Dinkel #1
AST #3

