


15-167-23472

27-15-14w



DRILL STEM TEST REPORT

Prepared For: **Mai Operating Inc**

PO Box 33
Russell KS 67665

ATTN: Kit Noah

27 15 14W Russell KS

Brungardt #1

Start Date: 2007.11.28 @ 08:57:49


End Date: 2007.11.28 @ 14:40:49

Job Ticket #: 28142 DST #: 1

Trilobite Testing, Inc

PO Box 362 Hays, KS 67601

ph: 785-625-4778 fax: 785-625-5620



**TRILOBITE
TESTING, INC.**

DRILL STEM TEST REPORT

Mai Operating Inc

PO Box 33
Russell KS 67665

ATTN: Kit Noah

Brungardt #1

27 15 14W Russell KS

Job Ticket: 28142

DST#: 1

Test Start: 2007.11.28 @ 08:57:49

GENERAL INFORMATION:

Formation: **Arbuckle**

Deviated: **No** Whipstock: **ft (KB)**

Time Tool Opened: 10:44:49

Time Test Ended: 14:40:49

Test Type: **Conventional Bottom Hole**

Tester: **Leal Cason**

Unit No: **30**

Interval: **3308.00 ft (KB) To 3356.00 ft (KB) (TVD)**

Total Depth: **3356.00 ft (KB) (TVD)**

Hole Diameter: **7.88 inches** Hole Condition: **Good**

Reference Elevations: **1905.00 ft (KB)**

1897.00 ft (CF)

KB to GR/CF: **8.00 ft**

Serial #: **8359**

Inside

Press@RunDepth: **197.83 psig @ 3309.00 ft (KB)**

Start Date: **2007.11.28**

End Date:

2007.11.28

Start Time: **08:58:49**

End Time:

14:40:49


Capacity: **7000.00 psig**

Last Calib.: **2007.11.28**

Time On Btm: **2007.11.28 @ 10:37:04**

Time Off Btm: **2007.11.28 @ 12:50:34**

TEST COMMENT: IF Strong Blow BOB in 6 minutes
ISI Bled Off 1 inch Blowback
FF Strong Blow BOB in 8 minutes
FSI Bled Off Surface Blow back



PRESSURE SUMMARY

Time (Min.)	Pressure (psig)	Temp (deg F)	Annotation
0	1714.83	88.24	Initial Hydro-static
8	50.03	89.22	Open To Flow (1)
39	124.34	96.82	Shut-In(1)
69	957.80	97.78	End Shut-In(1)
69	130.02	97.48	Open To Flow (2)
99	197.83	98.04	Shut-In(2)
130	915.50	99.16	End Shut-In(2)
134	1644.59	98.02	Final Hydro-static

Recovery

Length (ft)	Description	Volume (bbl)
0.00	GIP 180 Feet	0.00
120.00	GOOM 5%G 10%O 85%M	1.68
345.00	GO 5%G 95%O	4.84

Gas Rates

	Choke (inches)	Pressure (psig)	Gas Rate (Mcf/d)
--	----------------	-----------------	------------------



TRILOBITE
TESTING, INC.

DRILL STEM TEST REPORT

TOOL DIAGRAM

Mai Operating Inc

PO Box 33
Russell KS 67665

ATTN: Kit Noah

Brungardt #1

27 15 14W Russell KS

Job Ticket: 28142

DST#: 1

Test Start: 2007.11.28 @ 08:57:49

Tool Information

Drill Pipe:	Length: 3304.00 ft	Diameter: 3.80 inches	Volume: 46.35 bbl	Tool Weight:	2100.00 lb
Heavy Wt. Pipe:	Length: 0.00 ft	Diameter: 0.00 inches	Volume: 0.00 bbl	Weight set on Packer:	20000.00 lb
Drill Collar:	Length: 0.00 ft	Diameter: 0.00 inches	Volume: 0.00 bbl	Weight to Pull Loose:	44000.00 lb
			Total Volume: 46.35 bbl	Tool Chased	ft
Drill Pipe Above KB:	15.00 ft			String Weight: Initial	40000.00 lb
Depth to Top Packer:	3308.00 ft			Final	41000.00 lb
Depth to Bottom Packer:	ft				
Interval between Packers:	48.00 ft				
Tool Length:	67.00 ft				
Number of Packers:	2	Diameter: 6.75 inches			

Tool Comments:

Tool Description

Tool Description	Length (ft)	Serial No.	Position	Depth (ft)	Accum. Lengths
Shut In Tool	5.00			3294.00	
Hydraulic tool	5.00			3299.00	
Packer	5.00			3304.00	19.00 Bottom Of Top Packer
Packer	4.00			3308.00	
Stubb	1.00			3309.00	
Recorder	0.00	8359	Inside	3309.00	
Recorder	0.00	6668	Outside	3309.00	
Perforations	8.00			3317.00	
Drill Pipe	31.00			3348.00	
Perforations	5.00			3353.00	
Bullnose	3.00			3356.00	48.00 Bottom Packers & Anchor

Total Tool Length: 67.00



TRILOBITE
TESTING, INC.

DRILL STEM TEST REPORT

FLUID SUMMARY

Mai Operating Inc

Brungardt #1

PO Box 33
Russell KS 67665

27 15 14W Russell KS

Job Ticket: 28142

DST#: 1

ATTN: Kit Noah

Test Start: 2007.11.28 @ 08:57:49

Mud and Cushion Information

Mud Type: Gel Chem

Cushion Type:

Oil API:

deg API

Mud Weight: 9.00 lb/gal

Cushion Length:

ft

Water Salinity:

ppm

Viscosity: 60.00 sec/qt

Cushion Volume:

bbl

Water Loss: 7.98 in³

Gas Cushion Type:

Resistivity: ohm.m

Gas Cushion Pressure:

psig

Salinity: 4000.00 ppm

Filter Cake: inches

Recovery Information

Recovery Table

Length ft	Description	Volume bbl
0.00	GIP 180 Feet	0.000
120.00	GOOM 5%G 10%O 85%M	1.683
345.00	GO 5%G 95%O	4.839

Total Length: 465.00 ft

Total Volume: 6.522 bbl

Num Fluid Samples: 0

Num Gas Bombs: 0

Serial #:

Laboratory Name:

Laboratory Location:

Recovery Comments:


Serial #: 8359

Inside

Mai Operating Inc

27 15 14W Russell KS


DST Test Number: 1



Trilobite Testing, Inc

Ref. No: 28142

Printed: 2007.12.03 @ 12:55:20 Page 5



TRILOBITE TESTING INC.

P.O. Box 362 • Hays, Kansas 67601

28142

RECEIVED
DEC 03 2007

Test Ticket

BY: _____

Well Name & No. Brungardt #1 Test No. 1 Date 11/28/07
 Company Mai Operating CO. Zone Tested Arbuckle
 Address PO BOX 33 Russell KS 67665 Elevation 1905 KB 1897 GL
 Co. Rep / Geo. Kit Noah Rig Southwind rig #3
 Location: Sec. 27 Twp. 15S Rge. 14W Co. Russell State KS
 Comment: _____ Release date / time: _____

Interval Tested 3308 - 3356 Initial Str Wt./Lbs. 40000 Unseated Str Wt./Lbs. 41000
 Anchor Length 48 Wt. Set Lbs. 20000 Wt. Pulled Loose/Lbs. 44000
 Top Packer Depth 3304 Tool Weight 2100
 Bottom Packer Depth 3308 Hole Size 7 7/8" Rubber Size 6 3/4"
 Total Depth 3356 Wt. Pipe Run 0 Drill Collar Run 0
 Mud Wt. 9.2 LCM Vis. 60 WL 8.0 Drill Pipe Size 4 1/2 Ft. Run 3304

Blow Description IF: Strong Blow, BOB in 6 minutes

ISF: Bled off, 1 inch Blowback

FF: Strong Blow, BOB in 8 minutes

FSI: Bled off, surface Blowback

Recovery - Total Feet 465 GIP 180 Ft. in DC _____ Ft. in DP 465
 Rec. 345 Feet of GSP oil 5 %gas 95 %oil _____ %water _____ %mud
 Rec. 120 Feet of GSP ~~oil~~ OCM 5 %gas 10 %oil _____ %water 85 %mud
 Rec. _____ Feet of _____ %gas _____ %oil _____ %water _____ %mud
 Rec. _____ Feet of _____ %gas _____ %oil _____ %water _____ %mud
 Rec. _____ Feet of _____ %gas _____ %oil _____ %water _____ %mud
 BHT 99 °F Gravity 36.2 °API D @ 0.58 °F Corrected Gravity 36.7 °API
 RW N/C @ N/C °F Chlorides N/C ppm Recovery _____ Chlorides 4000 ppm System

	AK-1	Alpine	Recorder No.	Test
(A) Initial Hydrostatic Mud	1715	PSI	8359	✓ 1100
(B) First Initial Flow Pressure	50	PSI	(depth) 3309	Jars
(C) First Final Flow Pressure	124	PSI	6668	Safety Jt.
(D) Initial Shut-In Pressure	958	PSI	(depth) 3309	Circ Sub
(E) Second Initial Flow Pressure	130	PSI	Recorder No.	Sampler
(F) Second Final Flow Pressure	198	PSI	(depth)	Straddle
(G) Final Shut-In Pressure	915	PSI	Initial Opening	Ext. Packer
(Q) Final Hydrostatic Mud	1644	PSI	Initial Shut-In	Shale Packer

TRILOBITE TESTING INC. SHALL NOT BE LIABLE FOR DAMAGED OF ANY KIND OF THE PROPERTY OR PERSONNEL OF THE ONE FOR WHOM A TEST IS MADE, OR FOR ANY LOSS SUFFERED OR SUSTAINED, DIRECTLY OR INDIRECTLY, THROUGH THE USE OF ITS EQUIPMENT, OR ITS STATEMENTS OR OPINION CONCERNING THE RESULTS OF ANY TEST. TOOLS LOST OR DAMAGED IN THE HOLE SHALL BE PAID FOR AT COST BY THE PARTY FOR WHOM THE TEST IS MADE.

Approved By Kit Noah

Our Representative [Signature]

Final Flow 30
 Final Shut-In 30
 T-On Location 08:30
 T-Started 08:57
 T-Open 10:44
 T-Pulled 12:46
 T-Out 14:40

Test ✓ 1100
 Jars _____
 Safety Jt. _____
 Circ Sub _____
 Sampler _____
 Straddle _____
 Ext. Packer _____
 Shale Packer _____
 Ruined Packer _____
 Mileage 160 200
 Sub Total: _____
 Std. By _____
 Acc. Chg: _____
 Other: 11380
 Total: _____