



DRILL STEM TEST REPORT

Prepared For: **Osage Resources LLC**

1605 E 56th Ave
Hutchison KS 67502

ATTN: Jeff Dale

31 32 14W Barber KS

Osage #103

Start Date: 2006.10.24 @ 17:52:38

End Date: 2006.10.25 @ 06:03:08

Job Ticket #: 25480 DST #: 1

Trilobite Testing, Inc

PO Box 362 Hays, KS 67601

ph: 785-625-4778 fax: 785-625-5620



TRILOBITE
TESTING, INC

DRILL STEM TEST REPORT

Osage Resources LLC

1605 E 56th Ave
Hutchison KS 67502

ATTN: Jeff Dale

Osage #103

31 32 14W Barber KS

Job Ticket: 25480

DST#: 1

Test Start: 2006.10.24 @ 17:52:38

GENERAL INFORMATION:

Formation: **Krider**

Deviated: No Whipstock: ft (KB)

Time Tool Opened: 21:30:38

Time Test Ended: 06:03:08

Test Type: Conventional Bottom Hole

Tester: Davy Cline/ Zach Sto

Unit No: 23

Interval: **2316.00 ft (KB) To 2348.00 ft (KB) (TVD)**

Total Depth: 2348.00 ft (KB) (TVD)

Hole Diameter: 7.88 inches Hole Condition: Fair

Reference Elevations: 1958.00 ft (KB)

1951.00 ft (CF)

KB to GR/CF: 7.00 ft

Serial #: 6771 Inside

Press@RunDepth: 99.87 psig @ 2317.00 ft (KB)

Start Date: 2006.10.24

End Date:

2006.10.25

Start Time: 17:52:43

End Time:

06:03:08


Capacity: 7000.00 psig

Last Calib.: 2006.10.25

Time On Btm: 2006.10.24 @ 21:28:53

Time Off Btm: 2006.10.25 @ 03:21:53

TEST COMMENT: IF Fair to strong blow BOB 3 min.
ISI Bled off No blow back
FF Strong blow BOB Immediately GTS 10 min. Gauged gas
FSI Bled off No blow back



PRESSURE SUMMARY

Time (Min.)	Pressure (psig)	Temp (deg F)	Annotation
0	1161.65	87.38	Initial Hydro-static
2	36.00	87.15	Open To Flow (1)
5	38.71	87.24	Shut-In(1)
81	733.89	87.71	End Shut-In(1)
82	23.21	87.48	Open To Flow (2)
172	99.87	82.15	Shut-In(2)
353	729.38	85.71	End Shut-In(2)
354	977.71	86.95	Final Hydro-static

Recovery

Length (ft)	Description	Volume (bbl)
80.00	GCWM 10%G 50%W 40%M	0.39
0.00	Gas in all fluid free pipe	0.00

Gas Rates

	Choke (inches)	Pressure (psig)	Gas Rate (Mcf/d)
First Gas Rate	0.25	5.00	30.78
Last Gas Rate	0.25	45.00	94.23
Max. Gas Rate	0.25	45.00	94.23



TRILOBITE
TESTING, INC.

DRILL STEM TEST REPORT

TOOL DIAGRAM

Osage Resources LLC

Osage #103

1605 E 56th Ave
Hutchison KS 67502

31 32 14W Barber KS

Job Ticket: 25480

DST#: 1

ATTN: Jeff Dale

Test Start: 2006.10.24 @ 17:52:38

Tool Information

Drill Pipe:	Length: 2093.00 ft	Diameter: 3.25 inches	Volume: 21.48 bbl	Tool Weight:	2100.00 lb
Heavy Wt. Pipe:	Length: 0.00 ft	Diameter: 0.00 inches	Volume: 0.00 bbl	Weight set on Packer:	20000.00 lb
Drill Collar:	Length: 236.00 ft	Diameter: 2.25 inches	Volume: 1.16 bbl	Weight to Pull Loose:	65000.00 lb
		Total Volume:	22.64 bbl	Tool Chased	8.00 ft
Drill Pipe Above KB:	34.00 ft			String Weight: Initial	56000.00 lb
Depth to Top Packer:	2316.00 ft			Final	56000.00 lb
Depth to Bottom Packer:	ft				
Interval between Packers:	32.00 ft				
Tool Length:	53.00 ft				
Number of Packers:	2	Diameter:	6.75 inches		
Tool Comments:					

Tool Description	Length (ft)	Serial No.	Position	Depth (ft)	Accum. Lengths	
Change Over Sub	1.00			2296.00		
Shut In Tool	5.00			2301.00		
Hydraulic tool	5.00			2306.00		
Packer	5.00			2311.00	21.00	Bottom Of Top Packer
Packer	5.00			2316.00		
Stubb	1.00			2317.00		
Recorder	0.00	6771	Inside	2317.00		
Perforations	26.00			2343.00		
Recorder	0.00	13789	Outside	2343.00		
Bullnose	5.00			2348.00	32.00	Bottom Packers & Anchor
Total Tool Length:	53.00					



TRILOBITE
TESTING, INC.

DRILL STEM TEST REPORT

FLUID SUMMARY

Osage Resources LLC

Osage #103

1605 E 56th Ave
Hutchison KS 67502

31 32 14W Barber KS

Job Ticket: 25480

DST#: 1

ATTN: Jeff Dale

Test Start: 2006.10.24 @ 17:52:38

Mud and Cushion Information

Mud Type: Gel Chem

Cushion Type:

Oil API:

deg API

Mud Weight: 9.00 lb/gal

Cushion Length:

ft

Water Salinity:

41000 ppm

Viscosity: 43.00 sec/qt

Cushion Volume:

bbl

Water Loss: 13.55 in³

Gas Cushion Type:

Resistivity: ohm.m

Gas Cushion Pressure:

psig

Salinity: 38000.00 ppm

Filter Cake: inches

Recovery Information

Recovery Table

Length ft	Description	Volume bbl
80.00	GCWM 10%G 50%W 40%M	0.393
0.00	Gas in all fluid free pipe	0.000

Total Length: 80.00 ft Total Volume: 0.393 bbl

Num Fluid Samples: 1

Num Gas Bombs: 0

Serial #: DC

Laboratory Name: Caraway

Laboratory Location: Liberal, KS

Recovery Comments: .20 ohms @ 63 deg.



TRILOBITE
TESTING, INC.

DRILL STEM TEST REPORT

GAS RATES

Osage Resources LLC

Osage #103

1605 E 56th Ave
Hutchison KS 67502

31 32 14W Barber KS

Job Ticket: 25480

DST#: 1

ATTN: Jeff Dale

Test Start: 2006.10.24 @ 17:52:38


Gas Rates Information


Temperature: 59 deg C
Relative Density: 0.65
Z Factor: 0.8

Gas Rates Table

Flow Period	Elapsed Time	Choke (mm)	Pressure (kPaa)	Gas Rate (m³/d)
2	15	0.25	5.00	30.78
2	15	0.25	5.00	30.78
2	25	0.25	10.50	39.50
2	35	0.25	20.00	54.57
2	45	0.25	26.00	64.09
2	55	0.25	32.00	73.61
2	65	0.25	36.00	79.96
2	75	0.25	40.00	86.30
2	85	0.25	43.00	91.06
2	90	0.25	45.00	94.23

Pressure vs. Time





TRILOBITE
TESTING, INC.

DRILL STEM TEST REPORT

Prepared For: **Osage Resources LLC**

1605 E 56th Ave
Hutchison KS 67502

ATTN: Jeff Dale

31 32 14W Barber KS

Osage #103

Start Date: 2006.10.26 @ 05:28:04

End Date: 2006.10.26 @ 17:30:17

Job Ticket #: 25481 DST #: 2

Trilobite Testing, Inc

PO Box 362 Hays, KS 67601

ph: 785-625-4778 fax: 785-625-5620



TRILOBITE
TESTING, INC

DRILL STEM TEST REPORT

Osage Resources LLC

1605 E 56th Ave
Hutchison KS 67502

ATTN: Jeff Dale

Osage #103

31 32 14W Barber KS

Job Ticket: 25481

DST#: 2

Test Start: 2006.10.26 @ 05:28:04

GENERAL INFORMATION:

Formation: **Wreford**

Deviated: No Whipstock: ft (KB)

Time Tool Opened: 08:22:49

Time Test Ended: 17:30:17

Test Type: Conventional Bottom Hole

Tester: Davy Cline/ Zach Sto

Unit No: 23

Interval: **2632.00 ft (KB) To 2655.00 ft (KB) (TVD)**

Total Depth: 2348.00 ft (KB) (TVD)

Hole Diameter: 7.88 inches Hole Condition: Fair

Reference Elevations: 1958.00 ft (KB)

1951.00 ft (CF)

KB to GR/CF: 7.00 ft

Serial #: 6771 Inside

Press@RunDepth: 182.84 psig @ 2633.00 ft (KB)

Start Date: 2006.10.26

End Date:

2006.10.26

Start Time: 05:28:09

End Time:

17:30:17

Capacity: 7000.00 psig


Last Calib.: 2006.10.26

Time On Btm: 2006.10.26 @ 08:19:34

Time Off Btm: 2006.10.26 @ 14:09:04

TEST COMMENT: IF Strong blow BOB in 2 min.
ISI No blow
FF Strong blow BOB in 1 min.
FSI Fair blow Built to 8 in.

Pressure vs. Time



PRESSURE SUMMARY

Time (Min.)	Pressure (psig)	Temp (deg F)	Annotation
0	1363.17	92.34	Initial Hydro-static
4	89.63	92.22	Open To Flow (1)
6	226.47	92.25	Shut-In (1)
80	899.26	92.66	End Shut-In (1)
81	51.94	92.24	Open To Flow (2)
170	182.84	93.42	Shut-In (2)
349	875.50	93.26	End Shut-In (2)
350	1331.02	93.42	Final Hydro-static

Recovery

Length (ft)	Description	Volume (bbl)
310.00	HWCM 76%W 24%M	1.76
50.00	SG & WCM 2%G 18%W 80%M	0.51
0.00	RW= .20 @ 63 DEG. 41000 ppm.	0.00
0.00		0.00

Gas Rates

	Choke (inches)	Pressure (psig)	Gas Rate (Mcf/d)
--	----------------	-----------------	------------------



TRILOBITE
TESTING, INC.

DRILL STEM TEST REPORT

TOOL DIAGRAM

Osage Resources LLC

Osage #103

1605 E 56th Ave
Hutchison KS 67502

31 32 14W Barber KS

Job Ticket: 25481

DST#: 2


ATTN: Jeff Dale

Test Start: 2006.10.26 @ 05:28:04

Tool Information

Drill Pipe:	Length: 2371.00 ft	Diameter: 3.25 inches	Volume: 24.33 bbl	Tool Weight:	2100.00 lb
Heavy Wt. Pipe:	Length: 0.00 ft	Diameter: 0.00 inches	Volume: 0.00 bbl	Weight set on Packer:	20000.00 lb
Drill Collar:	Length: 266.00 ft	Diameter: 2.25 inches	Volume: 1.31 bbl	Weight to Pull Loose:	85000.00 lb
		Total Volume:	25.64 bbl	Tool Chased	0.00 ft
Drill Pipe Above KB:	26.00 ft			String Weight: Initial	52000.00 lb
Depth to Top Packer:	2632.00 ft			Final	58000.00 lb
Depth to Bottom Packer:	ft				
Interval between Packers:	23.00 ft				
Tool Length:	44.00 ft				
Number of Packers:	2	Diameter:	6.75 inches		
Tool Comments:					
Slid 10 ft. to bottom.					

Tool Description	Length (ft)	Serial No.	Position	Depth (ft)	Accum. Lengths	
Change Over Sub	1.00			2612.00		
Shut In Tool	5.00			2617.00		
Hydraulic tool	5.00			2622.00		
Packer	5.00			2627.00	21.00	Bottom Of Top Packer
Packer	5.00			2632.00		
Stubb	1.00			2633.00		
Recorder	0.00	6771	Inside	2633.00		
Perforations	17.00			2650.00		
Recorder	0.00	13789	Outside	2650.00		
Bullnose	5.00			2655.00	23.00	Bottom Packers & Anchor
Total Tool Length:	44.00					



**TRILOBITE
TESTING, INC**

DRILL STEM TEST REPORT

FLUID SUMMARY

Osage Resources LLC

Osage #103

1605 E 56th Ave
Hutchison KS 67502

31 32 14W Barber KS

Job Ticket: 25481

DST#: 2

ATTN: Jeff Dale

Test Start: 2006.10.26 @ 05:28:04

Mud and Cushion Information

Mud Type: Gel Chem

Mud Weight: 10.00 lb/gal

Viscosity: 49.00 sec/qt

Water Loss: 13.55 in³

Resistivity: 0.00 ohm.m

Salinity: 60000.00 ppm

Filter Cake: 0.02 inches

Cushion Type:

Cushion Length:

Cushion Volume:

Gas Cushion Type:

Gas Cushion Pressure:

ft

bbl

psig

Oil API:

Water Salinity:

deg API

ppm

Recovery Information

Recovery Table

Length ft	Description	Volume bbl
310.00	HWCM 76%W 24%M	1.760
50.00	SG & WCM 2%G 18%W 80%M	0.513
0.00	RW= .20 @ 63 DEG. 41000 ppm.	0.000
0.00		0.000

Total Length: 360.00 ft

Total Volume: 2.273 bbl

Num Fluid Samples: 0


Num Gas Bombs: 1

Serial #: zs

Laboratory Name: Caraway

Laboratory Location: Liberal, KS

Recovery Comments:





DRILL STEM TEST REPORT

Prepared For: **Osage Resources LLC**

1605 E 56th Ave
Hutchison KS 67502

ATTN: Jeff Dale

31 32 14W Barber KS

Osage #103

Start Date: 2006.10.31 @ 06:01:27

End Date: 2006.10.31 @ 19:52:42

Job Ticket #: 25792 DST #: 3

Trilobite Testing, Inc

PO Box 362 Hays, KS 67601

ph: 785-625-4778 fax: 785-625-5620



TRILOBITE
TESTING, INC.

DRILL STEM TEST REPORT

Osage Resources LLC

1605 E 56th Ave
Hutchison KS 67502

ATTN: Jeff Dale

Osage #103

31 32 14W Barber KS

Job Ticket: 25792

DST#: 3

Test Start: 2006.10.31 @ 06:01:27

GENERAL INFORMATION:

Formation: **Lansing "B"**

Deviated: **No** Whipstock: **ft (KB)**

Time Tool Opened: 09:03:12

Time Test Ended: 19:52:42

Test Type: Conventional Bottom Hole

Tester: Travy Cushenbery

Unit No: 30

Interval: **4300.00 ft (KB) To 4320.00 ft (KB) (TVD)**

Total Depth: 4320.00 ft (KB) (TVD)

Hole Diameter: 7.88 inches Hole Condition: Good

Reference Elevations: 1958.00 ft (KB)

1951.00 ft (CF)

KB to GR/CF: 7.00 ft

Serial #: 6668 Inside

Press@RunDepth: 891.46 psig @ 4300.00 ft (KB)

Start Date: 2006.10.31

End Date:

2006.10.31

Start Time: 06:01:32

End Time:

19:52:42

Capacity: 7000.00 psig


Last Calib.: 2006.10.31

Time On Btm: 2006.10.31 @ 09:02:12

Time Off Btm: 2006.10.31 @ 14:59:42

TEST COMMENT: FF Strong blow BOB immediately
ISI Bled off No blow No blow back
FF Strong blow BOB in 30 secs. GTS in 55 mins. (Too small to measure)
FSI Bled off Strong blow Building to 5 " in 180 mins.

Pressure vs. Time



PRESSURE SUMMARY

Time (Min.)	Pressure (psig)	Temp (deg F)	Annotation
0	2250.66	115.94	Initial Hydro-static
1	99.05	117.34	Open To Flow (1)
5	156.89	121.63	Shut-In (1)
85	1531.73	120.81	End Shut-In (1)
86	187.81	120.78	Open To Flow (2)
171	891.46	127.41	Shut-In (2)
357	1526.87	125.27	End Shut-In (2)
358	2047.25	125.36	Final Hydro-static

Recovery

Length (ft)	Description	Volume (bbl)
70.00	Muddy Water 50%W 50%M	0.34
310.00	Watery Mud 66%W 34%M	2.48
1620.00	Gassy Water 1%G 99%W	22.72

Gas Rates

	Choke (inches)	Pressure (psig)	Gas Rate (Mcf/d)
--	----------------	-----------------	------------------



TRILOBITE
TESTING, INC.

DRILL STEM TEST REPORT

TOOL DIAGRAM

Osage Resources LLC

Osage #103

1605 E 56th Ave
Hutchison KS 67502

31 32 14W Barber KS

Job Ticket: 25792

DST#: 3

ATTN: Jeff Dale

Test Start: 2006.10.31 @ 06:01:27

Tool Information

Drill Pipe:	Length: 4035.00 ft	Diameter: 3.80 inches	Volume: 56.60 bbl	Tool Weight:	2100.00 lb
Heavy Wt. Pipe:	Length: 0.00 ft	Diameter: 0.00 inches	Volume: 0.00 bbl	Weight set on Packer:	20000.00 lb
Drill Collar:	Length: 275.00 ft	Diameter: 2.25 inches	Volume: 1.35 bbl	Weight to Pull Loose:	82000.00 lb
		Total Volume:	57.95 bbl	Tool Chased	0.00 ft
Drill Pipe Above KB:	30.00 ft			String Weight: Initial	70000.00 lb
Depth to Top Packer:	4300.00 ft			Final	82000.00 lb
Depth to Bottom Packer:	ft				
Interval between Packers:	20.00 ft				
Tool Length:	40.00 ft				
Number of Packers:	2	Diameter:	6.75 inches		
Tool Comments:					

Tool Description	Length (ft)	Serial No.	Position	Depth (ft)	Accum. Lengths	
Shut In Tool	5.00			4285.00		
Hydraulic tool	5.00			4290.00		
Packer	5.00			4295.00	20.00	Bottom Of Top Packer
Packer	5.00			4300.00		
Recorder	0.00	6668	Inside	4300.00		
Perforations	17.00			4317.00		
Recorder	0.00	13266	Outside	4317.00		
Bullnose	3.00			4320.00	20.00	Bottom Packers & Anchor

Total Tool Length: 40.00



TRILOBITE
TESTING, INC.

DRILL STEM TEST REPORT

FLUID SUMMARY

Osage Resources LLC

1605 E 56th Ave
Hutchison KS 67502

ATTN: Jeff Dale

Osage #103

31 32 14W Barber KS

Job Ticket: 25792

DST#: 3

Test Start: 2006.10.31 @ 06:01:27

Mud and Cushion Information

Mud Type: Gel Chem

Mud Weight: 10.00 lb/gal

Viscosity: 42.00 sec/qt

Water Loss: 16.76 in³

Resistivity: ohm.m

Salinity: 9000.00 ppm

Filter Cake: 0.20 inches

Cushion Type:

Cushion Length:

Cushion Volume:

Gas Cushion Type:

Gas Cushion Pressure:

ft

bbl

psig

Oil API:

deg API

Water Salinity:

28000 ppm

Recovery Information

Recovery Table

Length ft	Description	Volume bbl
70.00	Muddy Water 50%W 50%M	0.344
310.00	Watery Mud 66%W 34%M	2.481
1620.00	Gassy Water 1%G 99%W	22.724

Total Length: 2000.00 ft

Total Volume: 25.549 bbl

Num Fluid Samples: 0

Num Gas Bombs: 0


Serial #:


Laboratory Name:

Laboratory Location:

Recovery Comments:

Pressure vs. Time





**TRILOBITE
TESTING, INC.**

DRILL STEM TEST REPORT

Prepared For: **Osage Resources LLC**

1605 E 56th Ave
Hutchison KS 67502

ATTN: Jeff Dale

31 32 14W Barber KS

Osage #103

Start Date: 2006.11.02 @ 10:49:47

End Date: 2006.11.02 @ 22:14:02

Job Ticket #: 26377 DST #: 4

Trilobite Testing, Inc

PO Box 362 Hays, KS 67601

ph: 785-625-4778 fax: 785-625-5620



**TRILOBITE
TESTING, INC**

DRILL STEM TEST REPORT

Osage Resources LLC

1605 E 56th Ave
Hutchison KS 67502

ATTN: Jeff Dale

Osage #103

31 32 14W Barber KS

Job Ticket: 26377

DST#: 4

Test Start: 2006.11.02 @ 10:49:47

GENERAL INFORMATION:

Formation: **Lans.**

Deviated: No Whipstock: ft (KB)

Time Tool Opened: 13:05:02

Time Test Ended: 22:14:02

Test Type: Conventional Bottom Hole

Tester: Gary Pevoteaux

Unit No: 39

Interval: **4702.00 ft (KB) To 4727.00 ft (KB) (TVD)**

Total Depth: 4727.00 ft (KB) (TVD)

Hole Diameter: 7.88 inches Hole Condition: Poor

Reference Elevations: 1958.00 ft (KB)

1951.00 ft (CF)

KB to GR/CF: 7.00 ft

Serial #: 8167 Inside

Press@RunDepth: 22.90 psig @ 4703.00 ft (KB)

Start Date: 2006.11.02

End Date:

2006.11.02

Start Time: 10:49:52

End Time:

22:14:02

Capacity: 7000.00 psig

Last Calib.: 2006.11.02

Time On Btm: 2006.11.02 @ 13:04:47

Time Off Btm: 2006.11.02 @ 18:54:16


TEST COMMENT: IF Weak blow 1/2 - 2 1/2 "

ISI No blow

FF Fair blow 3 - 13 "

FSI No blow

Pressure vs. Time



PRESSURE SUMMARY

Time (Min.)	Pressure (psig)	Temp (deg F)	Annotation
0	2261.79	109.99	Initial Hydro-static
1	16.97	109.45	Open To Flow (1)
4	14.58	111.68	Shut-In (1)
78	531.40	113.03	End Shut-In (1)
78	15.99	113.61	Open To Flow (2)
167	22.90	116.14	Shut-In (2)
349	1170.83	119.95	End Shut-In (2)
350	2209.74	120.39	Final Hydro-static

Recovery

Length (ft)	Description	Volume (bbl)
20.00	Drig.mud	0.10
0.00	350 ft.of GIP	0.00

Gas Rates

	Choke (inches)	Pressure (psig)	Gas Rate (Mcf/d)
--	----------------	-----------------	------------------



TRILOBITE
TESTING, INC.

DRILL STEM TEST REPORT

TOOL DIAGRAM

Osage Resources LLC

Osage #103

1605 E 56th Ave
Hutchison KS 67502

31 32 14W Barber KS

Job Ticket: 26377

DST#: 4

ATTN: Jeff Dale

Test Start: 2006.11.02 @ 10:49:47

Tool Information

Drill Pipe:	Length: 4434.00 ft	Diameter: 3.80 inches	Volume: 62.20 bbl	Tool Weight:	2100.00 lb
Heavy Wt. Pipe:	Length: 0.00 ft	Diameter: 0.00 inches	Volume: 0.00 bbl	Weight set on Packer:	20000.00 lb
Drill Collar:	Length: 265.00 ft	Diameter: 2.25 inches	Volume: 1.30 bbl	Weight to Pull Loose:	112000.0 lb
		Total Volume:	63.50 bbl	Tool Chased	0.00 ft
Drill Pipe Above KB:	17.00 ft			String Weight: Initial	73000.00 lb
Depth to Top Packer:	4702.00 ft			Final	77000.00 lb
Depth to Bottom Packer:	ft				
Interval between Packers:	25.00 ft				
Tool Length:	45.00 ft				
Number of Packers:	2	Diameter:	6.75 inches		
Tool Comments:					

Tool Description	Length (ft)	Serial No.	Position	Depth (ft)	Accum. Lengths	
Change Over Sub	1.00			4683.00		
Shut In Tool	5.00			4688.00		
Hydraulic tool	5.00			4693.00		
Packer	4.00			4697.00	20.00	Bottom Of Top Packer
Packer	5.00			4702.00		
Stubb	1.00			4703.00		
Recorder	0.00	8167	Inside	4703.00		
Perforations	19.00			4722.00		
Recorder	0.00	11019	Outside	4722.00		
Bullnose	5.00			4727.00	25.00	Bottom Packers & Anchor
Total Tool Length:	45.00					



TRILOBITE
TESTING, INC

DRILL STEM TEST REPORT

FLUID SUMMARY

Osage Resources LLC

Osage #103

1605 E 56th Ave
Hutchison KS 67502

31 32 14W Barber KS

Job Ticket: 26377

DST#: 4

ATTN: Jeff Dale

Test Start: 2006.11.02 @ 10:49:47

Mud and Cushion Information

Mud Type: Gel Chem

Cushion Type:

Oil API:

deg API

Mud Weight: 9.00 lb/gal

Cushion Length:

ft

Water Salinity:

7000 ppm

Viscosity: 46.00 sec/qt

Cushion Volume:

bbl

Water Loss: 9.58 in³

Gas Cushion Type:

Resistivity: 0.00 ohm.m

Gas Cushion Pressure:

psig

Salinity: 7000.00 ppm

Filter Cake: 0.20 inches

Recovery Information

Recovery Table

Length ft	Description	Volume bbl
20.00	Drlg.mud	0.098
0.00	350 ft.of GIP	0.000

Total Length: 20.00 ft

Total Volume: 0.098 bbl

Num Fluid Samples: 0


Num Gas Bombs: 0


Serial #: none

Laboratory Name:

Laboratory Location:

Recovery Comments:





TRILOBITE
TESTING, INC.

DRILL STEM TEST REPORT

Prepared For: **Osage Resources LLC**

1605 E 56th Ave
Hutchison KS 67502

ATTN: Jeff Dale

31 32 14W Barber KS

Osage #103

Start Date: 2006.11.04 @ 22:01:48

End Date: 2006.11.05 @ 07:21:03

Job Ticket #: 26378

DST #: 5

Trilobite Testing, Inc

PO Box 362 Hays, KS 67601

ph: 785-625-4778 fax: 785-625-5620



TRILOBITE
TESTING, INC

DRILL STEM TEST REPORT

Osage Resources LLC

1605 E 56th Ave
Hutchison KS 67502

ATTN: Jeff Dale

Osage #103

31 32 14W Barber KS

Job Ticket: 26378

DST#: 5

Test Start: 2006.11.04 @ 22:01:48

GENERAL INFORMATION:

Formation: **Chattanooga**

Deviated: No Whipstock: ft (KB)

Time Tool Opened: 01:55:33

Time Test Ended: 07:21:03

Test Type: Conventional Bottom Hole

Tester: Gary Pevoteaux

Unit No: 39

Interval: **5090.00 ft (KB) To 5140.00 ft (KB) (TVD)**

Total Depth: 5140.00 ft (KB) (TVD)

Hole Diameter: 7.88 inches Hole Condition: Poor

Reference Elevations: 1958.00 ft (KB)

1951.00 ft (CF)

KB to GR/CF: 7.00 ft

Serial #: 8167

Inside

Press@RunDepth: 20.21 psig @ 5091.00 ft (KB)

Start Date: 2006.11.04

End Date:

2006.11.05

Start Time: 22:01:53

End Time:

07:21:03

Capacity: 7000.00 psig

Last Calib.: 2006.11.05

Time On Btm: 2006.11.05 @ 01:55:03


Time Off Btm: 2006.11.05 @ 04:11:32

TEST COMMENT: IF Weak blow 1/4 " or less

ISI No blow

FF No blow

FSI No blow



PRESSURE SUMMARY

Time (Min.)	Pressure (psig)	Temp (deg F)	Annotation
0	2487.97	120.55	Initial Hydro-static
1	18.78	119.96	Open To Flow (1)
7	19.18	119.56	Shut-In (1)
78	48.37	121.66	End Shut-In (1)
79	20.46	121.66	Open To Flow (2)
96	20.21	122.20	Shut-In (2)
137	24.85	123.34	End Shut-In (2)
137	2394.51	124.51	Final Hydro-static

Recovery

Length (ft)	Description	Volume (bbl)
5.00	Drig.mud	0.02

Gas Rates

Choke (inches)	Pressure (psig)	Gas Rate (Mcf/d)
----------------	-----------------	------------------



TRILOBITE
TESTING, INC.

DRILL STEM TEST REPORT

TOOL DIAGRAM

Osage Resources LLC

1605 E 56th Ave
Hutchison KS 67502

ATTN: Jeff Dale

Osage #103

31 32 14W Barber KS

Job Ticket: 26378

DST#: 5

Test Start: 2006.11.04 @ 22:01:48

Tool Information

Drill Pipe:	Length: 4808.00 ft	Diameter: 3.80 inches	Volume: 67.44 bbl	Tool Weight:	2100.00 lb
Heavy Wt. Pipe:	Length: 0.00 ft	Diameter: 0.00 inches	Volume: 0.00 bbl	Weight set on Packer:	25000.00 lb
Drill Collar:	Length: 265.00 ft	Diameter: 2.25 inches	Volume: 1.30 bbl	Weight to Pull Loose:	121000.0 lb
		Total Volume:	68.74 bbl	Tool Chased	0.00 ft
Drill Pipe Above KB:	3.00 ft			String Weight: Initial	78000.00 lb
Depth to Top Packer:	5090.00 ft			Final	79500.00 lb
Depth to Bottom Packer:	ft				
Interval between Packers:	50.00 ft				
Tool Length:	70.00 ft				
Number of Packers:	2	Diameter:	6.75 inches		
Tool Comments:					

Tool Description	Length (ft)	Serial No.	Position	Depth (ft)	Accum. Lengths	
Change Over Sub	1.00			5071.00		
Shut In Tool	5.00			5076.00		
Hydraulic tool	5.00			5081.00		
Packer	4.00			5085.00	20.00	Bottom Of Top Packer
Packer	5.00			5090.00		
Stubb	1.00			5091.00		
Recorder	0.00	8167	Inside	5091.00		
Perforations	13.00			5104.00		
Blank Spacing	31.00			5135.00		
Recorder	0.00	11019	Outside	5135.00		
Bullnose	5.00			5140.00	50.00	Bottom Packers & Anchor

Total Tool Length: 70.00



**TRILOBITE
TESTING, INC**

DRILL STEM TEST REPORT

FLUID SUMMARY

Osage Resources LLC

Osage #103

1605 E 56th Ave
Hutchison KS 67502

31 32 14W Barber KS

Job Ticket: 26378

DST#: 5

ATTN: Jeff Dale

Test Start: 2006.11.04 @ 22:01:48

Mud and Cushion Information

Mud Type: Gel Chem

Cushion Type:

Oil API:

deg API

Mud Weight: 9.00 lb/gal

Cushion Length:

ft

Water Salinity:

6000 ppm

Viscosity: 48.00 sec/qt

Cushion Volume:

bbl

Water Loss: 10.98 in³

Gas Cushion Type:

Resistivity: 0.00 ohm.m

Gas Cushion Pressure:

psig

Salinity: 6000.00 ppm

Filter Cake: 0.20 inches

Recovery Information

Recovery Table

Length ft	Description	Volume bbl
5.00	Drlg.mud	0.025

Total Length: 5.00 ft

Total Volume: 0.025 bbl

Num Fluid Samples: 0

Num Gas Bombs: 0


Serial #: none


Laboratory Name:

Laboratory Location:

Recovery Comments:

Pressure vs. Time





TRILOBITE
TESTING, INC.

DRILL STEM TEST REPORT

Prepared For: **Osage Resources LLC**

1605 E 56th Ave
Hutchison KS 67502

ATTN: Jeff Dale

31 32 14W Barber KS

Osage #103

Start Date: 2006.11.05 @ 18:44:31

End Date: 2006.11.06 @ 08:12:16

Job Ticket #: 26379 DST #: 6

Trilobite Testing, Inc

PO Box 362 Hays, KS 67601

ph: 785-625-4778 fax: 785-625-5620



TRILOBITE
TESTING, INC.

DRILL STEM TEST REPORT

Osage Resources LLC

1605 E 56th Ave
Hutchison KS 67502

ATTN: Jeff Dale

Osage #103

31 32 14W Barber KS

Job Ticket: 26379

DST#: 6

Test Start: 2006.11.05 @ 18:44:31

GENERAL INFORMATION:

Formation: **Chattanooga**

Deviated: No Whipstock: ft (KB)

Time Tool Opened: 23:28:46

Time Test Ended: 08:12:16

Test Type: Conventional Bottom Hole

Tester: Gary Pevoteaux

Unit No: 39

Interval: **5134.00 ft (KB) To 5185.00 ft (KB) (TVD)**

Total Depth: 5185.00 ft (KB) (TVD)

Hole Diameter: 7.88 inches Hole Condition: Poor

Reference Elevations: 1958.00 ft (KB)

1951.00 ft (CF)

KB to GR/CF: 7.00 ft

Serial #: 8167

Inside

Press@RunDepth: 21.49 psig @ 5135.00 ft (KB)

Start Date: 2006.11.05

End Date:

2006.11.06

Start Time: 18:44:36

End Time:

08:12:16


Capacity: 7000.00 psig

Last Calib.: 2006.11.06

Time On Btm: 2006.11.05 @ 23:28:30

Time Off Btm: 2006.11.06 @ 01:40:30

TEST COMMENT: IF Weak blow 1/4 "
ISI No blow
FF Weak blow (surface) Dead in 13 mins.
FSI No blow



PRESSURE SUMMARY

Time (Min.)	Pressure (psig)	Temp (deg F)	Annotation
0	2498.24	121.51	Initial Hydro-static
1	21.40	120.92	Open To Flow (1)
4	22.40	121.26	Shut-In (1)
80	73.15	124.31	End Shut-In (1)
80	20.05	124.31	Open To Flow (2)
93	21.49	124.69	Shut-In (2)
132	36.24	125.77	End Shut-In (2)
132	2358.50	126.89	Final Hydro-static

Recovery

Length (ft)	Description	Volume (bbl)
10.00	Drig.mud	0.05

Gas Rates

	Choke (inches)	Pressure (psig)	Gas Rate (Mcf/d)
--	----------------	-----------------	------------------



TRILOBITE
TESTING, INC.

DRILL STEM TEST REPORT

TOOL DIAGRAM

Osage Resources LLC

1605 E 56th Ave
Hutchison KS 67502

ATTN: Jeff Dale

Osage #103

31 32 14W Barber KS

Job Ticket: 26379

DST#: 6

Test Start: 2006.11.05 @ 18:44:31

Tool Information

Drill Pipe:	Length: 4870.00 ft	Diameter: 3.80 inches	Volume: 68.31 bbl	Tool Weight:	2100.00 lb
Heavy Wt. Pipe:	Length: 0.00 ft	Diameter: 0.00 inches	Volume: 0.00 bbl	Weight set on Packer:	28000.00 lb
Drill Collar:	Length: 265.00 ft	Diameter: 2.25 inches	Volume: 1.30 bbl	Weight to Pull Loose:	112000.0 lb
		Total Volume:	69.61 bbl	Tool Chased	0.00 ft
Drill Pipe Above KB:	21.00 ft			String Weight: Initial	79000.00 lb
Depth to Top Packer:	5134.00 ft			Final	79000.00 lb
Depth to Bottom Packer:	ft				
Interval between Packers:	51.00 ft				
Tool Length:	71.00 ft				
Number of Packers:	2	Diameter:	6.75 inches		

Tool Comments:

Tool Description	Length (ft)	Serial No.	Position	Depth (ft)	Accum. Lengths	
Change Over Sub	1.00			5115.00		
Shut In Tool	5.00			5120.00		
Hydraulic tool	5.00			5125.00		
Packer	4.00			5129.00	20.00	Bottom Of Top Packer
Packer	5.00			5134.00		
Stubb	1.00			5135.00		
Recorder	0.00	8167	Inside	5135.00		
Perforations	10.00			5145.00		
Blank Spacing	31.00			5176.00		
Perforations	4.00			5180.00		
Recorder	0.00	11019	Outside	5180.00		
Bullnose	5.00			5185.00	51.00	Bottom Packers & Anchor

Total Tool Length: 71.00



TRILOBITE
TESTING, INC.

DRILL STEM TEST REPORT

FLUID SUMMARY

Osage Resources LLC

Osage #103

1605 E 56th Ave
Hutchison KS 67502

31 32 14W Barber KS

Job Ticket: 26379

DST#: 6

ATTN: Jeff Dale

Test Start: 2006.11.05 @ 18:44:31

Mud and Cushion Information

Mud Type: Gel Chem

Cushion Type:

Oil API:

deg API

Mud Weight: 9.00 lb/gal

Cushion Length:

ft

Water Salinity:

8000 ppm

Viscosity: 49.00 sec/qt

Cushion Volume:

bbl

Water Loss: 9.58 in³

Gas Cushion Type:

Resistivity: 0.00 ohm.m

Gas Cushion Pressure:

psig

Salinity: 8000.00 ppm

Filter Cake: 0.20 inches

Recovery Information

Recovery Table

Length ft	Description	Volume bbl
10.00	Drilg.mud	0.049

Total Length: 10.00 ft

Total Volume: 0.049 bbl

Num Fluid Samples: 0

Num Gas Bombs: 0


Serial #: noe


Laboratory Name:

Laboratory Location:

Recovery Comments:

Pressure vs. Time





TRILOBITE TESTING INC.

P.O. Box 362 • Hays, Kansas 67601

25480

9485

Test Ticket

Well Name & No. <u>Osage #103</u>	Test No. <u>1</u>	Date <u>10-24-06</u>
Company <u>Osage Resources, LLC</u>	Zone Tested <u>Krider</u>	
Address <u>1605 E. 56th Ave. Hutchison, KS 67502</u>	Elevation <u>1951</u>	KB <u>1958</u> GL
Co. Rep / Geo. <u>Jeff Dale</u>	Rig <u>D & B Rig #1</u>	
Location: Sec. <u>31</u> Twp. <u>32</u> Rge. <u>14 w</u>	Co. <u>Barber</u>	State <u>KS</u>
Comment: _____		Release date / time: _____

Interval Tested <u>2316 - 2348</u>	Initial Str Wt./Lbs. <u>56,000</u>	Unseated Str Wt./Lbs. <u>56,000</u>
Anchor Length <u>32</u>	Wt. Set Lbs. <u>20,000</u>	Wt. Pulled Loose/Lbs. <u>65,000</u>
Top Packer Depth <u>2311</u>	Tool Weight <u>2100</u>	
Bottom Packer Depth <u>2316</u>	Hole Size <u>7 7/8"</u> ✓	Rubber Size <u>6 3/4"</u> ✓
Total Depth <u>2348</u>	Wt. Pipe Run _____	Drill Collar Run <u>236</u>
Mud Wt. <u>9.3</u> LCM <u>✓</u> Vis. <u>43</u> WL <u>13.6</u>	Drill Pipe Size <u>4 1/2" XH FH</u>	Ft. Run <u>2093</u>

Blow Description IF: Fair to strong blow. BOB 3min

ISI: Bled off. No blow back.

FF: Strong blow. BOB Immediately. GTS 10min. Gauged gas.

FSI: Bled off. No blow back.

Recovery - Total Feet <u>80</u>	GIP <u>yes</u>	Ft. in DC <u>80</u>	Ft. in DP <u>✓</u>
Rec. <u>80</u>	Feet of <u>GCWM</u>	10 %gas	%oil 50 %water 40 %mud
Rec. _____	Feet of _____	%gas	%oil %water %mud
Rec. _____	Feet of _____	%gas	%oil %water %mud
Rec. _____	Feet of _____	%gas	%oil %water %mud
Rec. _____	Feet of _____	%gas	%oil %water %mud
BHT <u>86</u>	*F Gravity _____	*API D @ _____	*F Corrected Gravity _____ *API
RW <u>.20</u>	@ <u>63</u> *F	Chlorides <u>41000</u> ppm	Recovery _____ Chlorides <u>38,000</u> ppm System

(A) Initial Hydrostatic Mud	AK-1 <u>1159</u> PSI	Alpine	Recorder No. <u>6771</u>	Test <u>✓ 1100</u>
(B) First Initial Flow Pressure	<u>36</u> PSI		(depth) <u>2317</u>	Jars _____
(C) First Final Flow Pressure	<u>39</u> PSI		Recorder No. <u>13789</u>	Safety Jt. _____
(D) Initial Shut-In Pressure	<u>734</u> PSI		(depth) <u>2343</u>	Circ Sub <u>✓ NC</u>
(E) Second Initial Flow Pressure	<u>23</u> PSI		Recorder No. _____	Sampler _____
(F) Second Final Flow Pressure	<u>100</u> PSI		(depth) _____	Straddle _____
(G) Final Shut-In Pressure	<u>729</u> PSI	Initial Opening	<u>3</u>	Ext. Packer _____
(Q) Final Hydrostatic Mud	<u>1123</u> PSI	Initial Shut-In	<u>75</u>	Shale Packer _____

TRILOBITE TESTING INC. SHALL NOT BE LIABLE FOR DAMAGED OF ANY KIND OF THE PROPERTY OR PERSONNEL OF THE ONE FOR WHOM A TEST IS MADE, OR FOR ANY LOSS SUFFERED OR SUSTAINED, DIRECTLY OR INDIRECTLY, THROUGH THE USE OF ITS EQUIPMENT, OR ITS STATEMENTS OR OPINION CONCERNING THE RESULTS OF ANY TEST. TOOLS LOST OR DAMAGED IN THE HOLE SHALL BE PAID FOR AT COST BY THE PARTY FOR WHOM THE TEST IS MADE.

Approved By _____

Our Representative Danny

Final Flow	<u>90</u>
Final Shut-In	<u>180</u>
T-On Location	<u>17:00</u>
T-Started	<u>17:52</u>
T-Open	<u>21:30</u>
T-Pulled	<u>03:50</u>
T-Out	<u>06:03</u>

Ruined Packer	<u>112.50</u>
Mileage	<u>✓ 45 one way</u>
Sub Total:	
Std. By	<u>5 hrs</u>
Acc. Chg:	<u>✓ Mes 50</u>
Other:	<u>1862.50</u>
Total:	



GAS VOLUME REPORT

Usage # 103

DST NO.


[illegible]


Remarks:

CHART PAGE

This is a photocopy of the actual AK-1 recorder chart.

Osage # 103 PST # ~~100~~ Krider
13789





TRILOBITE TESTING INC.

P.O. Box 362 • Hays, Kansas 67601

25481

Test Ticket

Well Name & No. Osage #103 Test No. 2 Date 10-26-06
Company Osage Resources, LLC Zone Tested Wreford
Address 1605 E. 56th Ave. Hutchinson, KS 67502 Elevation 1951 KB 1958 GL
Co. Rep / Geo. Jeff Dale Rig D+B #1
Location: Sec. 31 Twp. 32 Rge. 14W Co. Barber State KS
Comment: Slid 10ft to bottom Release date / time: _____

Interval Tested 2632 - 2655 Initial Str Wt./Lbs. 52000 Unseated Str Wt./Lbs. 58000
Anchor Length 23 Wt. Set Lbs. 20000 Wt. Pulled Loose/Lbs. 85000
Top Packer Depth 2627 Tool Weight 2100
Bottom Packer Depth 2632 Hole Size 7 7/8" ✓ Rubber Size 6 3/4" ✓
Total Depth 2655 Wt. Pipe Run 0 Drill Collar Run 266
Mud Wt. 9.7 LCM 0 Vis. 49 WL 13.6 Drill Pipe Size 4 1/2 XH+FH Ft. Run 2371

Blow Description IF: Strong blow. B.O.B in 2 min.
ISI: Bled off. No blow back
FF: Strong blow. B.O.B in 1 min.
FSI: Fair blow. Built to 8 in.

Recovery - Total Feet 360 GIP 0 Ft. in DC 266 Ft. in DP 94
Rec. 50 Feet of SG WCM 2 %gas %oil 18 %water 80 %mud
Rec. 310 Feet of H WCM %gas %oil 76 %water 24 %mud
Rec. _____ Feet of _____ %gas %oil _____ %water _____ %mud
Rec. _____ Feet of _____ %gas %oil _____ %water _____ %mud
Rec. _____ Feet of _____ %gas %oil _____ %water _____ %mud
BHT 93 °F Gravity NC °API D @ _____ °F Corrected Gravity _____ °API
RW .20 @ 63 °F Chlorides 41000 ppm Recovery _____ Chlorides _____ ppm System

	AK-1	Alpine				
(A) Initial Hydrostatic Mud		<u>1375</u>	PSI	Recorder No.	<u>6771</u>	Test <u>✓ 1100</u>
(B) First Initial Flow Pressure		<u>90</u>	PSI	(depth)	<u>2633</u>	Jars _____
(C) First Final Flow Pressure		<u>226</u>	PSI	Recorder No.	<u>13789</u>	Safety Jt. _____
(D) Initial Shut-In Pressure		<u>899</u>	PSI	(depth)	<u>2650</u>	Circ Sub <u>W/C</u>
(E) Second Initial Flow Pressure		<u>52</u>	PSI	Recorder No.	<u>-</u>	Sampler _____
(F) Second Final Flow Pressure		<u>183</u>	PSI	(depth)	<u>-</u>	Straddle _____
(G) Final Shut-In Pressure		<u>876</u>	PSI	Initial Opening	<u>3</u>	Ext. Packer _____
(Q) Final Hydrostatic Mud		<u>1334</u>	PSI	Initial Shut-In	<u>75</u>	Shale Packer _____

TRILOBITE TESTING INC. SHALL NOT BE LIABLE FOR DAMAGED OF ANY KIND OF THE PROPERTY OR PERSONNEL OF THE ONE FOR WHOM A TEST IS MADE, OR FOR ANY LOSS SUFFERED OR SUSTAINED, DIRECTLY OR INDIRECTLY, THROUGH THE USE OF ITS EQUIPMENT, OR ITS STATEMENTS OR OPINION CONCERNING THE RESULTS OF ANY TEST. TOOLS LOST OR DAMAGED IN THE HOLE SHALL BE PAID FOR AT COST BY THE PARTY FOR WHOM THE TEST IS MADE.

Approved By _____

Our Representative Zachary R. Stover


Final Flow 90
Final Shut-In 180
T-On Location 5:00
T-Started 5:28
T-Open 8:22
T-Pulled 14:25
T-Out 17:30


Ruined Packer 112.50
Mileage 90 R.T.
Sub Total: _____
Std. By 4hr 400
Acc. Chg: 1612.50
Other: 150.00
Total: 1762.50

CHART PAGE

This is a photocopy of the actual AK-1 recorder chart.

Osage Res. LLC
Osage #103
DST#2 Wreford
13789





TRILOBITE TESTING INC.

P.O. Box 362 • Hays, Kansas 67601

25792

Test Ticket

9485

Well Name & No. Osage #103 Test No. #3 Date 10-31-06
 Company Osage Zone Tested Lensing "B"
 Address 1405 E 56th Ave. Hutchinson, KS 67502 Elevation 1958' KB 1951' GL
 Co. Rep / Geo. Josh Austin Rig D&B Drilling Rig #1
 Location: Sec. 32 Twp. 14 Rge. 31 Co. Barber State KS
 Comment: _____ Release date / time: _____

Interval Tested 4300' - 4320' Initial Str Wt./Lbs. 70,000 Unseated Str Wt./Lbs. 78,000
 Anchor Length 20 Wt. Set Lbs. 20,000 Wt. Pulled Loose/Lbs. 82,000
 Top Packer Depth 4295' Tool Weight 2100 lbs
 Bottom Packer Depth 4300' Hole Size 7 7/8" Rubber Size 6 3/4"
 Total Depth 4320' Wt. Pipe Run None Drill Collar Run 235'
 Mud Wt. 9.5 LCM 0 Vis. 42 WL 16.8 Drill Pipe Size 4 1/2 XH Ft. Run 4035'

Blow Description IF: Strong blow. B.O.B. immediately.
ISI: Bled off, no blow back.
FF: Strong blow. B.O.B. in 30 sec. (Too small to measure)
FSI: Bled off, strong blow. Building to 5" in 3 hrs. (180 mins.)
 Recovery - Total Feet 2000 G.P. Too small to Ft. in DC 235 Ft. in DP 1765

Rec.	Feet of	%gas	%oil	%water	%mud
<u>70</u>	<u>muddy water</u>			<u>50</u>	<u>50</u>
<u>310</u>	<u>Watery mud</u>			<u>66</u>	<u>34</u>
<u>1120</u>	<u>Gassy Water</u>	<u>1</u>		<u>99</u>	

BHT 125 °F Gravity _____ °API D @ _____ °F Corrected Gravity _____ °API
 RW .41 @ 43 °F Chlorides 28,000 ppm Recovery _____ Chlorides 9,000 ppm System


	AK-1	Alpine	Recorder No.	Test
(A) Initial Hydrostatic Mud	<u>2258</u>	PSI	<u>6668</u>	<u>✓ 1200</u>
(B) First Initial Flow Pressure	<u>99</u>	PSI	(depth) <u>4300'</u>	Jars _____
(C) First Final Flow Pressure	<u>157</u>	PSI	Recorder No. <u>13266</u>	Safety Jt. _____
(D) Initial Shut-In Pressure	<u>1532</u>	PSI	(depth) <u>4317'</u>	Circ Sub _____
(E) Second Initial Flow Pressure	<u>188</u>	PSI	Recorder No. _____	Sampler _____
(F) Second Final Flow Pressure	<u>891</u>	PSI	(depth) _____	Straddle _____
(G) Final Shut-In Pressure	<u>1527</u>	PSI	Initial Opening <u>3 mins</u>	Ext. Packer _____
(Q) Final Hydrostatic Mud	<u>2111</u>	PSI	Initial Shut-In <u>75 mins</u>	Shale Packer _____
			Final Flow <u>90 mins</u>	Ruined Packer _____
			Final Shut-In <u>180 mins</u>	Mileage <u>✓ 112.50</u>
			T-On Location <u>03:30</u>	Sub Total: _____
			T-Started <u>06:01</u>	Std. By <u>✓ 8hr</u> <u>800</u>
			T-Open <u>09:08</u>	Acc. Chg: <u>2112.50</u>
			T-Pulled <u>15:00</u>	Other: <u>150.00</u>
			T-Out <u>023:00</u>	Total: <u>2262.50</u>

TRILOBITE TESTING INC. SHALL NOT BE LIABLE FOR DAMAGED OF ANY KIND OF THE PROPERTY OR PERSONNEL OF THE ONE FOR WHOM A TEST IS MADE, OR FOR ANY LOSS SUFFERED OR SUSTAINED, DIRECTLY OR INDIRECTLY, THROUGH THE USE OF ITS EQUIPMENT, OR ITS STATEMENTS OR OPINION CONCERNING THE RESULTS OF ANY TEST. TOOLS LOST OR DAMAGED IN THE HOLE SHALL BE PAID FOR AT COST BY THE PARTY FOR WHOM THE TEST IS MADE.

Approved By _____
 Our Representative Travis Cushman

CHART PAGE


This is a photocopy of the actual AK-1 recorder chart.



Osage

Osage
#103

dst 3



TRILOBITE TESTING INC.

P.O. Box 362 • Hays, Kansas 67601

26377

Test Ticket

Well Name & No. Osage #103 Test No. 4 Date Nov 2-06
 Company Osage Resources LLC Zone Tested Leans
 Address 1605 E. 56TH Ave. Hutchinson B. 67502 Elevation 1958 KB 1951 GL
 Co. Rep / Geo. Jeff Dale Rig D & B Drilling
 Location: Sec. 31 Twp. 32S Rge. 14W Co. Barber State Ks.
 Comment: _____ Release date / time: _____

Interval Tested 4702 - 4727' Initial Str Wt./Lbs. 73,000 Unseated Str Wt./Lbs. 77,000
 Anchor Length 25' Wt. Set Lbs. 20,000 Wt. Pulled Loose/Lbs. 112,000
 Top Packer Depth 4697' Tool Weight 2100 #
 Bottom Packer Depth 4702' Hole Size 7 7/8" Rubber Size 6 3/4"
 Total Depth 4727' Wt. Pipe Run None Drill Collar Run 265'
 Mud Wt. 9.4 LCM ~ Vis. 46 WL 9.6 cc Drill Pipe Size 4 1/2" Ft. Run 4434'
 Blow Description IF: White below. 1/2 - 2 1/2". IS: No below.

FF: Fair below. 3 - 13". ESI: No below.

Recovery - Total Feet 20 GIP 350 Ft. in DC 20 Ft. in DP 0
 Rec. 20 Feet of Drilling Mud %gas %oil %water %mud
 Rec. _____ Feet of _____ %gas %oil %water %mud
 Rec. _____ Feet of _____ %gas %oil %water %mud
 Rec. _____ Feet of _____ %gas %oil %water %mud
 Rec. _____ Feet of _____ %gas %oil %water %mud
 BHT 120 °F Gravity N/A °API D @ ~ °F Corrected Gravity N/A °API
 RW N.C. @ ~ °F Chlorides 7,000 ppm Recovery _____ Chlorides 7,000 ppm System

(A) Initial Hydrostatic Mud	AK-1	Alpine	2276 PSI	Recorder No.	8167	Test	✓ 1200
(B) First Initial Flow Pressure			17 PSI	(depth)	4703'	Jars	
(C) First Final Flow Pressure			13 PSI	Recorder No.	11019	Safety Jt.	
(D) Initial Shut-In Pressure			531 PSI	(depth)	4722'	Circ Sub	
(E) Second Initial Flow Pressure			16 PSI	Recorder No.	~	Sampler	
(F) Second Final Flow Pressure			23 PSI	(depth)	~	Straddle	
(G) Final Shut-In Pressure			1171 PSI	Initial Opening	3	Ext. Packer	
(Q) Final Hydrostatic Mud			2226 PSI	Initial Shut-In	75	Shale Packer	
				Final Flow	90	Ruined Packer	
				Final Shut-In	180	Mileage	✓ 112.50
				T-On Location	1005	Sub Total:	3.00
				T-Started	1049	Std. By	3.0 ✓ 1012.50
				T-Open	1305	Acc. Chg:	✓ 1.50
				T-Pulled	1855	Other:	1762.50
				T-Out	2214	Total:	1762.50


TRILOBITE TESTING INC. SHALL NOT BE LIABLE FOR DAMAGED OF ANY KIND OF THE PROPERTY OR PERSONNEL OF THE ONE FOR WHOM A TEST IS MADE, OR FOR ANY LOSS SUFFERED OR SUSTAINED, DIRECTLY OR INDIRECTLY, THROUGH THE USE OF ITS EQUIPMENT, OR ITS STATEMENTS OR OPINION CONCERNING THE RESULTS OF ANY TEST. TOOLS LOST OR DAMAGED IN THE HOLE SHALL BE PAID FOR AT COST BY THE PARTY FOR WHOM THE TEST IS MADE.


Approved By _____

Our Representative Cory [Signature]

NO ACCESS TO RIG FLOOR FROM CATWALK

CHART PAGE
This is a photocopy of the actual AK-1 recorder chart.





10/05

**TRILOBITE
TESTING INC.**

P.O. Box 362 • Hays, Kansas 67601

26378

Test Ticket

Well Name & No. Osage #103 Test No. 5 Date 11-4-06
 Company Osage Resources LLC Zone Tested Chattanooga
 Address 1105 E. 56th Ave, Hutchinson Ks. 67502 Elevation 1958 KB 1951 GL
 Co. Rep / Geo. Jeff Dale Rig D: B Dug.
 Location: Sec. 31 Twp. 32S Rge. 14W Co. Barber State Ks.
 Comment: _____ Release date / time: _____

Interval Tested 5090 — 5140' Initial Str Wt./Lbs. 78,000 Unseated Str Wt./Lbs. 79,500
 Anchor Length 50' Wt. Set Lbs. 25,000 Wt. Pulled Loose/Lbs. 121,000
 Top Packer Depth 5085' Tool Weight 2100#
 Bottom Packer Depth 5090' Hole Size 7 7/8" Rubber Size 6 3/4"
 Total Depth 5140' Wt. Pipe Run None Drill Collar Run 265
 Mud Wt. 9.3 LCM 3# Vis. 48 WL 110cc Drill Pipe Size 4 1/2" Ft. Run 4808'
 Blow Description IF: Wink below. 1/4" or less. ISI: No below.

FF: No below. FSI: No below.

Recovery - Total Feet 5 GIP 0 Ft. in DC 5 Ft. in DP 0
 Rec. 5 Feet of Dug. Mud - %gas %oil %water %mud
 Rec. _____ Feet of _____ %gas %oil %water %mud
 Rec. _____ Feet of _____ %gas %oil %water %mud
 Rec. _____ Feet of _____ %gas %oil %water %mud
 Rec. _____ Feet of _____ %gas %oil %water %mud
 BHT 123 °F Gravity N/A °API D @ _____ °F Corrected Gravity N/A °API
 RW N.C. @ _____ °F Chlorides 4,000 ppm Recovery _____ Chlorides 4,000 ppm System

(A) Initial Hydrostatic Mud	AK-1	Alpine	2480	PSI	Recorder No.	8167	Test	✓ 1300
(B) First Initial Flow Pressure			19	PSI	(depth)	5091	Jars	
(C) First Final Flow Pressure			19	PSI	Recorder No.	11019	Safety Jt.	
(D) Initial Shut-In Pressure			48	PSI	(depth)	5135'	Circ Sub	
(E) Second Initial Flow Pressure			20	PSI	Recorder No.		Sampler	
(F) Second Final Flow Pressure			20	PSI	(depth)		Straddle	
(G) Final Shut-In Pressure			25	PSI	Initial Opening	3	Ext. Packer	
(Q) Final Hydrostatic Mud			2422	PSI	Initial Shut-In	75	Shale Packer	

TRILOBITE TESTING INC. SHALL NOT BE LIABLE FOR DAMAGED OF ANY KIND OF THE PROPERTY OR PERSONNEL OF THE ONE FOR WHOM A TEST IS MADE, OR FOR ANY LOSS SUFFERED OR SUSTAINED, DIRECTLY OR INDIRECTLY, THROUGH THE USE OF ITS EQUIPMENT, OR ITS STATEMENTS OR OPINION CONCERNING THE RESULTS OF ANY TEST. TOOLS LOST OR DAMAGED IN THE HOLE SHALL BE PAID FOR AT COST BY THE PARTY FOR WHOM THE TEST IS MADE.

Approved By _____


Our Representative _____


Final Flow 15
 Final Shut-In 35
 T-On Location 2150
 T-Started 2201
 T-Open 0155
 T-Pulled 0407
 T-Out 0721
 Mileage 90 112.50
 Sub Total: 1412.50
 Std. By _____
 Acc. Chg: ✓ 150
 Other: _____
 Total: 1562.50

No Access to Rig
Floor from Catwalk

CHART PAGE

This is a photocopy of the actual AK-1 recorder chart.





TRILOBITE TESTING INC.

P.O. Box 362 • Hays, Kansas 67601

26379

Test Ticket

Well Name & No. Osage #103 Test No. 6 Date 11-5-06
Company Osage Resources LLC Zone Tested Chattanooga
Address Hutchinson KS. 67502 Elevation 1958 KB 1951 GL
Co. Rep / Geo. Jeff Dale Rig D & B Drilling
Location: Sec. 31 Twp. 32S Rge. 14W Co. Barber State Ks.
Comment: _____ Release date / time: _____

Interval Tested 5134 - 5185' Initial Str Wt./Lbs. 79,000 Unseated Str Wt./Lbs. 99,000
Anchor Length 51' Wt. Set Lbs. 28,000 Wt. Pulled Loose/Lbs. 112,000
Top Packer Depth 5129' Tool Weight 2100 lb
Bottom Packer Depth 5134' Hole Size 7 7/8" Rubber Size 6 3/4"
Total Depth 5185' Wt. Pipe Run None Drill Collar Run 265
Mud Wt. 9.3 LCM 2# Vis. 49 WL 9.6cc Drill Pipe Size 4 1/2" Ft. Run 4820'
Blow Description IF: Weak below. 1/4" - FSI: No below.

FF: Weak blow. (surface) Dead in 13 mins. FSI: No below.

Recovery - Total Feet 10 GIP 0 Ft. in DC 10 Ft. in DP 0
Rec. 10 Feet of Drilling Mud %gas %oil %water %mud
Rec. _____ Feet of _____ %gas %oil %water %mud
Rec. _____ Feet of _____ %gas %oil %water %mud
Rec. _____ Feet of _____ %gas %oil %water %mud
Rec. _____ Feet of _____ %gas %oil %water %mud
BHT 126 °F Gravity N/A °API D @ _____ °F Corrected Gravity N/A °API
RW N.C. @ _____ °F Chlorides 8,000 ppm Recovery _____ Chlorides 8,000 ppm System

	AK-1	Alpine	Recorder No.	Test
(A) Initial Hydrostatic Mud		<u>2498</u> PSI	<u>8167</u>	<u>✓ 1300</u>
(B) First Initial Flow Pressure		<u>21</u> PSI	<u>5135'</u>	Jars
(C) First Final Flow Pressure		<u>22</u> PSI	<u>11019</u>	Safety Jt.
(D) Initial Shut-In Pressure		<u>73</u> PSI	<u>5180'</u>	Circ Sub
(E) Second Initial Flow Pressure		<u>20</u> PSI	<u>~</u>	Sampler
(F) Second Final Flow Pressure		<u>21</u> PSI	<u>~</u>	Straddle
(G) Final Shut-In Pressure		<u>36</u> PSI	Initial Opening	Ext. Packer
(Q) Final Hydrostatic Mud		<u>8499</u> PSI	Initial Shut-In	Shale Packer

TRILOBITE TESTING INC. SHALL NOT BE LIABLE FOR DAMAGED OF ANY KIND OF THE PROPERTY OR PERSONNEL OF THE ONE FOR WHOM A TEST IS MADE, OR FOR ANY LOSS SUFFERED OR SUSTAINED, DIRECTLY OR INDIRECTLY, THROUGH THE USE OF ITS EQUIPMENT, OR ITS STATEMENTS OR OPINION CONCERNING THE RESULTS OF ANY TEST. TOOLS LOST OR DAMAGED IN THE HOLE SHALL BE PAID FOR AT COST BY THE PARTY FOR WHOM THE TEST IS MADE.

Approved By _____

Our Representative

T-On Location

T-Started

T-Open

T-Pulled

T-Out

Sub Total:

Std. By 45 1150

Acc. Chg: ✓ 150

Other: 20/250

Total:

No Access To RSG From CENWALK

CHART PAGE

This is a photocopy of the actual AK-1 recorder chart.

